



# **LARP**

## **Hardware Installation and Commissioning**

### **Cryogenic Distribution Boxes and Radiation Absorbers**


**Joseph Rasson**  
**LBL**

**April 6-8**  
**Port Jefferson, NY**

# IR ABSORBER OVERVIEW-TAS

The TAS consists of three major assemblies:

- Copper Clamshells
- Vacuum Beam Tube
- Alignment/support System



## TAS Pre-Installation Activities



- On Surface fit-up into the shield
- Check out heaters and backout process
- Beamtube survey and Alignment practice
- Installation of BPM
  
- CERN started surface fit-up for ATLAS in Mar 05

## TAS -ATLAS Installed Inside Shield






Joseph Rasson  
DFBX and Absorbers

## IR Absorber Overview - TAN

The TAN consists of three major assemblies;

1. Absorber box
  2. Beam tube, 15 ft long
  3. Steel shielding and marble headstone
- 33 Tons total weight**




# TAN Absorber Fabrication, Assembly and Test are Complete



Joseph Rasson  
DFBX and Absorbers

E-beam weld is complete  
Bake out is complete  
Vacuum seal qualification is complete  
Parts for a spare beam tube is available




Joseph F  
DFBX and A



## TAN Pre-Installation Activities

- Assemble TAN components together
- Check out heaters and back-out process
- Beamtube Survey and fudialization
  
- Schedule has not been set yet
- Not sure if they need our help, but we should make sure that the process will go smoothly
- Hopefully this effort will overlap with DFBX installation when LBNL is at CERN

# Cryogenic Dist. Boxes (DFBX) Functional Diagram



DFBX Functional Diagram (IP's 2 & 8)

# Cryogenic Distribution Boxes, DFBX



- DFBX is the IR hop for magnet Power, controls and cryogenic distribution system
- Complex Flow Schematic and Wiring Diagram




**robat Docum**




**robat Docum**

# CAD Model of DFBX Illustrates Complexity



Joseph Rasson  
DFBX and Absorbers



# View From Top During Construction



Joseph Rasson  
DFBX and Absorbers



## Pre Installation Test Activities


### Phase I (complete)

- Vacuum leak tests: All internal piping
- Electrical tests: Hi pot and continuity
- Geometric measurements and Survey: all pipes and flanges
- General Alignment: Fudialization
- Pipe termination and welding interconnect flanges

### Phase II (scheduled 14-22 April)


- Connect the DFBX to the magnet
- Check interconnect alignment
- Test insulating vacuum

# Quads Instrumentation Circuit Test




Joseph Rasson  
DFBX and Absorbers

## Vapor Cooled Electrical Tests



Joseph Rasson  
DFBX and Absorbers

# Pipes will be Trimmed and Interconnect Flanges Welded on




Joseph Rasson  
DFBX and Absorbers

## Triplet Prepared for Warm Fit-up Test



# Vacuum Close-out



## DFBX Installation and Commissioning Effort



- LBNL's estimate is based on recent experience with surface fit-up
- All remaining DFBX should go through phase I of surface tests
- This effort should be concluded by December 05
- Estimated remaining effort is 1.5 FTE's (not covered in 05 budget)
- Estimated effort for in tunnel installation and commissioning is 1.5 FTE per DFBX for a total of 12 FTE's (planning for success)
- Total LBNL FTE for HW installation and commissioning is 13.5 FTE's