

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are available by contacting the ESSHQ Procedures Coordinator, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.124.a.1 ATF Critical Device - 1 Tests

OPM Procedures in which this Attachment is used.		
4.120.124		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ Signature on File _____
 Physics Department Chair Date

V. Castillo

4.120.124.a.1 ATF Critical Device - 1 Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 Test for conditions required for Beamline Shutter (BS) to be in Open position

<input type="checkbox"/>	VERIFY	BS is	CLOSED
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR)	FAIL
<input type="checkbox"/>	VERIFY	User interlock , encl 5809 Connr P9 , Pins 1&2 Shorted	OK
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR)	FAIL
	SWEEP	Experimental Hall (EH)	
<input type="checkbox"/>	VERIFY	EH is	SWEPT
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR) encl 5811	FAIL
	INSERT	ACR Permit #1 Key #25 in switch in ACR encl 5811 and capture	
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR)	FAIL
	INSERT	ACR Permit #2 Key #26 in switch in ACR encl 5811 and capture	
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR)	FAIL
	INSERT	Beam Line Lock Out (BLLO) left key #28 in switch in encl 5809 and capture	
<input type="checkbox"/>	VERIFY	BS enable light at encl 5811	ON
<input type="checkbox"/>	VERIFY	Attempt to open BS in ATF Control Room (ACR)	SUCCESSFUL
	CLOSE	BS at encl 5811 in ACR	
<input type="checkbox"/>	VERIFY	BS	CLOSED
	OPEN	BS at encl 5811 in ACR	
<input type="checkbox"/>	VERIFY	BS	OPEN
	TURN	Door A release at encl 5811 in ACR	
<input type="checkbox"/>	VERIFY	BS	CLOSED
<input type="checkbox"/>	VERIFY	RIA <input type="checkbox"/> and RIB <input type="checkbox"/>	TRIP
	RESTORE	Door A release	
	RESET	RIA with SOR key and RIA Reset	
<input type="checkbox"/>	VERIFY	RIA	RESET
	OPEN	BS	
<input type="checkbox"/>	VERIFY	BS	OPEN
<input type="checkbox"/>	VERIFY	Attempt to Reset RIB with SOR key and RIB Reset	FAIL
	INSERT	Beam Line Lock Out (BLLO) right key #27 in switch in encl 5809 and capture	
<input type="checkbox"/>	VERIFY	Attempt to Reset RIB with SOR key and RIB Reset	FAIL
<input type="checkbox"/>	VERIFY	At encl 5809 RIBL light is	OFF
	TURN	RIB Test key in encl 5809	
<input type="checkbox"/>	VERIFY	At encl 5809 RIBL light is	ON
<input type="checkbox"/>	VERIFY	Attempt to Reset RIB with SOR key and RIB Reset	SUCCESSFUL
	TURN	Door B release at encl 5811 in ACR	
<input type="checkbox"/>	VERIFY	BS	CLOSED
<input type="checkbox"/>	VERIFY	RIA	TRIP
	RESTORE	Door B release	
	RESET	RIA with SOR key and RIA Reset	
<input type="checkbox"/>	VERIFY	RIA	RESET
	OPEN	BS	
<input type="checkbox"/>	VERIFY	BS	OPEN
	TURN	Permit #1 key at encl 5811 in ACR	
<input type="checkbox"/>	VERIFY	BS	CLOSED
<input type="checkbox"/>	VERIFY	RIA	TRIP
	RESTORE	Permit #1 key	
	RESET	RIA with SOR key and RIA Reset	

<input type="checkbox"/>	VERIFY	RIA	RESET	
	OPEN	BS		
<input type="checkbox"/>	VERIFY	BS	OPEN	
	TURN	Permit #2 key at encl 5811 in ACR		
<input type="checkbox"/>	VERIFY	BS	CLOSED	
<input type="checkbox"/>	VERIFY	RIA	TRIP	
	RESTORE	Permit #2 key		
	RESET	RIA with SOR key and RIA Reset		
<input type="checkbox"/>	VERIFY	RIA	RESET	
	OPEN	BS		
<input type="checkbox"/>	VERIFY	BS	OPEN	
	TURN	Left BLLO key at encl 5809		
<input type="checkbox"/>	VERIFY	BS	CLOSED	
<input type="checkbox"/>	VERIFY	RIA	TRIP	
	RESTORE	Left BLLO key		
	RESET	RIA with SOR key and RIA Reset		
<input type="checkbox"/>	VERIFY	RIA	RESET	
	OPEN	BS		
<input type="checkbox"/>	VERIFY	BS	OPEN	
<input type="checkbox"/>	VERIFY	Attempt to open Door A with Keypad	UNSUCCESSFUL	
	OPEN	Double Door C with ATF 15 key		
<input type="checkbox"/>	VERIFY	EH Sweep	DROPS	
<input type="checkbox"/>	VERIFY	BS	CLOSED	
<input type="checkbox"/>	VERIFY	Attempt to open Door A with Keypad	SUCCESSFUL	
<input type="checkbox"/>	Check for acceptance of Test for conditions required for Beamline Shutter (BS) to be in Open position			

1.2 Test to verify conditions for Modulators to be Enabled ON

<input type="checkbox"/>	VERIFY	1KW Linac <input type="checkbox"/> and Gun <input type="checkbox"/> Amplifiers	LOTO
<input type="checkbox"/>	REMOVE	LOTO from Modulators 1 & 2 (Mod 1 <input type="checkbox"/> & Mod 2 <input type="checkbox"/>)	
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> & Mod 2 <input type="checkbox"/> are	NO LOTO
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> & Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	EH is	NOT SWEEP
<input type="checkbox"/>	VERIFY	BS is	CLOSED
<input type="checkbox"/>	SWEEP	Linac tunnel	
<input type="checkbox"/>	VERIFY	Linac tunnel is	SWEEP
<input type="checkbox"/>	VERIFY	MS A <input type="checkbox"/> (right side) and MS B <input type="checkbox"/> (left side)are	CLOSED
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , Mezz Interlock Box (MIB): RIA <input type="checkbox"/> , RIB <input type="checkbox"/> , Exptl Hall Interlock (EH) A <input type="checkbox"/> , EH B <input type="checkbox"/> , RIA#1 <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813 , Mod1 Contactor Box (M-1CB), RIA <input type="checkbox"/> and RIB <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5814 , Mod2 Contactor Box (M-2CB), RIA <input type="checkbox"/> and RIB <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
<input type="checkbox"/>	SWEEP	EH	
<input type="checkbox"/>	VERIFY	EH is	SWEEP
<input type="checkbox"/>	OPEN	BS	
<input type="checkbox"/>	VERIFY	BS is	OPEN
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are still	ENABLED ON
<input type="checkbox"/>	OPEN	MS A at Linac Plug Door	
<input type="checkbox"/>	VERIFY	MS A is	OPEN
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIA <input type="checkbox"/> , EH A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIA <input type="checkbox"/> and encl 5814 , M-2CB , RIA <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 Mod1 <input type="checkbox"/> and at encl 5814 Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	CLOSE	MS A	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIA <input type="checkbox"/> , EH A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIA <input type="checkbox"/> and encl 5814 , M-2CB , RIA <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
<input type="checkbox"/>	OPEN	MS B at Linac Plug Door	
<input type="checkbox"/>	VERIFY	MS B is	OPEN
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIB <input type="checkbox"/> , EH B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIB <input type="checkbox"/> and encl 5814 , M-2CB , RIB <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 Mod1 <input type="checkbox"/> and at encl 5814 Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	CLOSE	MS B	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIB <input type="checkbox"/> , EH B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIB <input type="checkbox"/> and encl 5814 , M-2CB , RIB <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
<input type="checkbox"/>	OPEN	Door A of EH with release at ACR and hold open	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIA <input type="checkbox"/> , EH A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIA <input type="checkbox"/> and encl 5814 , M-2CB , RIA <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	BS	CLOSED

<input type="checkbox"/>	VERIFY	At encl 5813 Mod1 <input type="checkbox"/> and at encl 5814 Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	RESET	RIA at encl 5809 with SOR key	
<input type="checkbox"/>	VERIFY	RIA is	RESET
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , MIB: RIA <input type="checkbox"/> , EH1 A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813 , M-1CB , RIA <input type="checkbox"/> and encl 5814 , M-2CB , RIA <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
<input type="checkbox"/>	CLOSE	Door A of EH	
<input type="checkbox"/>	VERIFY	Door A of EH	CLOSED
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are still	ENABLED ON
<input type="checkbox"/>	DISABLE	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	Check for acceptance of Test to verify conditions for Modulators to be Enabled ON		

1.3 Test of Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the ON state and the Modulators 1 and 2 Turned On and Pulsing

<input type="checkbox"/>	VERIFY	CMSK is set to	ON
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW ON : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages for: CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	TURN ON	Power Supply for Chicane Magnets in Run mode	
<input type="checkbox"/>	VERIFY	ACR sees voltages for: CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	~ 2.35 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Exp Hall (EH) <input type="checkbox"/> and ATF Linac (AL) <input type="checkbox"/> are	SWEPT
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> Arc Interlock Statuses (AIS) are	OK
<input type="checkbox"/>	TURN ON	208V to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled ON
<input type="checkbox"/>	TURN ON	HV to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	P&H	At encl 5805 , ACMRA , Div A S1 for >10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge >10% Fault , Div A	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Enabled IN
<input type="checkbox"/>	P&H	At encl 5806 , CIB , Div A Laser Shutter Test button for > 2secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF

<input type="checkbox"/>	VERIFY	ACR sees Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	Audio Alarm	OFF
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS are	FAULT
<input type="checkbox"/>	VERIFY	Attempt to Turn On 208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to Turn On HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to Reset Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> Ready Light	OK
<input type="checkbox"/>	VERIFY	Attempt to Reset >10% fault	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
	TURN ON	208V to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Reset Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS are	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div A	Enabled ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div B	Enabled ON
	TURN ON	HV to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
	P&H	At encl 5805, ACMRA, Div B S2 for >10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge >10% Fault, Div B	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div B	Disabled IN
	P&H	At encl 5806, CIB, Div B Laser Shutter Test button for > 2secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/>, Div B	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback Div B	Fault
<input type="checkbox"/>	VERIFY	Audio Alarm	OFF
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS are	FAULT
<input type="checkbox"/>	VERIFY	Attempt to Turn On 208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to Turn On HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to Reset Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS	FAIL
<input type="checkbox"/>	VERIFY	Attempt to Reset >10% fault	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT

<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled ON
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled ON
<input type="checkbox"/>	VERIFY	Attempt to Reset Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> AIS are	OK
	TURN ON	208V to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled ON
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled ON
	TURN ON	HV to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	ON
	Turn OFF	HV to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	HV to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	OFF
	Turn OFF	208V to Mod 1 and Mod 2	
<input type="checkbox"/>	VERIFY	208V to Mod 1 <input type="checkbox"/> and Mod 2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	Check for acceptance of Test of Div A Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the ON state and the Modulators 1 and 2 turned On.		

1.4 Test interlocks will turn off Modulators while Turned ON and Pulsing

	LOTO	1KW Linac and Gun Amplifiers	
<input type="checkbox"/>	VERIFY	1KW Linac <input type="checkbox"/> and Gun <input type="checkbox"/> Amplifiers	LOTO
<input type="checkbox"/>	VERIFY	LOTO is removed from Modulators 1 & 2 (Mod1 <input type="checkbox"/> & Mod2 <input type="checkbox"/>)	
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> & Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	EH is	NOT SWEEP
<input type="checkbox"/>	VERIFY	BS is	CLOSED
	SWEEP	Linac tunnel	
<input type="checkbox"/>	VERIFY	Linac tunnel is	SWEEP
<input type="checkbox"/>	VERIFY	MS A <input type="checkbox"/> (right side) and MS B <input type="checkbox"/> (left side)are	CLOSED
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812 , Mezz Interlock Box (MIB): RIA <input type="checkbox"/> , RIB <input type="checkbox"/> , Exptl Hall Interlock (EHI) A <input type="checkbox"/> , EHI B <input type="checkbox"/> , RIA#1 <input type="checkbox"/> and RIB#2 <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	At encl 5813 , Mod1 Contactor Box (M-1CB), RIA <input type="checkbox"/> and RIB <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	are	
<input type="checkbox"/>	VERIFY	At encl 5813 , Mod2 Contactor Box (M-2CB), RIA <input type="checkbox"/> and RIB <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	are	
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
	SWEEP	EH	
<input type="checkbox"/>	VERIFY	EH is	SWEEP
	OPEN	BS	
<input type="checkbox"/>	VERIFY	BS is	OPEN
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are still	ENABLED ON
	TURN ON	Low Voltage to Mod1and Mod2	
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	TURN ON	High Voltage to Mod1and Mod2	

<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	OPEN	MS A	
<input type="checkbox"/>	VERIFY	MS A is	OPEN
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIA <input type="checkbox"/> , EH1 A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIA <input type="checkbox"/> and encl 5814, M-2CB, RIA <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Attempt to turn on Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to turn on High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
	CLOSE	MS A	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIA <input type="checkbox"/> , EH1 A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIA <input type="checkbox"/> and encl 5814, M-2CB, RIA <input type="checkbox"/> are	ON
	RESET	RIA at encl 5813 and encl 5815	
<input type="checkbox"/>	VERIFY	RIA	RESET
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
	TURN ON	Low Voltage to Mod1and Mod2	
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	TURN ON	High Voltage to Mod1and Mod2	
<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	OPEN	MS B	
<input type="checkbox"/>	VERIFY	MS B is	OPEN
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIB <input type="checkbox"/> , EH1 B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIB <input type="checkbox"/> and encl 5814, M-2CB, RIB <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813 RIA is	ON
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Attempt to turn on Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
<input type="checkbox"/>	VERIFY	Attempt to turn on High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	FAIL
	CLOSE	MS B	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIB <input type="checkbox"/> , EH1 B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIB <input type="checkbox"/> and encl 5814, M-2CB, RIB <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/>	SUCCESSFUL
	TURN ON	Low Voltage to Mod1and Mod2	
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	TURN ON	High Voltage to Mod1and Mod2	
<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ON
	PRESS	ES in ACR	
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIA <input type="checkbox"/> , EH1 A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At Mezz. Encl 5812, MIB: RIB <input type="checkbox"/> , EH1 B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIA <input type="checkbox"/> and encl 5814, M-2CB, RIA <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 5813, M-1CB, RIB <input type="checkbox"/> and encl 5814, M-2CB, RIB <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	BS	CLOSED
<input type="checkbox"/>	VERIFY	Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	ENABLED OFF
<input type="checkbox"/>	VERIFY	High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are	OFF

- | | | | |
|--------------------------|--|--|--------------------|
| <input type="checkbox"/> | VERIFY | Attempt to turn on Low Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> | FAIL |
| <input type="checkbox"/> | VERIFY | Attempt to turn on High Voltage to Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> | FAIL |
| | RESET | ES in ACR | |
| <input type="checkbox"/> | VERIFY | ES in ACR is | RESET |
| | RESET | RIA at encl 5809 with SOR key | |
| <input type="checkbox"/> | VERIFY | RIA at encl 5809 is | RESET |
| <input type="checkbox"/> | VERIFY | At Mezz. Encl 5812 , MIB: RIA <input type="checkbox"/> , EH1 A <input type="checkbox"/> and RIA#1 <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | At encl 5813 , M-1CB , RIA <input type="checkbox"/> and encl 5814 , M-2CB , RIA <input type="checkbox"/> are | ON |
| | RESET | RIB at encl 5809 with SOR key and Test RIB | |
| <input type="checkbox"/> | VERIFY | RIB at encl 5809 is | RESET |
| <input type="checkbox"/> | VERIFY | At Mezz. Encl 5812 , MIB: RIB <input type="checkbox"/> , EH1 B <input type="checkbox"/> and RIB#2 <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | At encl 5813 , M-1CB , RIB <input type="checkbox"/> and encl 5814 , M-2CB , RIB <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | Attempt to Enable On Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> | SUCCESSFUL |
| | DISABLE | Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> | |
| <input type="checkbox"/> | VERIFY | Mod1 <input type="checkbox"/> and Mod2 <input type="checkbox"/> are | ENABLED OFF |
| <input type="checkbox"/> | Check for acceptance of Test interlocks will turn off Modulators while Enabled ON and Pulsing | | |

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____