

our present plan/work

(subject to change – i.e. we have not yet received guidance from Willis/Kotcher as result of 4-5 Nov AGS Review)

- Continue cost scrubbing and schedule development
- Highest priority to AGS/BOOSTER WBS 1.4.1
 - Cost scrubbing, what can we postpone until operations phase? etc...
 - Schedule – in particular a plan to get the AGS/BOOSTER in shape for high intensity beam development --- by beginning of 3rd year of construction?
 - Beam development plan that fits within constant effort RHIC budget scenario with 2 beams – i.e. figure on 80 hrs/week and 15 weeks/year
 - Case 1: Beam development during entire 5 year construction period
 - Case 2: Beam development beginning 3rd year of construction
- The construction plan should be developed consistent with no beam development in first two years of the project (Case 2 above)
 - D-line decommissioned
 - C-Line available beginning of 3rd year for tests
 - there's a risk (small) that we may have to revert back to the original plan (Case 1).

AGS RSVP Infrastructure - Costs

v24 12/3/04

Present Cost Estimate with 5 year beam development plus 1 year contingency

		RSVP AGS Infrastructure Labor FTE's # (without Contingency or beam development personnel)								
		Management	Admin	Eng'r	Physicist	Design	Tech	C-AD Total	DTS	Shops
	WBS									
AGS/Booster	1.4.1			11.75	3.74	12.03	23.59	51.11	2.78	6.16
Switchyard	1.4.2			2.36	0.35	0.88	10.69	14.28	2.98	1.28
KOPI0	1.4.3			5.24	3.47	2.01	11.03	21.75	5.56	0.46
MECO	1.4.4			7.74	4.95	2.55	14.62	29.87	8.41	1.86
AGS Project Office	1.4.5	5.00	1.25					6.25		
Total		5.00	1.25	27.09	12.52	17.47	59.93	123.26	19.73	9.76
# does not include FTE's for beam development										
		RSVP AGS Infrastructure Cost Summary (fully burdened)								
		Materials	C-AD Labor	DTS/Shops	Sub-Total	Contingency	Total			
	WBS									
AGS/Booster	1.4.1	\$ 9,089,483	\$ 7,602,140	\$ 1,657,914	\$ 18,349,537	\$ 3,577,192	\$ 21,926,729			
Switchyard	1.4.2	\$ 1,564,618	\$ 2,000,228	\$ 647,597	\$ 4,212,442	\$ 828,652	\$ 5,041,094			
KOPI0	1.4.3	\$ 4,508,504	\$ 3,380,750	\$ 823,878	\$ 8,713,132	\$ 2,073,546	\$ 10,786,678			
MECO	1.4.4	\$ 3,583,557	\$ 4,675,654	\$ 1,477,120	\$ 9,736,330	\$ 2,274,310	\$ 12,010,640			
AGS Project Office	1.4.5	\$ 62,864	\$ 1,479,437		\$ 1,542,301	\$ 308,460	\$ 1,850,761			
TOTAL		\$ 18,809,025	\$ 19,138,209	\$ 4,606,509	\$ 42,553,742	\$ 9,062,160	\$ 51,615,902			
Beam Development*		\$ 14,305,738	\$ 12,269,664		\$ 26,575,402	\$ 5,660,411	\$ 32,235,813			
RSVP AGS WBS Total		\$ 33,114,763	\$ 31,407,872	\$ 4,606,509	\$ 69,129,144	\$ 14,722,571	\$ 83,851,715			
* includes Personnel, M&S, DTS and Power Costs, assumes Jan 04 plan, FY06-10 running with RHIC and 1 year contingency with 10 weeks running outside RHIC										
What's Missing from this										
AGS and Booster Collimators -- evaluating if this is possible										
								RSVP Extinction Conference		

P. Pile

8 December 2004

AGS RSVP Infrastructure - Costs

v24 12/3/04

Present Cost Estimate with 3 year beam development and no contingency
(The direction we are heading)

		RSVP AGS Infrastructure Labor FTE's # (without Contingency or beam development personnel)									
		Management	Admin	Eng'r	Physicist	Design	Tech	C-AD Total	DTS	Shops	
	WBS										
AGS/Booster	1.4.1			11.75	3.74	12.03	23.59	51.11	2.78	6.16	
Switchyard	1.4.2			2.36	0.35	0.88	10.69	14.28	2.98	1.28	
KOPI0	1.4.3			5.24	3.47	2.01	11.03	21.75	5.56	0.46	
MECO	1.4.4			7.74	4.95	2.55	14.62	29.87	8.41	1.86	
AGS Project Office	1.4.5	5.00	1.25					6.25			
Total		5.00	1.25	27.09	12.52	17.47	59.93	123.26	19.73	9.76	
# does not include FTE's for beam development											
DRAFT (not on web)		RSVP AGS Infrastructure Cost Summary (fully burdened)									
12/2/04		Materials	C-AD Labor	DTS/Shops	Sub-Total	Contingency	Total				
	WBS										
AGS/Booster	1.4.1	\$ 9,089,483	\$ 7,602,140	\$ 1,657,914	\$ 18,349,537	\$ 3,577,192	\$ 21,926,729				
Switchyard	1.4.2	\$ 1,564,618	\$ 2,000,228	\$ 647,597	\$ 4,212,442	\$ 828,652	\$ 5,041,094				
KOPI0	1.4.3	\$ 4,508,504	\$ 3,380,750	\$ 823,878	\$ 8,713,132	\$ 2,073,546	\$ 10,786,678				
MECO	1.4.4	\$ 3,583,557	\$ 4,675,654	\$ 1,477,120	\$ 9,736,330	\$ 2,274,310	\$ 12,010,640				
AGS Project Office	1.4.5	\$ 62,864	\$ 1,479,437		\$ 1,542,301	\$ 308,460	\$ 1,850,761				
TOTAL		\$ 18,809,025	\$ 19,138,209	\$ 4,606,509	\$ 42,553,742	\$ 9,062,160	\$ 51,615,902				
Beam Development*		\$ 10,992,596	\$ 6,678,995		\$ 17,671,591	\$ -	\$ 17,671,591				
RSVP AGS WBS Total		\$ 29,801,621	\$ 25,817,204	\$ 4,606,509	\$ 60,225,333	\$ 9,062,160	\$ 69,287,493				
* includes Personnel, M&S, DTS and Power Costs, assumes 15 weeks/year with RHIC for last 3 years of project											
What's Missing from this								RSVP Extinction Conference			
AGS and Booster Collimators -- evaluating if this is possible								P. Pile			

8 December 2004

Beam Development: Case 1, 19 weeks/year with RHIC beginning 1st year, with contingency year

Example RSVP Beam Development Plan								
Assumptions								
(1) AGS not available for RSVP during 1st 7 weeks of RHIC operations and for 4 weeks/additional beam during a given year								
(2) Last week of RHIC operations is considered running outside RHIC operations since this is cryo warm-up week (injectors not running)								
(3) AGS is available for RSVP the balance of the time after reserving 15 weeks for shutdown work								
(4) 80 hours/week are available for RSVP experiments during RHIC Operations								
(5) 120 hours/week are available for RSVP experiments outside RHIC Operations								
(6) RHIC Cryo Operations based on "Constant Effort" budget - 27 weeks per year								
(7) Assumes RSVP Commissioning with neutral and muon beams in FY2009 and RSVP construction ends in FY2010 with an engineering run								
Example (Nov 04 plan)	FY06	FY07	FY08	FY09*	FY10**		Contingency***	
RHIC Cryo Weeks	27	27	27	27	27		27	
HI-HI Phys. Wks.	19	0	19	0	19		5	
pp, pHI Phys. Wks.	0	19	0	19	0		10	
Available Outside RHIC	10	10	10	10	10		10	
TOTAL RSVP Weeks Available	29	29	29	29	29		25	
KOPI0	7	9	6	7	9.5		5	
MECO	4	6	7	7	9.5		5	
Outside RHIC								
KOPI0	0	0	0	0	0		5	
MECO	0	0	0	0	0		5	
W/RHIC HI								
KOPI0	7	0	6	0	9.5		0	
MECO	4	0	7	0	9.5		0	
W/RHIC pp								
KOPI0	0	9	0	7	0		0	
MECO	0	6	0	7	0		0	
						Total		Total W/Cont
Personnel	\$ 2,226,332	\$ 2,226,332	\$ 2,226,332	\$ 2,795,334	\$ 2,795,334	\$ 12,269,664	\$ 2,226,332	\$ 14,495,996
Other	\$ 2,196,172	\$ 1,967,472	\$ 2,511,194	\$ 2,671,315	\$ 4,959,586	\$ 14,305,738	\$ 3,434,079	\$ 17,739,817
Total	\$ 4,422,504	\$ 4,193,804	\$ 4,737,525	\$ 5,466,649	\$ 7,754,920	\$ 26,575,402	\$ 5,660,411	\$ 32,235,813
* Commissioning with neutral beam (KOPI0) and muon beam (KOPI0), full operations cost with reduced indirects								
** Engineering Run, full operations costs with reduced indirects								
*** Contingency (with FY2006-2008 cost basis)								

RSVP Extinction Conference
P. Pile
8 December 2004

Beam Development: Case 2, 15 weeks/year with RHIC beginning 3rd year, no contingency

Example RSVP Beam Development Plan								
Assumptions								
(1) AGS not available for RSVP during 1st 7 weeks of RHIC operations and for 4 weeks/additional beam during a given year								
(2) Last week of RHIC operations is considered running outside RHIC operations since this is cryo warm-up week (injectors not running)								
(3) AGS is available for RSVP the balance of the time after reserving 15 weeks for shutdown work								
(4) 80 hours/week are available for RSVP experiments during RHIC Operations								
(5) 120 hours/week are available for RSVP experiments outside RHIC Operations								
(6) RHIC Cryo Operations based on "Constant Effort" budget - 27 weeks per year								
(7) Assumes RSVP Commissioning with neutral and muon beams in FY2009 and RSVP construction ends in FY2010 with an engineering run								
Example (Nov 04 plan)	FY06	FY07	FY08	FY09*	FY10**		Contingency***	
RHIC Cryo Weeks	27	27	27	27	27		27	
HI-HI Phys. Wks.	5	10	5	10	5		5	
pp, pHI Phys. Wks.	10	5	10	5	10		10	
Available Outside RHIC	10	10	10	10	10		10	
TOTAL RSVP Weeks Available	25	25	25	25	25		25	
KOPI0	0	0	7.5	7.5	7.5		0	
MECO	0	0	7.5	7.5	7.5		0	
Outside RHIC								
KOPI0	0	0	0	0	0		0	
MECO	0	0	0	0	0		0	
W/RHIC HI								
KOPI0	0	0	2.5	5	2.5		0	
MECO	0	0	2.5	5	2.5		0	
W/RHIC pp								
KOPI0	0	9	5	2.5	5		0	
MECO	0	6	5	2.5	5		0	
						Total		Total W/Cont
Personnel	\$ -	\$ -	\$ 2,226,332	\$ 2,226,332	\$ 2,226,332	\$ 6,678,995	\$ -	\$ 6,678,995
Power								
Other	\$ -	\$ 1,967,472	\$ 2,247,539	\$ 3,564,349	\$ 3,213,236	\$ 10,992,596	\$ -	\$ 10,992,596
Total	\$ -	\$ 1,967,472	\$ 4,473,871	\$ 5,790,681	\$ 5,439,568	\$ 17,671,591	\$ -	\$ 17,671,591
* Commissioning with neutral beam (KOPI0) and muon beam (KOPI0), full operations cost with reduced indirects								
** Engineering Run, full operations costs with reduced indirects								
*** Contingency (with FY2006-2008 cost basis)								

RSVP Extinction Conference
P. Pile
8 December 2004

Comments

- Lacking formal guidance, my assumption is no funds will be allocated in 2005 for RSVP beam development concurrent with RHIC operations.
- D6 Beam Line, presently available for tests but..
 - D-line to be decommissioned
 - If construction funds are not available until after this summer, then the D-line could be used in Spring 2005 after completion of RHIC run for dedicated RSVP tests
- LESBIII status
 - Low energy $< 820 \text{ MeV}/c$
 - Separator #1 works only at low voltage
 - Primary beam line needs a beam dump