

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are available by contacting the **ESSHQ Procedures Coordinator, Bldg. 911A***

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.22.a. AGS Critical Device Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.22		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ *Signature on File* \_\_\_\_\_  
 Collider-Accelerator Department Chairman                      Date

V. Castillo

**4.120.22.a AGS Critical Device Tests**

**PASS ANNUAL ACCEPTANCE TEST PROTOCOL**

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**NOTE:**

All personnel working on any electrical system or equipment in the C-AD shall be familiar with BNL [SBMS Electrical Safety](#), BNL [SBMS Lockout/Tagout \(LO/TO\)](#), [C-A-OPM 1.5, “Electrical Safety Implementation Plan”](#), [C-A-OPM 1.5.3 “Procedure to Open or Close Breakers and Switches and Connecting/Disconnecting Plugs”](#), [C-A-OPM 2.36, “Lockout/Tagout for Control of Hazardous Energy”](#). C-AD will provide on-site/work specific training to individuals in the electrical safety aspects of their job functions and assignments.

**1.1 Setup and test of AGS Critical Devices: DH2, 3 and F6 septum Power Supplies, with Feed Forward switch in the OFF position**

- |                          |                 |  |                 |
|--------------------------|-----------------|--|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Power Supply DH2, 3 is</b>  | <b>LOTO</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Power Supply F6 is</b>  | <b>LOTO</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Feed Forward switch is</b>  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>DH2, 3 ready light</b> is  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>F6 ready light</b> is  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>PLACE</b>    | <b>Bstr</b> and <b>AGS</b> in Controlled access ( <b>CA</b> )  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | MCR sees at Opto Monitor <b>Bstr</b> <input type="checkbox"/> and <b>AGS</b> <input type="checkbox"/> in | <b>CA</b>       |
| <input type="checkbox"/> | <b>CAPTURE</b>  | <b>Booster Key Lock-Out</b> on MCR panel <b>H</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | MCR sees at Opto Monitor <b>Booster key Lock-Out</b> is  | <b>CAPTURED</b> |
| <input type="checkbox"/> | <b>CAPTURE</b>  | <b>AGS Key Lock-Out</b> on MCR panel <b>H</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | MCR sees at Opto Monitor <b>AGS key Lock-Out</b> is  | <b>CAPTURED</b> |
| <input type="checkbox"/> | <b>ENABLE</b>   | <b>Extraction</b> with <b>693</b> key at panel <b>H</b> in MCR   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>DH2, 3 ready light</b> is  | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>F6 ready light</b> is  | <b>ON</b>       |
| <input type="checkbox"/> | <b>TURN OFF</b> | At encl 4521 relay <b>HK4</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | At encl 4521 relay <b>HK4</b> is   | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>DH2, 3 ready light</b> is  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>F6 ready light</b> is  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>TURN ON</b>  | At encl 4521 relay <b>HK4</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | At encl 4521 realy <b>HK4</b> <input type="checkbox"/> is  | <b>ON</b>       |
| <input type="checkbox"/> | <b>ENABLE</b>   | <b>Extraction</b> with <b>693</b> key at panel <b>H</b> in MCR   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>DH2, 3 ready light</b> is  | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>F6 ready light</b> is  | <b>ON</b>       |
| <input type="checkbox"/> | <b>TURN OFF</b> | At encl 4521 relay <b>HK5</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | At encl 4521 relay <b>HK5</b> is   | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>DH2, 3 ready light</b> is  | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | At panel <b>H</b> in MCR <b>F6 ready light</b> is  | <b>OFF</b>      |

- TURN ON** At encl 4521 relay **HK5**
- VERIFY** At encl 4521 relay **HK5** is **ON**
- ENABLE** **Extraction with 693 key at panel H in MCR**
- VERIFY** At panel **H** in MCR **DH2, 3 ready light** is **ON**
- VERIFY** At panel **H** in MCR **F6 ready light** is **ON**
- PRESS** **Extraction Disable** Switch at panel **H** in MCR
- VERIFY** At panel **H** in MCR **DH2, 3 ready light** is **OFF**
- VERIFY** At panel **H** in MCR **F6 ready light** is **OFF**
- VERIFY** MCR announcement: **Booster beam stops are** **CLOSED**
- Check for acceptance of Setup and test of Booster Critical Devices: DH2, 3 and F6 septum Power Supplies, with Feed Forward switch in the OFF position**

**1.2 Setup and test of Reachback to LTB Bs 1 & 2 and TTB Bs 1 & 2 with DH 2, 3 & F6 under power and the Feed Forward (FF) switch in the ON position (Standard operating config.)**

- PLACE** **Feed Forward (FF) switch in** **ON Position**
- VERIFY** **FF switch is in** **ON Position**
- VERIFY** **Power Supply DH2, 3 is** **NO LOTO**
- VERIFY** **Power Supply F6 is** **NO LOTO**
- VERIFY** At panel **H** in MCR **DH2, 3 ready light** is **OFF**
- VERIFY** At panel **H** in MCR **F6 ready light** is **OFF**
- PLACE** **Bstr and AGS in Controlled access (CA)**
- VERIFY** **MCR sees at Opto Monitor Bstr**  **and AGS**  **in** **CA**
- CAPTURE** **Booster Key Lock-Out on MCR panel H**
- VERIFY** **MCR sees at Opto Monitor Booster key Lock-Out is** **CAPTURED**
- CAPTURE** **AGS Key Lock-Out on MCR panel H**
- VERIFY** **MCR sees at Opto Monitor AGS key Lock-Out is** **CAPTURED**
- ENABLE** **Extraction with 693 key at panel H in MCR**
- VERIFY** At panel **H** in MCR **DH2, 3 ready light** is **ON**
- VERIFY** At panel **H** in MCR **F6 ready light** is **ON**
- HAVE** **MCR Operator turn on DH2, 3 Power supply**
- VERIFY** **DH2, 3 Power Supply is** **ON**
- HAVE** **MCR Operator turn on F6 Power supply**
- VERIFY** **F6 Power Supply is** **ON**
- HAVE** **MCR Operator Open Ltb 1 and Ltb 2**
- VERIFY** **MCR sees at Opto Monitor Ltb 1**  **and Ltb 2**  **OPEN**
- HAVE** **MCR Operator Open Ttb 1 and Ttb 2**
- VERIFY** **MCR sees at Opto Monitor Ttb 1**  **and Ttb 2**  **OPEN**
- TRIP** **AGS Chipmunk NMO** \_\_\_\_\_

- VERIFY** MCR sees at Opto Monitor **NMO** \_\_\_\_\_ **INTLK**
- VERIFY** At panel **H** in MCR **DH2, 3 ready light** is **ON**
- VERIFY** **DH2, 3 Power Supply** is **ON**
- VERIFY** At panel **H** in MCR **F6 ready light** is **ON**
- VERIFY** **F6 Power Supply** is **ON**
- VERIFY** At encl 4521 realys: **HK4**  and **HK5**  are **ON**
- VERIFY** MCR sees at Opto Monitor **Ltb 1**  and **Ltb 2**  **CLOSED**
- VERIFY** MCR sees at Opto Monitor **Ttb 1**  and **Ttb 2**  **CLOSED**
- HAVE** MCR Operator **turn off DH 2, 3 Power supply**
- VERIFY** **DH2, 3 Power Supply** is **OFF**
- HAVE** MCR Operator **turn off F6 Power supply**
- VERIFY** **F6 Power Supply** is **OFF**
- Check for acceptance of Setup and test of Reachback to LTB Bs 1 & 2 and TTB Bs 1 & 2 with DH 2, 3 & F6 under power and the Feed Forward (FF) switch in the ON position**

**1.3 Test of Loss of Keep Alive Source (KAS) to AGS Current Transformer (ACT) B15-A Inserts LTB1 and LTB2**

- VERIFY** MCR Operator sees on **Pet Page (PP) KAS to ACT B15-A** is **OK**
- OPEN** **LTB1 and LTB2**
- VERIFY** MCR sees **LTB1 and LTB2** **OPEN**
- REMOVE** **KAS from ACT B15-A using PP**
- VERIFY** At MCR Alarm Monitor indicates “**CT A Keep alive Permit link (P/L)**” **FAIL**
- VERIFY** MCR Operator sees on **PP ACT B15-A Keep Alive** **FAIL**
- VERIFY** MCR sees **LTB1 and LTB2** **CLOSED**
- Check for acceptance of Test of Loss of KAS to AGS Current Transformer (ACT) B15-A Inserts LTB1 and LTB2**

**1.4 Test of exceeding Over Current Limit (O-CL) to AGS Current Transformer (ACT) B15-A inserts LTB1 and LTB2**

- VERIFY** MCR Operator sees on **PP O-CL to ACT B15-A** is **OK**
- OPEN** **LTB1 and LTB2**
- VERIFY** MCR sees **LTB1 and LTB2** **OPEN**
- EXCEED** **O-CL for ACT B15-A using PP**
- VERIFY** At MCR Alarm Monitor indicates “**CT A Over-Current Limit (O-CL)**” **FAIL**
- VERIFY** MCR Operator sees on **PP ACT B15-A O-CL** **FAIL**
- VERIFY** MCR sees **LTB1 and LTB2** **CLOSED**
- Check for acceptance of Test of exceeding O-CL to AGS Current Transformer (ACT) B15-A Inserts LTB1 and LTB2**

- 1.5 Test of Loss of KAS to AGS Current Transformer (ACT) B15-B Inserts LTB1 and LTB2**
- VERIFY** MCR Operator sees on PP KAS to ACT B15-B is **OK**
  - OPEN** LTB1 and LTB2
  - VERIFY** MCR sees LTB1 and LTB2 **OPEN**
  - REMOVE** KAS from ACT B15-B using PP
  - VERIFY** At MCR Alarm Monitor indicates “CT B Keep alive Permit link (P/L)” **FAIL**
  - VERIFY** MCR Operator sees on PP ACT B15-B Keep Alive **FAIL**
  - VERIFY** MCR sees LTB1 and LTB2 **CLOSED**
  - Check for acceptance of Test of Loss of KAS to AGS Current Transformer (ACT) B15-B Inserts LTB1 and LTB2**

- 1.6 Test of exceeding O-CL to AGS Current Transformer (ACT) B15-B inserts LTB1 and LTB2**
- VERIFY** MCR Operator sees on PP O-CL to ACT B15-B is **OK**
  - OPEN** LTB1 and LTB2
  - VERIFY** MCR sees LTB1 and LTB2 **OPEN**
  - EXCEED** O-CL for ACT B15-B using PP
  - VERIFY** At MCR Alarm Monitor indicates “CT B Over-Current Limit (O-CL)” **FAIL**
  - VERIFY** MCR Operator sees on PP ACT B15-B O-CL **FAIL**
  - VERIFY** MCR sees LTB1 and LTB2 **CLOSED**
  - Check for acceptance of Test of exceeding O-CL to AGS Current Transformer (ACT) B15-B Inserts LTB1 and LTB2**

- 1.7 Test of J15 Beam Shutter**
- VERIFY** J15 Beam Shutter diagnostic switch is **OPEN**
  - VERIFY** Above MCR cage area relays: **28AK5**  (Ring gates), **23 BK10**  (SEB gates) and **19FK5**  (Shutter open command) are **ON**
  - VERIFY** DH2, 3 & F6 Feed forward switch is **ON**
  - HAVE** MCR Operator Open **Ltb1, Ltb2, Ttb1** and **Ttb2**
  - VERIFY** MCR sees at Opto Monitor **Ltb1** , **Ltb2** , **Ttb1**  and **Ttb2**  **OPEN**
  - HAVE** MCR Operator **open** J15 Beam Shutter
  - VERIFY** J15 Beam shutter is **OPEN**
  - TURN OFF** Relay **28AK5**
  - VERIFY** J15 Beam shutter is **CLOSED**
  - VERIFY** MCR sees at Opto Monitor **Ltb 1**  and **Ltb 2**  **CLOSED**
  - VERIFY** MCR sees at Opto Monitor **Ttb 1**  and **Ttb 2**  **CLOSED**
  - TURN ON** Relay **28AK5**
  - HAVE** MCR Operator **open** J15 Beam Shutter
  - VERIFY** J15 Beam shutter is **OPEN**
  - HAVE** MCR Operator Open **Ltb1, Ltb2, Ttb1** and **Ttb2**
  - VERIFY** MCR sees at Opto Monitor **Ltb1** , **Ltb2** , **Ttb1**  and **Ttb2**  **OPEN**

- TURN OFF** Relay **23BK10**
- VERIFY** J15 Beam shutter is **CLOSED**
- VERIFY** MCR sees at Opto Monitor **Ltb 1**  and **Ltb 2**  **CLOSED**
- VERIFY** MCR sees at Opto Monitor **Ttb 1**  and **Ttb 2**  **CLOSED**
- TURN ON** Relay **23BK10**
- CLOSE** **J15 Beam Shutter** diagnostic switch
- HAVE** MCR Operator **open** J15 Beam Shutter
- VERIFY** J15 Beam shutter is **OPEN**
- HAVE** MCR Operator Open **Ltb1, Ltb2, Ttb1** and **Ttb2**
- VERIFY** MCR sees at Opto Monitor **Ltb1** , **Ltb2** , **Ttb1**  and **Ttb2**  **OPEN**
- TURN OFF** Relay **28AK5** or **23BK10**
- VERIFY** J15 Beam shutter is **CLOSED**
- VERIFY** MCR sees at Opto Monitor **Ltb1** , **Ltb2** , **Ttb1**  and **Ttb2**  **OPEN**
- OPEN** **J15 Beam Shutter** diagnostic switch
- VERIFY** MCR sees at Opto Monitor **Ltb1** , **Ltb2** , **Ttb1**  and **Ttb2**  **CLOSED**
- VERIFY** J15 Beam shutter **remain** **CLOSED**
- Check for acceptance of Test of J15 Beam Shutter**

**1.8 Test of Non-radiation safety Interlocks OK relay logic string – Dwg: D40-E210**  
**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (NO) **contacts** for relays are **OK**
- VERIFY** Normally Closed (NC) **contacts** for relays are **OK**
- SET** All relays in logic string so that **relay 27WK5 is ON**
- TURN ON/OFF** Each relay , in turn, to verify logic in Table -1 below

F5 retracted / H20 OK 27RK9 in MCA-3 *	J10 Intlk OK 27RK11 in MCA-3	Ring valves open 3K258 in MTR **	Ring valves open 3K257 in MTR	EAO evac OK 3K334 in MTR	Verify Non-radiation summary intlk OK 27WK5 in MCA-3
ON	ON	ON	ON	ON	ON <input type="checkbox"/>
OFF	ON	ON	ON	ON	OFF <input type="checkbox"/>
ON	OFF	ON	ON	ON	OFF <input type="checkbox"/>
ON	ON	OFF	ON	ON	OFF <input type="checkbox"/>
ON	ON	ON	OFF	ON	OFF <input type="checkbox"/>
ON	ON	ON	ON	OFF	OFF <input type="checkbox"/>

**Table 1 - Logic states of relays controlling logic for Non –Radiation Summary Intlk OK**

- Check for acceptance of Test of Non-radiation safety Interlocks OK relay logic string**

\* MCA-3 = MCR cage area 3; \*\* MTR = MCR Terminal room

1.9 Test of AGS Interlocks on Booster OK relay, 19DK1, logic string – Dwg: D40-E203

**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (**NO**) **contacts** for relays are **OK**
- VERIFY** Normally Closed (**NC**) **contacts** for relays are **OK**

**SET** All relays in logic string so that **relay 19DK1 is ON**

**TURN ON/OFF** Each relay , in turn, to verify logic in Table -2 below; use grouping as necessary

Relay	Location	Function	Verify for 19DK1 to be ON all relays and BLOS must be	Verify for 19DK1 to be OFF any relay or the BLOS must be
<b>Bstr Lock-out switch (BLOS)</b>	<b>MCA-2</b> note 2	Controls relay HK4 which controls DH2, 3 and F6	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>3K105</b>	<b>MTR</b> note 1	Gates reset prim	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>3K104</b>	<b>MTR</b>	Gates reset redundant	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>3K63</b>	<b>MTR</b>	AGS ring crash	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>3K109</b>	<b>MTR</b>	Non bypass doors reset, prim & redun.	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>27MK2</b>	<b>MCA-3</b> note 4	FEB gate 2 reset	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>23AK8</b>	<b>MCA-2</b> note 3	SEB security intlk prim	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>23AK9</b>	<b>MCA-2</b>	SEB security intlk redundant	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28AK3</b>	<b>MCA-3</b>	Non bypass doors	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28AK5</b>	<b>MCA-3</b>	Gates	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28AK2</b>	<b>MCA-3</b>	Ring Crash redundant	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>27WK5</b>	<b>MCA-3</b>	Ring Equipment	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28FK9</b>	<b>MCA-3</b>	AGS Chipmunks	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>25TK3</b>	<b>MCA-3</b>	U line Chipmunks OK	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>23NK11</b>	<b>MCA-2</b>	SEB Crash	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>

23JK9	MCA-2	Tgt Bldg NW C'munks OK	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
23JK10	MCA-2	Tgt Bldg No C'munks OK	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
24CK11	MCA-2	SEB Crash redundant	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
19FK3	MCA-1	Swyd Key captive	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
19FK1	MCA-1	AGS Key captive	ON <input type="checkbox"/>	OFF <input type="checkbox"/>

**Notes on Locations:**

1. MTR - MCR Terminal room
2. MCA-1 MCR cage area 1
3. MCA-2 MCR cage area 2
4. MCA-3 MCR cage area 3
5. MCA-3-O MCR cage area 3 outside

- Check for acceptance of Test of AGS Interlocks on Booster OK relay, 19DK1, logic string

**1.10 Test of AGS Normal Access gates relays: 28AK5, 3K105, 3K104 and 3K125 logic string – Dwg: D40-E204**

**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (**NO**) **contacts** for relays are **OK**
- VERIFY** Normally Closed (**NC**) **contacts** for relays are **OK**

**SET** All relays in logic string so that **relay 28AK5, 3K105, 3K104 and 3K125 are ON**

**TURN ON/OFF** Each relay , in turn, to verify logic in Table -2 below; use grouping as necessary

Relay	Location	Function	Verify for 28AK5, 3K105, 3K104 and 3K125 to be ON, all relays in logic string must be	Verify for 28AK5, 3K105, 3K104 and 3K125 to be OFF, any relay in logic string must be
1635K1	AGS ring, F10	Ring lights OFF indicator-	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K454	MTR	N322 gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K68	MTR	South gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K70	MTR	North gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K76	MTR	AGS/Bstr Laby gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K74	MTR	Conj area gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K79	MTR	Swt Tgt bldg gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>

3K81	MTR	Swt Term room gate	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K78	MTR	Swt Power room gate	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
28CK3, TDOD/1	MCA-3	Swt gates redunds. summed	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
27MK2	MCA-3	FEB gate 2 reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
28CK1, TDOD/1	MCA-3	Norm access gates redunds summed	ON <input type="checkbox"/>	OFF <input type="checkbox"/>

- Check for acceptance of Test of AGS Normal Access gates relays: 28AK5, 3K105, 3K104 and 3K125 logic string – Dwg: D40-E204

**1.11 Test of AGS gates and alcoves reset relays: 28AK4 and 3K149 logic string – Dwg: D40-E204**

**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (NO) **contacts** for relays are **OK**
- VERIFY** Normally Closed (NC) **contacts** for relays are **OK**

**SET** All relays in logic string so that **relay 28AK4 and 3K149 are ON**

**TURN ON/OFF** Each relay , in turn, to verify logic in Table -2 below; use grouping as necessary

Relay	Location	Function	Verify for 28AK4 and 3K149 to be ON, all relays in logic string must be	Verify for 28AK4 and 3K149 to be OFF, any relay in logic string must be
3K285	MTR	L20 alcove gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K71	MTR	Swt Hatch reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K72	MTR	Nwt Hatch reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K84	MTR	C14 alcove gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K425	MTR	South Equip gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K426	MTR	No Equip gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K89	MTR	C14 EH Top reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K90	MTR	C14 EH redun reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K92	MTR	K7 EH reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K68	MTR	South gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K70	MTR	North gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K74	MTR	Conj area gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K454	MTR	N322 gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>
3K76	MTR	AGS/Bstr Laby gate reset	ON <input type="checkbox"/>	OFF <input type="checkbox"/>

<b>28CK1</b>	<b>MCA-3</b>	Norm access gates redun door switch summed	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28CK2</b>	<b>MCA-3</b>	Non-bypass gates redun door switch summed	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>
<b>28CK3</b>	<b>MCA-3</b>	Swg gates redun door switch summed	<b>ON</b> <input type="checkbox"/>	<b>OFF</b> <input type="checkbox"/>

- Check for acceptance of Test of AGS gates and alcoves reset relays: 28AK4 and 3K149 logic string – Dwg: D40-E204**

**1.12 Test of Ring Non-bypassable door reset prim & redun relays: 28AK3 (in MCA-3) and 3K109 (in MTR) logic string – Dwg: D40-E204**

**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (NO) **contacts** for relays are **OK**
- VERIFY** Normally Closed (NC) **contacts** for relays are **OK**

**TURN ON** **Relay 28CK2 in MCA-3**

- VERIFY** **Relays: 28AK3  and 3K109  are** **ON**

**TURN OFF** **Relay 28CK2 in MCA-3**

- VERIFY** **Relays: 28AK3  and 3K109  are** **OFF**

- Check for acceptance of Test of Ring Non-bypassable door reset prim & redun relays: 28AK3 (in MCA-3) and 3K109 (in MTR) logic string – Dwg: D40-E204**

**1.13 Test of AGS gates and alcoves reset prim & redun relays: 27RK5 and 27RK6 (in MCA-3) logic string – Dwg: D40-E204**

**PERFORM** Visual check on relays for **welded contacts** during activation

- VERIFY** Normally Open (**NO**) **contacts** for relays are **OK**
- VERIFY** Normally Closed (**NC**) **contacts** for relays are **OK**

**TURN ON** **Relay 3K76** in **MTR**

- VERIFY** **Relays: 27RK5**  and **27RK6**  are **ON**

**TURN OFF** **Relay 3K76** in **MTR**

- VERIFY** **Relays: 27RK5**  and **27RK6**  are **OFF**

- Check for acceptance of Test of AGS gates and alcoves reset prim & redun relays: 27RK5 and 27RK6 (in MCA-3) logic string – Dwg: D40-E204**

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_