

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.  
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.  
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.2.e 2 O'Clock (PEER 11) Mode 24 Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.2		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ *Signature on File* \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

C-A-OPM-ATT 4.120.2.e (Y)

1

Revision 00  
 November 29, 2004

4.120.2.e 2 O’Clock (PEER 11) Mode 24 Tests

PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title:\_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title:\_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader’s Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader’s Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader’s Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader’s Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head’s Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head’s Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member’s Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member’s Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Verify necessary conditions for Mode 24

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 11 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Controlled Access</b>	<b>MODE 16</b>
	<b>RESET</b>	<b>Peer 11 gates: 1GS1, 1EL1, 1GI1, 2MD1, 2GE1, 2MD2, 2GI1, 2GE2, 2MD3, 2EL1, 2ED1, and 3GI1</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 gates: <input type="checkbox"/> 1GS1, <input type="checkbox"/> 1EL1, <input type="checkbox"/> 1GI1, <input type="checkbox"/> 2MD1, <input type="checkbox"/> 2GE1, <input type="checkbox"/> 2MD2, <input type="checkbox"/> 2GI1, <input type="checkbox"/> 2GE2, <input type="checkbox"/> 2MD3, <input type="checkbox"/> 2EL1, <input type="checkbox"/> 2ED1, <input type="checkbox"/> 3GI1 are</b>	<b>RESET</b>
	<b>SWEEP</b>	<b>Peer 11 Zones: 1Z1, 2Z1, 2Z2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 Zones: <input type="checkbox"/> 1Z1, <input type="checkbox"/> 2Z1, <input type="checkbox"/> 6Z2 are</b>	<b>SWEPT</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in No Access</b>	<b>MODE 24</b>
	<b>RECORD</b>	<b>Duration [ _____ secs] of Beam Imminent Alarm</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Red No Access Light at Gates: <input type="checkbox"/> 2GE1, <input type="checkbox"/> 2GE2 is</b>	<b>ILLUMINATED</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Controlled Access</b>	<b>MODE 16</b>
	<b>REMOVE</b>	<b>Reset from gate 2GE2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees gate 2GE2 is</b>	<b>NOT RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to place Peer 11 in No Access Mode</b>	<b>FAIL</b>
	<b>RESET</b>	<b>Gate 2GE2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees gate 2GE2</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in No Access</b>	<b>MODE 24</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Controlled Access</b>	<b>MODE 16</b>
	<b>REMOVE</b>	<b>Sweep from zone 1Z1</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone 1Z1 is</b>	<b>NOT SWEPT</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to place Peer 11 in No Access Mode</b>	<b>FAIL</b>
	<b>SWEEP</b>	<b>Zone 1Z1</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone 1Z1</b>	<b>SWEPT</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in No Access</b>	<b>MODE 24</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Controlled Access</b>	<b>MODE 16</b>

☐ Check for test acceptance of Verify necessary conditions for Mode 24

## 1.2 Verify System Response to Opening a Gate while in Mode 24

- ☐ **PLACE**      **Peer 11 in Mode 24**  
☐ **VERIFY**      **MCR sees Peer 11 in No Access**      **MODE 24**  
**WAIT**      For **Beam Imminent Alarm** to stop sounding  
  
☐ **PRESS**      **RHIC Primary Beam Stop Withdraw button in MCR**  
☐ **VERIFY**      **MCR sees RHIC CD**      **ENABLED**  
☐ **VERIFY**      **MCR sees RHIC Permit Link**      **ENABLED**  
☐ **VERIFY**      **MCR sees RHIC Injection CD**      **ENABLED**  
  
**FOLLOW**      Test schedule in Table 1, below

Open gate	Verify Peer 11 go to Mode 2	Verify sweep lost	Verify RHIC CD =RC	Verify Permit Link is disabled	Verify RHIC Inj. CD = RCI	PLACE Peer 11 in Mode 24	Verify Peer 11 in Mode 24 & alarm stop	PRESS RHIC prmy BS w/draw	Verify RHIC CD is enabled	Verify RHIC Permit link is enabled	Verify RHIC Ijn. CD is enabled & on to next gate
2GE1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2GE2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3GI1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Table 1- Test of Gates in Mode 24

- ☐ Check for test acceptance of Verify System Response to Opening a Gate while in Mode 24

## 1.3 Verify Entry gates are securely locked in Mode 24

- ☐ **PLACE**      **Peer 11 in Mode 24**  
☐ **VERIFY**      **MCR sees Peer 11 in No Access**      **MODE 24**  
**WAIT**      For **Beam Imminent Alarm** to stop sounding  
  
☐ **OPEN**      Gate **2GE1** with **#14 Key** and **Simultaneous Release**  
☐ **VERIFY**      Attempt to open gate **2GE1** with **#14 Key** and **Simultaneous Release**      **FAIL**  
☐ **OPEN**      Gate **2GE1** with **Super Blue Card**  
☐ **VERIFY**      Attempt to open gate **2GE1** with **Super Blue Card**      **FAIL**

- ☐ Check for test acceptance of Verify Entry gates are securely locked in Mode 24

#### 1.4 Verify System Response to Pulling a Crash Cord while in Mode 24

	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarm to stop sounding</b>	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw button in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>ENABLED</b>
	<b>PULL</b>	<b>Any Zone 1Z1 crash cord [ System #: _____ ]</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 goes to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Sweep is</b>	<b>LOST</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>DISABLED</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Beam Imminent Mode</b>	<b>MODE 24</b>
	<b>PULL</b>	<b>Any Zone 1Z1 crash cord [ System #: _____ ] while alarm is sounding</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Beam Imminent alarm</b>	<b>STOPS</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 has moved to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Zone 1Z1</b>	<b>CRASHED</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 8 (Restricted Access)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to go to Mode 8</b>	<b>FAIL</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in Restricted Access</b>	<b>MODE 8</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarm to stop sounding</b>	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw button in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>ENABLED</b>
	<b>PULL</b>	<b>Any Zone 2Z1 crash cord [ System #: _____ ]</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 goes to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Sweep is</b>	<b>LOST</b>

<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>RC</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>RCI</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Beam Imminent Mode</b>	<b>MODE 24</b>
	<b>PULL</b>	<b>Any Zone 2Z1 crash cord [ System #: _____ ] while alarm is sounding</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Beam Imminent alarm</b>	<b>STOPS</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 has moved to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Zone 2Z1</b>	<b>CRASHED</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 8 (Restricted Access)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to go to Mode 8</b>	<b>FAIL</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in Restricted Access</b>	<b>MODE 8</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 11 in No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarm to stop sounding</b>	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw button in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>ENABLED</b>
	<b>PULL</b>	<b>Any Zone 2Z2 crash cord [ System #: _____ ]</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 goes to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Sweep is</b>	<b>LOST</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC CD</b>	<b>RC</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CD</b>	<b>RCI</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11 is in Beam Imminent Mode</b>	<b>MODE 24</b>
	<b>PULL</b>	<b>Any Zone 2Z2 crash cord [ System #: _____ ] while alarm is sounding</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Beam Imminent alarm</b>	<b>STOPS</b>

<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 11</b> has moved to	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Zone 2Z2</b>	<b>CRASHED</b>
	<b>PLACE</b>	<b>Peer 11</b> in <b>Mode 8</b> (Restricted Access)	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt</b> to go to <b>Mode 8</b>	<b>FAIL</b>
	<b>REARM</b>	Crash device	
	<b>RESET</b>	Crash at <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Crash is	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 11</b> in <b>Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 11</b> in <b>Restricted Access</b>	<b>MODE 8</b>
	<b>PLACE</b>	<b>Peer 11</b> in <b>Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 11</b> in <b>No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	For <b>Beam Imminent Alarm</b> to stop sounding	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw</b> button in <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC CD</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CD</b>	<b>ENABLED</b>

- ☐ Check for test acceptance of Verify System Response to Pulling a Crash Cord while in Mode 24

#### 1.5 Verify System Response to ODH trip while in Mode 24

	<b>PLACE</b>	<b>Peer 11</b> in <b>Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 11</b> in <b>No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	For <b>Beam Imminent Alarm</b> to stop sounding	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw</b> button in <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC CD</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CD</b>	<b>ENABLED</b>
	<b>TRIP</b>	<b>ODH sensor</b> using test button, following <b>Table 2</b> , below	

ODH sensor	Trip sensor	Verify Peer 11 stays in Mode 24	Verify BS withdraw ok	Verify Rhic CD is enabled	Verify Permit link is enabled	Verify Rhic Inj. CD enabled	Verify strobe on	Verify son-alert on	Verify fans & vents off	Verify Peer 11 in Mode 24 & alarm stop	Verify Rhic CD is enabled	Verify Rhic Permit link is enabled	Verify Rhic Inj. CD is enabled & on to next sensor
1AS3/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
1AS3/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2XAS2/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2XAS2/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Table 2 – Test of ODH sensors in Mode 24

- ☐ Check for test acceptance of Verify System Response to ODH trip while in Mode 24

#### 1.6 Test Emergency fan ON/OFF controls at 2GE2 in Mode 24

- |                          |               |  |                |
|--------------------------|---------------|--|----------------|
| <input type="checkbox"/> | <b>PLACE</b>  | <b>Peer 11 in Mode 24</b>                          |                |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 11 in No Access</b>               | <b>MODE 24</b> |
|                          | <b>WAIT</b>   | For <b>Beam Imminent Alarm</b> to stop sounding    |                |
|                          | <b>PRESS</b>  | Emergency fan <b>ON</b> button at gate <b>2GE2</b> |                |
|                          | <b>WAIT</b>   | For <b>90 sec</b> timeout counter                  |                |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF2</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF3</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF4</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV1</b> is                                | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV2</b> is                                | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV3</b> is                                | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2XEF1</b> is                                | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF1</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF2</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>3EF1</b> is                                 | <b>ON</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV1</b> is                               | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV2</b> is                               | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV3</b> is                               | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV1</b> is                                | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV2</b> is                                | <b>OPEN</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>3AV1</b> is                                | <b>OPEN</b>    |



**PRESS** Emergency fan **OFF** button at gate **2GE2**  
**WAIT** For **90 sec** timeout counter

- |                          |               |                      |               |
|--------------------------|---------------|----------------------|---------------|
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF2</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF3</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF4</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV1</b> is  | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV2</b> is  | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV3</b> is  | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2XEF1</b> is  | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF1</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF2</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>3EF1</b> is   | <b>OFF</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV1</b> is | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV2</b> is | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV3</b> is | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV1</b> is  | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV2</b> is  | <b>CLOSED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>3AV1</b> is  | <b>CLOSED</b> |

- ☐ Check for test acceptance of Test Emergency fan ON/OFF controls at 2GE2 in Mode 24

#### 1.7 Test MCR reset of Emergency ON/OFF at 2GE2 in Mode 24

- ☐ **VERIFY** MCR sees **Peer 11** in **No Access** **MODE 24**

**PRESS** Emergency fan **ON** button at gate **2GE2**  
**WAIT** For **90 sec** timeout counter

- |                          |               |                      |             |
|--------------------------|---------------|----------------------|-------------|
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF2</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF3</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>1EF4</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV1</b> is  | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV2</b> is  | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>1AV3</b> is  | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2XEF1</b> is  | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF1</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>2EF2</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Fan <b>3EF1</b> is   | <b>ON</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV1</b> is | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV2</b> is | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2XAV3</b> is | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV1</b> is  | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>2AV2</b> is  | <b>OPEN</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | Vent <b>3AV1</b> is  | <b>OPEN</b> |

**PRESS** Emergency fan **OFF** button at **MCR**  
**WAIT** For **90 sec** timeout counter

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>1EF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>1AV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>2XEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>2EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>2EF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>3EF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>2XAV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>2XAV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>2XAV3</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>2AV1</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>2AV2</b> is	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	Vent <b>3AV1</b> is	<b>CLOSED</b>

- ☐ Check for test acceptance of Test MCR reset of Emergency ON/OFF at 2GE2 in Mode 24

#### 1.8 Test local fan controls in service building 1002B Mode 24

<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>Peer 11</b> in <b>No Access</b>	<b>MODE 24</b>
	<b>PRESS</b>	Fan <b>ON</b> button at fan box	
<input type="checkbox"/>	<b>VERIFY</b>	<b>1002B fan</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>1002B vent</b> is	<b>OPENED</b>
	<b>TURN OFF</b>	<b>1002B fan</b> using <b>MCR Fan OFF button</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to turn off <b>1002B fan</b> using <b>MCR Fan OFF button</b>	<b>FAIL</b>
	<b>PRESS</b>	Fan <b>OFF</b> button at fan box	
<input type="checkbox"/>	<b>VERIFY</b>	<b>1002B fan</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>1002B vent</b> is	<b>CLOSED</b>

- ☐ Check for test acceptance of Test local fan controls in service building 1002B Mode 24

#### 1.9 Test Division A loss of Remote I/O in Mode 24

<input type="checkbox"/>	<b>VERIFY</b>	CD key switch is set for	<b>XY ARCS</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>Peer 11</b> in <b>No Access</b>	<b>MODE 24</b>
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw</b> button in <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>RHIC Injection Inhibit</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>RHIC Ring Inhibit</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>RHIC Permit Link</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>RHIC Injection CD</b> on CD page	<b>DISABLED</b>
	<b>UNPLUG</b>	Remote <b>I/O</b> cable from <b>Scanner module</b> in <b>Peer 11A</b>	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>CDev I/O</b>	<b>NG</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>Peer 11 Div A</b> go to	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees <b>RHIC Injection Inhibit Div A</b>	<b>ON</b>

- |                          |   |   |                 |
|--------------------------|---|---|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Ring Inhibit Div A                      | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Div A RHIC</b> Permit Link                       | <b>DISABLED</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Injection CD                            | <b>DISABLED</b> |
| <br>                     |   |   |                 |
|                          | <b>REPLACE</b>  | Remote <b>I/O</b> cable at <b>Scanner</b> module in <b>Peer 11A</b> |                 |
| <br>                     |   |   |                 |
|                          | <b>RESET</b>  | <b>NG CDev I/O</b> condition at <b>MCR</b>                          |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>CDev I/O</b>                                     | <b>OK</b>       |
| <br>                     |   |   |                 |
| <input type="checkbox"/> | <b>Check for test acceptance of Test Division A loss of Remote I/O in Mode 24</b> |   |                 |

#### 1.10 Test Division B loss of Remote I/O in Mode 24

- |                          |   |   |                 |
|--------------------------|---|---|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>CD</b> key switch is set for                                       | <b>XY ARCS</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Peer 11</b> in <b>No Access</b>                    | <b>MODE 24</b>  |
|                          | <b>PRESS</b>  | <b>RHIC</b> Primary Beam Stop Withdraw button in <b>MCR</b>           |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Injection Inhibit                         | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Ring Inhibit                              | <b>OFF</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Permit Link                               | <b>ENABLED</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Injection CD on CD page                   | <b>DISABLED</b> |
| <br>                     |   |   |                 |
|                          | <b>UNPLUG</b>   | Remote <b>I/O</b> cable from <b>Scanner</b> module in <b>Peer 11B</b> |                 |
| <br>                     |   |   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>CDev I/O</b>                                       | <b>NG</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Peer 11</b> go to                                  | <b>MODE 2</b>   |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Injection Inhibit Div B                   | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>RHIC</b> Ring Inhibit Div B                        | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Div B RHIC</b> Permit Link Div B                   | <b>DISABLED</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Div B RHIC</b> Injection CD                        | <b>DISABLED</b> |
| <br>                     |   |   |                 |
|                          | <b>REPLACE</b>  | Remote <b>I/O</b> cable at <b>Scanner</b> module in <b>Peer 11B</b>   |                 |
| <br>                     |   |   |                 |
|                          | <b>RESET</b>  | <b>NG CDev I/O</b> condition at <b>MCR</b>                            |                 |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees <b>Cdev I/O</b>                                       | <b>OK</b>       |
| <br>                     |   |   |                 |
| <input type="checkbox"/> | <b>Check for test acceptance of Test Division B loss of Remote I/O in Mode 24</b> |   |                 |

#### 1.11 Sweep tests in Mode 24

- |                          |               |  |                |
|--------------------------|---------------|--|----------------|
|                          | <b>RESET</b>  | <b>Peer 11 gates:</b> 1GS1, 1EL1, 1GI1, 2MD1, 2GE1, 2MD2, 2GI1, 2GE2, 2MD3, 2EL1, 2ED1, and 3GI1   |                |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 11 gates:</b> <input type="checkbox"/> 1GS1, <input type="checkbox"/> 1EL1, <input type="checkbox"/> 1GI1, <input type="checkbox"/> 2MD1, <input type="checkbox"/> 2GE1, <input type="checkbox"/> 2MD2, <input type="checkbox"/> 2GI1, <input type="checkbox"/> 2GE2, <input type="checkbox"/> 2MD3, <input type="checkbox"/> 2EL1, <input type="checkbox"/> 2ED1, <input type="checkbox"/> 3GI1 are | <b>RESET</b>   |
|                          | <b>SWEEP</b>  | <b>Peer 11 Zones:</b> 1Z1, 2Z1, 2Z2  |                |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 11 Zones:</b> <input type="checkbox"/> 1Z1, <input type="checkbox"/> 2Z1, <input type="checkbox"/> 6Z2 are   | <b>SWEPT</b>   |
|                          | <b>PLACE</b>  | <b>Peer 11</b> in <b>Mode 24</b>   |                |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 11</b> is in <b>No Access</b>  | <b>MODE 24</b> |
|                          | <b>PLACE</b>  | <b>Peer 11</b> in <b>Mode 16</b>   |                |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 11</b> is in <b>Controlled Access</b>  | <b>MODE 16</b> |
| <br>                     |               |  |                |
|                          | <b>FOLLOW</b> | <b>Test Schedule in Table 3, below</b>   |                |

Zone	Gate	Open gate	Verify sweep lost	Verify cannot sweep with gate open	Close gate	Force sweep	Verify cannot go to Mode 24	Reset gate	Verify can go to Mode 24	Go to Mode 16 & next gate
1Z1	1GI1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
2Z1	2GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
2Z2	2GE2		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	

Table 3 – Sweep tests in Mode 24

- ☐ Check for test acceptance of Sweep tests in Mode 24

#### 1.12 Chipmunk Tests in Mode 24

- PLACE**      **Peer 11 in Mode 24**
- ☐ **VERIFY**      **MCR sees Peer 11 in No Access**      **MODE 24**
- WAIT**      **For Beam Imminent Alarm to stop sounding**
- PRESS**      **RHIC Primary Beam Stop Withdraw button in MCR**
- ☐ **VERIFY**      **MCR sees RHIC CD**      **ENABLED**
- ☐ **VERIFY**      **MCR sees RHIC Permit Link**      **ENABLED**
- ☐ **VERIFY**      **MCR sees RHIC Injection CD**      **ENABLED**
- ATTACH**      **Test Box to Chipmunk prior to test**

C'munk	Press & verify div A trip	Verify Peer 11 stays in mode 24	Verify div A Rhic CD disabled	Verify div A Rhic permit link disabled	Verify div A Rhic Inj.CD disabled	Press pmry BS withdraw	Verify div A Rhic CD enabled	Verify div A Rhic permit link enabled	Verify div A Rhic Ijn. CD enabled	Goto table 5 for div B trip
C64		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C65		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 4 – Division A trip test in Mode 24

C'munk	Press & verify div B trip	Verify Peer 11 stays in mode 24	Verify div B Rhic CD disabled	Verify div B Rhic permit link disabled	Verify div B Rhic Inj.CD disabled	Press pmry BS with-draw	Verify div B Rhic CD enabled	Verify div B Rhic permit link enabled	Verify div B Rhic Ijn. CD enabled	Goto table 6 for div A fails
C64		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C65		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 5 – Division B Trip test in Mode 24

C'munk	Press & verify div A fails	Verify Peer 11 goes to mode 2	Verify div A Rhic CD disabled	Verify div A Rhic permit link disabled	Verify div A Rhic Inj.CD disabled	Place Peer 11 in mode 24 & alarm stop	Press pmry BS with-draw	Verify div A Rhic CD enabled	Verify div A Rhic permit link enabled	Verify div A Rhic Ijn. CD enabled	Goto table 7 for div B fails
C64		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C65		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 6 – Division A Fails test in Mode 24

C'munk	Press & verify div B fails	Verify Peer 11 goes to mode 2	Verify div B Rhic CD disabled	Verify div B Rhic permit link disabled	Verify div B Rhic Inj.CD disabled	Place Peer 11 in mode 24 & alarm stop	Press pmry BS with-draw	Verify div B Rhic CD enabled	Verify div B Rhic permit link enabled	Verify div B Rhic Ijn. CD enabled	See end of test instrns below
C64		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C65		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 7 – Division B Fails test in Mode 24

**End of Test Instructions:**

- DETACH      Test Box from Chipmunk after test
- CONNECT    Cable to Chipmunk
- RESET        Chipmunk faults at MCR
- ☐ VERIFY      MCR sees Chipmunk OK
  
- ATTACH      Test Box to next Chipmunk for test / or end Chipmunk test
- START        Test sequence at Table 4
  
- ☐      Check for test acceptance of Chipmunk Tests in Mode 24

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_