

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.2.h 2 O'Clock (PEER 11) Oxygen Deficiency Hazard (ODH) Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.2		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File
 Collider-Accelerator Department Chairman Date

V. Castillo

C-A-OPM-ATT 4.120.2.h (Y)

1

Revision 00
November 29, 2004

4.120.2.h 2 O’Clock (PEER 11) Oxygen Deficiency Hazard(ODH) Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1 Conduct a visual check on Peer 11 Crash and Crash/ODH boxes following Table 1 below
√ = ok, x = problem

BOXES		Verify mechan condn. ok	Verify elec. condn. ok	Crash/ODH boxes only				Verify all X's corrected
CRASH	Crash/ODH			Division A		Division B		
				Lcd Rdg	Tp2 – Tp4 Vltg	Lcd Rdg	Tp2 – Tp4 Vltg	
1CB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	1CB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
1CB3		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	1CB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	1CB5	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2XCB3	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2XCB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2XCB1	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2XCB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
2CB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	2CB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2CB3	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2CB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	2CB5	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>

Table 1 – Summary of visual check on Crash and Crash/ODH boxes in Peer 11

1.2 Verification of valid calibration of ODH sensors in Peer 11, following Table 2 below
 \checkmark = ok, x = problem

ODH sensor	Verify valid calibration	Record calibration date	Verify all x's corrected	Record new calibration date
1AS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
1AS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
1AS3	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2XAS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2XAS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2XAS3	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2XAS4	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2AS1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2AS2	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2AS3	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
2AS4	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____

Table 2 – Verification of valid calibration of ODH sensors in Peer 11

1.3 Test of ODH sensor 1AS1 in 1CB2

PLACE	Peer 11 in Mode 8	
<input type="checkbox"/> VERIFY	Peer 11 is in Restricted Access	MODE 8
FLOW	Helium (or Nitrogen) gas across 1AS1	
RECORD	Oxygen trip level for Div A	_____ %
RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/> VERIFY	MCR sees 1AS1 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 1AS1 Div B	TRIPPED
<input type="checkbox"/> VERIFY	Div A & B strobes on 1CB2 are	FLASHING
<input type="checkbox"/> VERIFY	Div A & B sonalerts on 1CB2 are	SOUNDING
<input type="checkbox"/> VERIFY	Fan 1EF2 is	ON
<input type="checkbox"/> VERIFY	Vent 1AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 1AV2 is	OPEN
HALT	Flow of gas on 1AS1	
WAIT	For 1AS1 to clear (level ~ trip-level above)	
<input type="checkbox"/> VERIFY	Div A & B strobes and sonalerts on 1CB2 are	OFF
<input type="checkbox"/> VERIFY	Fan 1EF2 is	OFF
<input type="checkbox"/> VERIFY	Vent 1AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 1AV2 is	CLOSED
RESET	ODH in MCR	
<input type="checkbox"/> VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>	Check for Test Acceptance of sensor 1AS1	

1.4 Test of ODH sensor 1AS2 in 1CB4

PLACE	Peer 11 in Mode 8	
<input type="checkbox"/> VERIFY	Peer 11 is in Restricted Access	MODE 8
FLOW	Helium (or Nitrogen) gas across 1AS2	
RECORD	Oxygen trip level for Div A	_____ %
RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/> VERIFY	MCR sees 1AS2 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 1AS2 Div B	TRIPPED
<input type="checkbox"/> VERIFY	Div A & B strobes on 1CB4 are	FLASHING
<input type="checkbox"/> VERIFY	Div A & B sonalerts on 1CB4 are	SOUNDING
<input type="checkbox"/> VERIFY	Fan 1EF3is	ON
<input type="checkbox"/> VERIFY	Vent 1AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 1AV3 is	OPEN
HALT	Flow of gas on 1AS2	
WAIT	For 1AS2 to clear (level ~ trip-level above)	
<input type="checkbox"/> VERIFY	Div A & B strobes and sonalerts on 1CB4 are	OFF
<input type="checkbox"/> VERIFY	Fan 1EF2 is	OFF
<input type="checkbox"/> VERIFY	Vent 1AV2 is	CLOSED

- | | | | |
|--------------------------|---|-------------------|---------------|
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 1AS2 | | |

1.5 Test of ODH sensor 1AS3 in 1CB5

- | | | | |
|--------------------------|---|--|-----------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | FLOW | Helium (or Nitrogen) gas across 1AS3 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | MCR sees 1AS3 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 1AS3 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 1CB5 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 1CB5 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | OPEN |
| | HALT | Flow of gas on 1AS3 | |
| | WAIT | For 1AS3 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 1CB5 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 1AS3 | | |

1.6 Test of ODH sensor 2XAS1 in 2XCB3

- | | | | |
|--------------------------|---------------|--|-----------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | FLOW | Helium (or Nitrogen) gas across 2XAS1 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS1 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS1 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2XCB3 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2XCB3 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | OPEN |

- | | | | |
|--------------------------|--|---|---------------|
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| | HALT | Flow of gas on 2XAS1 | |
| | WAIT | For 2XAS1 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2XCB3 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 2XAS1 | | |

1.7 Test of ODH sensor 2XAS2 in 2XCB2

- | | | | |
|--------------------------|--|---|-----------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | FLOW | Helium (or Nitrogen) gas across 2XAS2 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS2 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS2 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2XCB2 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2XCB2 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| | HALT | Flow of gas on 2XAS2 | |
| | WAIT | For 2XAS2 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2XCB2 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 2XAS2 | | |

1.8 Test of ODH sensor 2XAS3 in 2XCB1

- | | | | |
|--------------------------|---------------|--|---------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | FLOW | Helium (or Nitrogen) gas across 2XAS3 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |

<input type="checkbox"/>	VERIFY	MCR sees 2XAS3 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 2XAS3 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 2XCB1 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 2XCB1 are	SOUNDING
	HALT	Flow of gas on 2XAS3	
	WAIT	For 2XAS3 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 2XCB1 are	OFF
<input type="checkbox"/>	VERIFY	Strobes and sonalerts on 2XCB2 and 2XCB3 are	OFF
	JUMPER	Tp2 and Tp4 on the Div A pcb in 2XCB1	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 2XCB1	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2XCB1	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2XCB1	
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>	Check for Test Acceptance of sensor 2XAS3		

1.9 Test of ODH sensor 2AS1 in 2CB2

	PLACE	Peer 11 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 11 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 2AS1	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 2AS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 2AS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 2CB2 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 2CB2 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	OPEN
	HALT	Flow of gas on 2AS1	
	WAIT	For 2AS1 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 2CB2 are	OFF
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	CLOSED
	RESET	ODH in MCR	

- ☐ **VERIFY** **MCR** sees **ODH** as **RESET**
- ☐ **Check for Test Acceptance of sensor 2AS1**

1.10 **Test of ODH sensor 2AS2 in 2CB3**

- ☐ **PLACE** **Peer 11 in Mode 8**
- ☐ **VERIFY** **Peer 11 is in Restricted Access** **MODE 8**
- FLOW** **Helium (or Nitrogen) gas across 2AS2**
- RECORD** **Oxygen trip level for Div A** _____ %
- RECORD** **Oxygen trip level for Div B** _____ %
- ☐ **VERIFY** **MCR** sees **2AS2 Div A** **TRIPPED**
- ☐ **VERIFY** **MCR** sees **2AS2 Div B** **TRIPPED**
- ☐ **VERIFY** **Div A & B strobes on 2CB3 are** **FLASHING**
- ☐ **VERIFY** **Div A & B sonalerts on 2CB3 are** **SOUNDING**
- ☐ **VERIFY** **Fan 2EF2 is** **ON**
- ☐ **VERIFY** **Vent 2AV1 is** **OPEN**
- ☐ **VERIFY** **Vent 2AV2 is** **OPEN**
- HALT** **Flow of gas on 2AS2**
- WAIT** **For 2AS2 to clear (level ~ trip-level above)**
- ☐ **VERIFY** **Div A & B strobes and sonalerts on 2CB3 are** **OFF**
- ☐ **VERIFY** **Fan 2EF2 is** **OFF**
- ☐ **VERIFY** **Vent 2AV is** **CLOSED**
- ☐ **VERIFY** **Vent 2AV2 is** **CLOSED**
- RESET** **ODH in MCR**
- ☐ **VERIFY** **MCR** sees **ODH** as **RESET**
- ☐ **Check for Test Acceptance of sensor 2AS2**

1.11 **Test of ODH sensor 2AS3 in 2CB4**

- ☐ **PLACE** **Peer 11 in Mode 8**
- ☐ **VERIFY** **Peer 11 is in Restricted Access** **MODE 8**
- FLOW** **Helium (or Nitrogen) gas across 2AS3**
- RECORD** **Oxygen trip level for Div A** _____ %
- RECORD** **Oxygen trip level for Div B** _____ %
- ☐ **VERIFY** **MCR** sees **2AS3 Div A** **TRIPPED**
- ☐ **VERIFY** **MCR** sees **2AS3 Div B** **TRIPPED**
- ☐ **VERIFY** **Div A & B strobes on 2CB4 are** **FLASHING**
- ☐ **VERIFY** **Div A & B sonalerts on 2CB4 are** **SOUNDING**
- ☐ **VERIFY** **Fan 2EF2 is** **ON**
- ☐ **VERIFY** **Vent 2AV1 is** **OPEN**
- ☐ **VERIFY** **Vent 2AV2 is** **OPEN**
- HALT** **Flow of gas on 2AS3**
- WAIT** **For 2AS3 to clear (level ~ trip-level above)**

- | | | | |
|--------------------------|---|--|---------------|
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2CB4 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| | | | |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| | | | |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 2AS3 | | |

1.12 Test of ODH sensor 2AS4 in 2CB5

- | | | | |
|--------------------------|---------------|--|-----------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | | | |
| | FLOW | Helium (or Nitrogen) gas across 2AS4 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | MCR sees 2AS4 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 2AS4 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2CB5 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2CB5 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |
| | | | |
| | HALT | Flow of gas on 2AS4 | |
| | WAIT | For 2AS4 to clear (level ~ trip-level above) | |
| | | | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2CB5 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
| | | | |
| | JUMPER | Tp2 and Tp4 on the Div A pcb in 2CB5 | |
| | JUMPER | Tp2 and Tp4 on the Div B pcb in 2CB5 | |
| | | | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2CB5 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2CB5 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |
| | | | |
| | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |
| | | | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 2CB5 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div B pcb in 2CB5 | |

- | | | | |
|--------------------------|---|--|---------------|
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2CB5 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
| | | | |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| | | | |
| <input type="checkbox"/> | Check for Test Acceptance of sensor 2AS4 | | |

1.13 10-minute Activation test of sensor 1AS1 in sector 1

- | | | | |
|--------------------------|---------------|--|-------------------|
| | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | | | |
| | JUMPER | Tp2 and Tp4 on the Div A pcb in 1CB2 | |
| | JUMPER | Tp2 and Tp4 on the Div B pcb in 1CB2 | |
| | | | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 11 is in | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees 1AS1 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 1AS1 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is immediately | ON |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is immediately | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is immediately | OPEN |
| | | | |
| | AFTER | ~ 30 secs | |
| | | | |
| | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |
| | | | |
| | BEGIN | 10-minute timer | |
| | | | |
| | RECORD | Volume of air-flow at the inlet of fan 1EF2 | _____ LFM |
| | | <i>Target flow value ($\pm 10\%$)</i> | 2078 LFM |
| <input type="checkbox"/> | VERIFY | Air flow at tell-tale of vent 1AV1 is | ADEQUATE |
| <input type="checkbox"/> | VERIFY | Air flow at tell-tale of vent 1AV2 is | ADEQUATE |
| | | | |
| | AFTER | ~ 10 minutes | |
| | RECORD | Duration of timer | _____ mins |
| | | | |
| <input type="checkbox"/> | VERIFY | Fan 1EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 12EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 12XEF2 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 12AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 12AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 12AV3 is | OPEN |
| | | | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 1CB2 | |

REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 1CB2	
<input type="checkbox"/> VERIFY	Fan 1EF2 is	OFF
<input type="checkbox"/> VERIFY	Vent 1AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 1AV2 is	CLOSED
<input type="checkbox"/> VERIFY	Fan 1EF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 1EF3 is	OFF
<input type="checkbox"/> VERIFY	Fan 1EF4 is	OFF
<input type="checkbox"/> VERIFY	Fan 12EF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 12XEF2 is	OFF
<input type="checkbox"/> VERIFY	Vent 12AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 12AV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 12AV3 is	CLOSED
RESET	ODH in MCR	
<input type="checkbox"/> VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>	Check for Test Acceptance of sensor 1AS1 on for > 10 minutes	

1.14 Test Activation of multiple sensors, 1AS2 and 1AS3, in sector 1

<input type="checkbox"/> PLACE	Peer 11 in Mode 8	
<input type="checkbox"/> VERIFY	Peer 11 is in Restricted Access	MODE 8
JUMPER	Tp2 and Tp4 on the Div A pcb in 1CB4	
JUMPER	Tp2 and Tp4 on the Div B pcb in 1CB4	
JUMPER	Tp2 and Tp4 on the Div A pcb in 1CB5	
JUMPER	Tp2 and Tp4 on the Div B pcb in 1CB5	
<input type="checkbox"/> VERIFY	MCR sees Peer 11 is in	MODE 2
<input type="checkbox"/> VERIFY	MCR sees 1AS2 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 1AS2 Div B	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 1AS3 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 1AS3 Div B	TRIPPED
<input type="checkbox"/> VERIFY	Fan 1EF1 is	ON
<input type="checkbox"/> VERIFY	Fan 1EF2 is	ON
<input type="checkbox"/> VERIFY	Fan 1EF3 is	ON
<input type="checkbox"/> VERIFY	Fan 1EF4 is	ON
<input type="checkbox"/> VERIFY	Fan 12EF1 is	ON
<input type="checkbox"/> VERIFY	Fan 12XEF2 is	ON
<input type="checkbox"/> VERIFY	Vent 1AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 1AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 1AV3 is	OPEN
<input type="checkbox"/> VERIFY	Vent 12AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 12AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 12AV3 is	OPEN
AFTER	~ 30 secs	

- | | | | |
|--------------------------|--|--|-----------------|
| <input type="checkbox"/> | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| <input type="checkbox"/> | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 1CB2 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div B pcb in 1CB2 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 1CB4 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div B pcb in 1CB4 | |
| <input type="checkbox"/> | VERIFY | Fan 1EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 12EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 12XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 12AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 12AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 12AV3 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of Activation of multiple sensors 1AS1 and 1AS2 in sector 1 | | |

1.15 10-minute Activation test of sensor 2XAS1 in sector 2 Experimental area

- | | | | |
|--------------------------|---------------|--|-----------------|
| <input type="checkbox"/> | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | JUMPER | Tp2 and Tp4 on the Div A pcb in 2XCB3 | |
| | JUMPER | Tp2 and Tp4 on the Div B pcb in 2XCB3 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 11 is in | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS1 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS1 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is immediately | ON |
| <input type="checkbox"/> | VERIFY | Fan 2XAV1 is immediately | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is immediately | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV3 is immediately | OPEN |
| | AFTER | ~ 30 secs | |
| | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |

BEGIN	10-minute timer	
RECORD	Volume of air-flow at the upper inlet of fan 2XEF1	_____ LFM
RECORD	Volume of air-flow at the lower inlet of fan 2XEF1	_____ LFM
	<i>Target flow value ($\pm 10\%$) is the sum of both ducts</i>	2169 LFM
<input type="checkbox"/> VERIFY	Air flow at tell-tale of vent 2XAV1 is	ADEQUATE
<input type="checkbox"/> VERIFY	Air flow at tell-tale of vent 2XAV2 is	ADEQUATE
<input type="checkbox"/> VERIFY	Air flow at tell-tale of vent 2XAV3 is	ADEQUATE
AFTER	~ 10 minutes	
RECORD	Duration of timer	_____ mins
<input type="checkbox"/> VERIFY	Fan 2EF1 is	ON
<input type="checkbox"/> VERIFY	Fan 2EF2 is	ON
<input type="checkbox"/> VERIFY	Fan 3EF1 is	ON
<input type="checkbox"/> VERIFY	Vent 2AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 2AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 3AV1 is	OPEN
REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2XCB3	
REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2XCB3	
<input type="checkbox"/> VERIFY	Fan 2XEF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 2XAV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 2XAV3 is	CLOSED
<input type="checkbox"/> VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 2EF2 is	OFF
<input type="checkbox"/> VERIFY	Fan 3EF1 is	OFF
<input type="checkbox"/> VERIFY	Vent 2AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 2AV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 3AV1 is	CLOSED
RESET	ODH in MCR	
<input type="checkbox"/> VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>	Check for Test Acceptance of sensor 2XAS1 on for > 10 minutes	

1.16 Test Activation of multiple sensors, 2XAS1 and 2XAS2, in sector 2 Experimental area

PLACE	Peer 11 in Mode 8	
<input type="checkbox"/> VERIFY	Peer 11 is in Restricted Access	MODE 8
JUMPER	Tp2 and Tp4 on the Div A pcb in 2XCB2	
JUMPER	Tp2 and Tp4 on the Div B pcb in 2XCB2	
JUMPER	Tp2 and Tp4 on the Div A pcb in 2XCB3	
JUMPER	Tp2 and Tp4 on the Div B pcb in 2XCB3	
<input type="checkbox"/> VERIFY	MCR sees Peer 11 is in	MODE 2
<input type="checkbox"/> VERIFY	MCR sees 2XAS1 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 2XAS1 Div B	TRIPPED

<input type="checkbox"/>	VERIFY	MCR sees 2XAS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 2XAS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 2XEF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	OPEN
	AFTER	~ 30 secs	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2XCB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2XCB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2XCB3	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2XCB3	
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 2XEF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	OFF
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2XAV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>	Check for Test Acceptance of Activation of multiple sensors 2XAS1 and 1AS2 in sector 2 Experimental area		

1.17 10-minute Activation test of sensor 2AS1 in sector 2

	PLACE	Peer 11 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 11 is in Restricted Access	MODE 8
	JUMPER	Tp2 and Tp4 on the Div A pcb in 2CB2	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 2CB2	
<input type="checkbox"/>	VERIFY	MCR sees Peer 11 is in	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees 2AS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 2AS1 Div B	TRIPPED

<input type="checkbox"/>	VERIFY	Fan 2EF1 is immediately	ON
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is immediately	OPEN
<input type="checkbox"/>	VERIFY	Vent 2AV1 is immediately	OPEN
	AFTER	~ 30 secs	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/>	CONTINUE
	BEGIN	10-minute timer	
	RECORD	Volume of air-flow at the inlet of fan 2EF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	2078 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2AV1 is	ADEQUATE
	AFTER	~ 10 minutes	
	RECORD	Duration of timer	_____ mins
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2CB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2CB2	
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	OFF
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 2AS1 on for > 10 minutes	

1.18 Test Activation of multiple sensors, 2AS2 and 2AS3, in sector 2

PLACE	Peer 11 in Mode 8	
<input type="checkbox"/> VERIFY	Peer 11 is in Restricted Access	MODE 8
JUMPER	Tp2 and Tp4 on the Div A pcb in 2CB3	
JUMPER	Tp2 and Tp4 on the Div B pcb in 2CB3	
JUMPER	Tp2 and Tp4 on the Div A pcb in 2CB4	
JUMPER	Tp2 and Tp4 on the Div B pcb in 2CB4	
<input type="checkbox"/> VERIFY	MCR sees Peer 11 is in	MODE 2
<input type="checkbox"/> VERIFY	MCR sees 2AS2 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 2AS2 Div B	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 2AS3 Div A	TRIPPED
<input type="checkbox"/> VERIFY	MCR sees 2AS3 Div B	TRIPPED
<input type="checkbox"/> VERIFY	Fan 2EF1 is	ON
<input type="checkbox"/> VERIFY	Fan 2EF2 is	ON
<input type="checkbox"/> VERIFY	Fan 3EF1 is	ON
<input type="checkbox"/> VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/> VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/> VERIFY	Vent 2AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 2AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 2XAV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 3AV1 is	OPEN
<input type="checkbox"/> VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/> VERIFY	Vent 3AV3 is	OPEN
AFTER	~ 30 secs	
TURN	Bypass Switch to Bypass	
<input type="checkbox"/> VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/>	STOP
TURN	Bypass Switch from Bypass	
<input type="checkbox"/> VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/>	CONTINUE
REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2CB3	
REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2CB3	
REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 2CB4	
REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 2CB4	
<input type="checkbox"/> VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 2EF2 is	OFF
<input type="checkbox"/> VERIFY	Fan 3EF1 is	OFF
<input type="checkbox"/> VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/> VERIFY	Fan 4XEF1 is	OFF
<input type="checkbox"/> VERIFY	Vent 2AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 2AV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 3AV1 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/> VERIFY	Vent 3AV3 is	CLOSED
RESET	ODH in MCR	

- ☐ **VERIFY** **MCR** sees **ODH** as **RESET**
- ☐ **Check for Test Acceptance of Activation of multiple sensors 2AS2 and 2AS3 in Sector 2**

1.19 Test Manual fan ON/OFF controls in Alcove 1C

- ☐ **PLACE** **Peer 11 in Mode 8**
- ☐ **VERIFY** **Peer 11 is in Restricted Access** **MODE 8**
- PRESS** **Fan ON button in Alcove 1C**
- BEGIN** **90-sec timer**
- ☐ **VERIFY** **Fan 1EF2 is** **ON**
- ☐ **VERIFY** **Fan 1EF3 is** **ON**
- ☐ **VERIFY** **Fan 1EF4 is** **ON**
- ☐ **VERIFY** **Vent 1AV1 is** **OPEN**
- ☐ **VERIFY** **Vent 1AV2 is** **OPEN**
- ☐ **VERIFY** **Vent 1AV3 is** **OPEN**
- PRESS** **Fan OFF button in Alcove 1C**
- AFTER** **90 secs from ON command**
- ☐ **VERIFY** **Fan 1EF2 is** **OFF**
- ☐ **VERIFY** **Fan 1EF3 is** **OFF**
- ☐ **VERIFY** **Fan 1EF4 is** **OFF**
- ☐ **VERIFY** **Vent 1AV1 is** **CLOSED**
- ☐ **VERIFY** **Vent 1AV2 is** **CLOSED**
- ☐ **VERIFY** **Vent 1AV3 is** **CLOSED**
- ☐ **Check for Test Acceptance of Manual fan-ON/OFF controls in Alcove 1C**

1.20 Test Manual fan ON/OFF controls at Experimental area fan control box

- ☐ **PLACE** **Peer 11 in Mode 8**
- ☐ **VERIFY** **Peer 11 is in Restricted Access** **MODE 8**
- PRESS** **Fan ON button in Experimental area fan control box**
- BEGIN** **90-sec timer**
- ☐ **VERIFY** **Fan 2XEF1 is** **ON**
- ☐ **VERIFY** **Vent 2XAV1 is** **OPEN**
- ☐ **VERIFY** **Vent 2XAV2 is** **OPEN**
- ☐ **VERIFY** **Vent 2XAV3 is** **OPEN**
- PRESS** **Fan OFF button in Experimental area fan control box**
- AFTER** **90 secs from ON command**
- ☐ **VERIFY** **Fan 2XEF1 is** **OFF**
- ☐ **VERIFY** **Vent 2XAV1 is** **CLOSED**
- ☐ **VERIFY** **Vent 2XAV2 is** **CLOSED**

- ☐ **VERIFY** Vent 2XAV3 is **CLOSED**
- ☐ **Check for Test Acceptance of Manual fan ON/OFF controls at Experimental area fan control box**

1.21 Test Manual fan ON/OFF controls in Alcove 3A

- PLACE** Peer 11 in Mode 8
- ☐ **VERIFY** Peer 11 is in **Restricted Access** **MODE 8**
- PRESS** Fan **ON** button in **Alcove 3A**
- BEGIN** **90-sec timer**
- ☐ **VERIFY** Fan 2EF1 is **ON**
- ☐ **VERIFY** Fan 2EF2 is **ON**
- ☐ **VERIFY** Fan 3EF1 is **ON**
- ☐ **VERIFY** Vent 2AV1 is **OPEN**
- ☐ **VERIFY** Vent 2AV2 is **OPEN**
- ☐ **VERIFY** Vent 2XAV2 is **OPEN**
- ☐ **VERIFY** Vent 3AV1 is **OPEN**
- RECORD** **Volume of air-flow** at the inlet of fan 2EF2 _____ **LFM**
Target flow value ($\pm 10\%$) **2078 LFM**
- ☐ **VERIFY** Air flow at tell-tale of vent 2AV2 is **ADEQUATE**
- RECORD** **Volume of air-flow** at the inlet of fan 3EF1 _____ **LFM**
Target flow value ($\pm 10\%$) **1592 LFM**
- ☐ **VERIFY** Air flow at tell-tale of vent 3AV1 is **ADEQUATE**
- PRESS** Fan **OFF** button in **Alcove 3A**
- AFTER** **90 secs** from **ON** command
- ☐ **VERIFY** Fan 2EF1 is **OFF**
- ☐ **VERIFY** Fan 2EF2 is **OFF**
- ☐ **VERIFY** Fan 3EF1 is **OFF**
- ☐ **VERIFY** Vent 2AV1 is **CLOSED**
- ☐ **VERIFY** Vent 2AV2 is **CLOSED**
- ☐ **VERIFY** Vent 2XAV2 is **CLOSED**
- ☐ **VERIFY** Vent 3AV1 is **CLOSED**
- ☐ **Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 3A**

1.22 Test Manual fan ON/OFF controls in Alcove 3B

- PLACE** Peer 11 in Mode 8
- ☐ **VERIFY** Peer 11 is in **Restricted Access** **MODE 8**
- PRESS** Fan **ON** button in **Alcove 3B**
- BEGIN** **90-sec timer**
- ☐ **VERIFY** Fan 2EF1 is **ON**

- | | | | |
|--------------------------|---|---|---------------|
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |
|
 | | | |
| | PRESS | Fan OFF button in Alcove 3B | |
| | AFTER | 90 secs from ON command | |
|
 | | | |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
|
 | | | |
| <input type="checkbox"/> | Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 3B | | |

1.23 Test of Manual fan OFF controls in MCR

- | | | | |
|--------------------------|---------------|--|-------------|
| | PRESS | Fan ON button in Alcove 1C | |
| | PRESS | Fan ON button in Alcove 3A | |
| | PRESS | Fan ON button in Experimental area fan control box | |
|
 | | | |
| | BEGIN | 90-sec timer | |
|
 | | | |
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |
|
 | | | |
| | PRESS | Fan OFF button in MCR | |
| | AFTER | 90 secs from ON command | |
|
 | | | |
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | OFF |

- | | | | |
|--------------------------|---------------|----------------------|---------------|
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
- ☐ **Check for Test Acceptance of Manual fan OFF controls in MCR**

1.24 **Test of Emergency fan ON/OFF controls at 2GE2**

PRESS Emergency fan ON button at gate 2GE2

BEGIN 90-sec timer

- | | | | |
|--------------------------|---------------|----------------------|-------------|
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |

PRESS Emergency fan OFF button at gate 2GE2
AFTER 90 secs from ON command

- | | | | |
|--------------------------|---------------|----------------------|---------------|
| <input type="checkbox"/> | VERIFY | Fan 1EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1EF4 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 1AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 1AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |

- | | | | |
|--------------------------|---------------|---|---------------|
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
| <input type="checkbox"/> | | Check for Test Acceptance of Emergency fan OFF controls at gate 2GE2 | |

1.25 Test of ODH sensor 2XAS4 in 2XCB4 in 1002B service building

- | | | | |
|--------------------------|---------------|---|-----------------|
| <input type="checkbox"/> | PLACE | Peer 11 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 11 is in Restricted Access | MODE 8 |
| | FLOW | Helium (or Nitrogen) gas across 2XAS4 | |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS4 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 2XAS4 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2XCB4 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2XCB4 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 1002B is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1002B is | OPEN |
| | HALT | Flow of gas on 2XAS4 | |
| | WAIT | For 2XAS4 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2XCB4 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1002B is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 1002B is | CLOSED |
| | JUMPER | Tp2 and Tp4 on the Div A pcb in 2XCB4 | |
| | JUMPER | Tp2 and Tp4 on the Div B pcb in 2XCB4 | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 2XCB4 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 2XCB4 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Fan 1002B is | ON |
| <input type="checkbox"/> | VERIFY | Vent 1002B is | OPEN |
| | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 2XCB4 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div B pcb in 2XCB4 | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 2XCB4 are | OFF |
| <input type="checkbox"/> | VERIFY | Fan 1002B is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 1002B is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | | Check for Test Acceptance of sensor 2XAS4 | |

1.26 Summary of flow at fan intakes and vents in Sector 2

	RECORD	Volume of air-flow at the inlet of fan 1EF2	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	2078 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 1AV1 is	ADEQUATE
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 1AV2 is	ADEQUATE
	RECORD	Volume of air-flow at the inlet of fan 1EF3	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	1592 LFM
	RECORD	Volume of air-flow at the inlet of fan 1EF4	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	1592 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2XAV1 is	ADEQUATE
	RECORD	Volume of air-flow at the upper inlet of fan 2XEF1	_____ LFM
	RECORD	Volume of air-flow at the lower inlet of fan 2XEF1	_____ LFM
		<i>Target flow value ($\pm 10\%$) is the sum of both ducts</i>	2169 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2XAV2 is	ADEQUATE
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2XAV3 is	ADEQUATE
	RECORD	Volume of air-flow at the inlet of fan 2EF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	2078 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2AV1 is	ADEQUATE
	RECORD	Volume of air-flow at the inlet of fan 2EF2	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	2078 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 2AV2 is	ADEQUATE
	RECORD	Volume of air-flow at the inlet of fan 3EF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	1592 LFM
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 3AV1 is	ADEQUATE
<input type="checkbox"/>	Check for Acceptance of summary of air-flow at fan intakes and vents in Sector 2		

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____