

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.3.f 4 O'CLOCK ( PEER 9) CHIPMUNK TESTS FROM LOCAL PANEL

C-A-OPM Procedures in which this Attachment is used.		
4.120.3		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ ***Signature on File*** \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

C-A-OPM-ATT 4.120.3.f (Y)

1

Revision 00  
 December 3, 2004

#### 4.120.3.a 4 O'CLOCK ( PEER 9) CHIPMUNK TESTS FROM LOCAL PANEL

### PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

<b>1.1</b>	<b>TEST</b>	<b>Chipmunk C250 located at 4GI1 - RF in MODE 1</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk calibration date [ ____/____/____ ] is	<b>VALID</b>
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk is in good physical condition and is	<b>CHIRPING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Local Control Panel (LCP)</b> sees Chipmunk as	<b>O.K.</b>
	<b>DETACH</b>	Cable from Chipmunk	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees Chipmunk as	<b>RAD &amp; NG HWARE</b>
	<b>RESET</b>	<b>Rad &amp; NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>reset Rad &amp; NG Hware at PLC Cab</b>	<b>FAIL</b>
	<b>CONNECT</b>	Chipmunk <b>Test box</b> to the <b>Chipmunk cable</b>	
	<b>RESET</b>	<b>Rad &amp; NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>Rad &amp; NG Hware</b> as	<b>O.K.</b>
	<b>PRESS</b>	<b>A &amp; B Div Trip</b> buttons sequentially on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees the Chipmunk as <b>Div A</b> <input type="checkbox"/> , followed by <b>Div B</b> <input type="checkbox"/>	<b>RAD TRIP</b>
	<b>RESET</b>	<b>Rad Trip at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>Rad Trip</b>	<b>RESET</b>
	<b>PRESS</b>	<b>A &amp; B Div Fail</b> buttons sequentially on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees the Chipmunk as <b>Div A</b> <input type="checkbox"/> , followed by <b>Div B</b> <input type="checkbox"/>	<b>NG Hware</b>
	<b>RESET</b>	<b>NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>NG Hware</b> is	<b>RESET</b>
	<b>DETACH</b>	Chipmunk <b>Test box</b> from cable	
	<b>CONNECT</b>	<b>Chipmunk</b> to cable	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Chipmunk</b> is	<b>CHIRPING</b>
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>Rad Trip</b> <input type="checkbox"/> & <b>NG Hware</b> <input type="checkbox"/> as	<b>O.K.</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of Chipmunk C250 in Mode 1</b>		
<b>1.2</b>	<b>TEST</b>	<b>Chipmunk C251 located at 1005S - 4GE3 Labyrinth in MODE 1</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk calibration date [ ____/____/____ ] is	<b>VALID</b>
<input type="checkbox"/>	<b>VERIFY</b>	Chipmunk is in good physical condition and is	<b>CHIRPING</b>
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>Rad &amp; NG Hware</b> as	<b>O.K.</b>
	<b>DETACH</b>	Cable from Chipmunk	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees Chipmunk as <b>Div A</b> <input type="checkbox"/> , <b>Div B</b> <input type="checkbox"/>	<b>RAD &amp; NG HWARE</b>
	<b>RESET</b>	<b>Rad &amp; NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>reset Rad &amp; NG Hware at PLC Cab</b>	<b>FAIL</b>
	<b>CONNECT</b>	Chipmunk <b>Test box</b> to the <b>Chipmunk cable</b>	
	<b>RESET</b>	<b>Rad &amp; NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees Chipmunk as	<b>O.K.</b>
	<b>PRESS</b>	<b>A &amp; B Div Trip</b> buttons sequentially on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees the Chipmunk as <b>Div A</b> <input type="checkbox"/> , followed by <b>Div B</b> <input type="checkbox"/>	<b>RAD TRIP</b>
	<b>RESET</b>	<b>Rad Trip at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>Rad Trip</b>	<b>RESET</b>
	<b>PRESS</b>	<b>A &amp; B Div Fail</b> buttons sequentially on the <b>test box</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees the Chipmunk as <b>Div A</b> <input type="checkbox"/> , followed by <b>Div B</b> <input type="checkbox"/>	<b>NG Hware</b>
	<b>RESET</b>	<b>NG Hware at PLC Cab</b>	
<input type="checkbox"/>	<b>VERIFY</b>	LCP sees <b>NG Hware</b> is	<b>RESET</b>
	<b>DETACH</b>	Chipmunk <b>Test box</b> from cable	

- ☐ **CONNECT**      **Chipmunk to cable**
- ☐ **VERIFY**      **Chipmunk is**      **CHIRPING**
- ☐ **VERIFY**      **LCP sees Rad Trip ☐ & NG Hware ☐ as**      **O.K.**
- ☐      **Check for Test Acceptance of Chipmunk C251 in Mode 1**

**1.3      TEST      Chipmunk C252 located at 1004A - 4GE2 in MODE 1**

- ☐ **VERIFY**      Chipmunk calibration date [ \_\_\_\_/\_\_\_\_/\_\_\_\_ ] is      **VALID**
- ☐ **VERIFY**      Chipmunk is in good physical condition and is      **CHIRPING**
- ☐ **VERIFY**      **LCP sees Rad & NG Hware as**      **O.K.**
- ☐ **DETACH**      Cable from Chipmunk
- ☐ **VERIFY**      **LCP sees Chipmunk as Div A ☐, Div B ☐**      **RAD & NG HWARE**
- ☐ **RESET**      **Rad & NG Hware at PLC Cab**
- ☐ **VERIFY**      Attempt to **reset Rad & NG Hware at PLC Cab**      **FAIL**
- ☐ **CONNECT**      Chipmunk **Test box** to the **Chipmunk cable**
- ☐ **RESET**      **Rad & NG Hware at PLC Cab**
- ☐ **VERIFY**      **LCP sees Chipmunk as**      **O.K.**
- ☐ **PRESS**      **A & B Div Trip** buttons sequentially on the **test box**
- ☐ **VERIFY**      **LCP sees the Chipmunk as Div A ☐, followed by Div B ☐**      **RAD TRIP**
- ☐ **RESET**      **Rad Trip at PLC Cab**
- ☐ **VERIFY**      **LCP sees Rad Trip**      **RESET**
- ☐ **PRESS**      **A & B Div Fail** buttons sequentially on the **test box**
- ☐ **VERIFY**      **LCP sees the Chipmunk as Div A ☐, followed by Div B ☐**      **NG Hware**
- ☐ **RESET**      **NG Hware at PLC Cab**
- ☐ **VERIFY**      **LCP sees NG Hware is**      **RESET**
- ☐ **DETACH**      Chipmunk **Test box** from cable
- ☐ **CONNECT**      **Chipmunk to cable**
- ☐ **VERIFY**      **Chipmunk is**      **CHIRPING**
- ☐ **VERIFY**      **LCP sees Rad Trip ☐ & NG Hware ☐ as**      **O.K.**

- ☐      **Check for Test Acceptance of Chipmunk C252 in Mode 1**

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_