

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.4.e 4 O'Clock (PEER 9) Mode 24 & 26 Tests from MCR

C-A-OPM Procedures in which this Attachment is used.		
4.120.4		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ ***Signature on File*** _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.4.e 4 O’Clock (PEER 9) Mode 24 & 26 Tests from MCR

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title:_____ **Checksum:** _____

Division B Software Filename and Checksum: Title:_____ **Checksum:** _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ **Life Number:** _____

Test Team Leader’s Name (Sign): _____ **Date:** ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ **Life Number:** _____

Test Team Leader’s Name (Sign): _____ **Date:** ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ **Life Number:** _____

Safety Section Head’s Name (Sign): _____ **Date:** ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ **Life Number:** _____

RSC Member’s Name (Sign): _____ **Date:** ____/____/____

1.1 Verify necessary conditions for Mode 24

<input type="checkbox"/>	SET VERIFY	CD Key switch for CD Key switch for	XY ARCS XY ARCS
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 16 Peer 9 is in Controlled Access	MODE 16
<input type="checkbox"/>	CLOSE RESET VERIFY	Peer 9 gate: 5GS1 Peer 9 gates: 3GI1, 3EL1, 4GE1, 4MD1, 4MD2, 4GE2, 4GI1, 4GE3, 4EL1, and 4ED1 Peer 9 gates: <input type="checkbox"/> 3GI1, <input type="checkbox"/> 3EL1, <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4MD1, <input type="checkbox"/> 4MD2, <input type="checkbox"/> 4GE2, <input type="checkbox"/> 4GI1, <input type="checkbox"/> 4GE3, <input type="checkbox"/> 4EL1, and <input type="checkbox"/> 4ED1 are	RESET
<input type="checkbox"/>	SWEEP VERIFY	Peer 9 Zones: 4Z1, 4Z2 Peer 9 Zones: <input type="checkbox"/> 4Z1, <input type="checkbox"/> 4Z2 are	SWEPT
<input type="checkbox"/>	PLACE VERIFY RECORD	Peer 9 in Mode 24 Peer 9 is in No Access Duration [_____ secs] of Beam Imminent Alarm	MODE 24
<input type="checkbox"/>	VERIFY	Red No Access Light at Gates: <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4GE2, , <input type="checkbox"/> 4GE3 is	ON
<input type="checkbox"/>	VERIFY	Red RF Hazard Light at Gates: <input type="checkbox"/> 3GI1, <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4GE2, <input type="checkbox"/> 4GI1 is	ON
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 16 Peer 9 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE VERIFY	Reset from gate 4GE2 MCR sees gate 4GE2 is	CLOSED
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 24 Attempt to place Peer 9 in No Access Mode	FAIL
<input type="checkbox"/>	RESET VERIFY	Gate 4GE2 MCR sees gate 4GE2	RESET
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 24 MCR sees Peer 9 in No Access	MODE 24
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 16 Peer 9 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE VERIFY	Sweep from zone 4Z1 MCR sees zone 4Z1 is	NOT SWEPT
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 24 Attempt to place Peer 9 in No Access Mode	FAIL
<input type="checkbox"/>	SWEEP VERIFY	Zone 4Z1 MCR sees zone 4Z1	SWEPT
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 24 MCR sees Peer 9 in No Access	MODE 24
<input type="checkbox"/>	PLACE VERIFY	Peer 9 in Mode 16 Peer 9 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE VERIFY PLACE	Sweep from zone 4Z2 MCR sees zone 4Z2 is Peer 9 in Mode 24	NOT SWEPT

- | | | | |
|--------------------------|---|--|----------------|
| <input type="checkbox"/> | VERIFY | Attempt to place Peer 9 in No Access Mode | FAIL |
| | SWEEP | Zone 4Z2 | |
| <input type="checkbox"/> | VERIFY | MCR sees zone 4Z2 | SWEPT |
| | PLACE | Peer 9 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for acceptance of test Verify necessary conditions for Mode 24 | | |

1.2 Verify necessary conditions for Mode 26

- | | | | |
|--------------------------|---------------|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch for | XY ARCS |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Controlled Access | MODE 16 |
| | CLOSE | Peer 9 gate: 5GS1 | |
| | RESET | Peer 9 gates: 3GI1, 3EL1, 4GE1, 4MD1, 4MD2, 4GE2, 4GI1, 4GE3, 4EL1, and 4ED1 | |
| <input type="checkbox"/> | VERIFY | Peer 9 gates: <input type="checkbox"/> 3GI1, <input type="checkbox"/> 3EL1, <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4MD1, <input type="checkbox"/> 4MD2, <input type="checkbox"/> 4GE2, <input type="checkbox"/> 4GI1, <input type="checkbox"/> 4GE3, <input type="checkbox"/> 4EL1, and <input type="checkbox"/> 4ED1 are | RESET |
| | SWEEP | Peer 9 Zones: 4Z1, 4Z2 | |
| <input type="checkbox"/> | VERIFY | Peer 9 Zones: <input type="checkbox"/> 4Z1, <input type="checkbox"/> 4Z2 are | SWEPT |
| | PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in No Access | MODE 26 |
| | RECORD | Duration [_____ secs] of Beam Imminent Alarm | |
| <input type="checkbox"/> | VERIFY | Red No Access Light at Gates: <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4GE2, , <input type="checkbox"/> 4GE3 is | ON |
| <input type="checkbox"/> | VERIFY | Red RF Hazard Light at Gates: <input type="checkbox"/> 3GI1, <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4GE2, <input type="checkbox"/> 4GI1 is | ON |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Controlled Access | MODE 16 |
| | REMOVE | Reset from gate 4GE2 | |
| <input type="checkbox"/> | VERIFY | MCR sees gate 4GE2 is | CLOSED |
| | PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> | VERIFY | Attempt to place Peer 9 in No Access Mode | FAIL |
| | RESET | Gate 4GE2 | |
| <input type="checkbox"/> | VERIFY | MCR sees gate 4GE2 | RESET |
| | PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 26 |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Controlled Access | MODE 16 |
| | REMOVE | Sweep from zone 4Z1 | |
| <input type="checkbox"/> | VERIFY | MCR sees zone 4Z1 is | NOT SWEPT |
| | PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> | VERIFY | Attempt to place Peer 9 in No Access Mode | FAIL |
| | SWEEP | Zone 4Z1 | |

- ☐ **VERIFY** MCR sees zone **4Z1** **SWEPT**
- ☐ **PLACE** Peer 9 in **Mode 26**
- ☐ **VERIFY** MCR sees Peer 9 in **No Access** **MODE 26**
- ☐ **PLACE** Peer 9 in **Mode 16**
- ☐ **VERIFY** Peer 9 is in **Controlled Access** **MODE 16**
- ☐ **REMOVE** Sweep from zone **4Z2**
- ☐ **VERIFY** MCR sees zone **4Z2** is **NOT SWEPT**
- ☐ **PLACE** Peer 9 in **Mode 26**
- ☐ **VERIFY** Attempt to place Peer 9 in **No Access Mode** **SUCCESSFUL**
- ☐ **SWEEP** Zone **4Z2**
- ☐ **VERIFY** MCR sees zone **4Z2** **SWEPT**
- ☐ **VERIFY** MCR sees Peer 9 remains **No Access** **MODE 26**
- ☐ **PLACE** Peer 9 in **Mode 16**
- ☐ **VERIFY** Peer 9 is in **Controlled Access** **MODE 16**
- ☐ Check for acceptance of test Verify necessary conditions for Mode 26

1.3 Verify System Response to Opening a Gate while in Mode 24

- ☐ **VERIFY** CD Key switch for **XY ARCS**
- ☐ **PLACE** Peer 9 in **Mode 24**
- ☐ **VERIFY** MCR sees Peer 9 in **No Access** **MODE 24**
- ☐ **WAIT** For **Beam Imminent Alarm** to stop sounding
- ☐ **VERIFY** MCR sees **RHIC RF CD** on CD page **ENABLED**
- ☐ **VERIFY** MCR sees **RHIC RF inhibit** **OFF**
- ☐ **SET** **RHIC Primary Beam Stop Withdraw command** **OUT**
- ☐ **VERIFY** MCR sees **RHIC Permit Link** **ENABLED**
- ☐ **VERIFY** MCR sees **RHIC Injection inhibit** **OFF**
- ☐ **VERIFY** MCR sees **RHIC ring inhibit** **OFF**
- ☐ **FOLLOW** Test schedule in Table 1, below

Open gate	Verify Peer 9 go to Mode 2	Verify sweep lost	Rhic RF CD disab	Verify RF inh ON	Verify Rhic ring inh ON	Verify Peer 9 Permit Link is disab	Verify Rhic Inj. Inh ON	Place Peer 9 in Mode 24 & alarm stop	Rhic RF CD enab	Verify RF inh OFF	Set Rhic prmy BS wdrw cmd OUT	Verify Rhic ring inh OFF	Verify Peer 9 Permit Link is enab	Verify Rhic Inj. Inh OFF	Go to next gate
4GE2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3GI1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	next test

Table 1- Test of Gates in Mode 24

- ☐ Check for test acceptance of System Response to Opening a Gate while in Mode 24

- ☐ **PLACE** **Peer 9 in Mode 26**
☐ **VERIFY** **MCR sees Peer 9 in No Access** **MODE 26**
WAIT For **Beam Imminent Alarm** to stop sounding
☐ **VERIFY** **MCR sees RHIC RF CD on CD page** **ENABLED**
☐ **VERIFY** **MCR sees RHIC RF inhibit** **OFF**

FOLLOW **Test schedule in Table 2, below**

Open gate	Verify Peer 9 go to Mode 2	Verify sweep lost	Verify RF CD disab	Verify RF inh ON	Place Peer 9 in Mode 26	Verify RF CD is enab	Verify RF inh OFF	Test next gate
4GE1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4GI1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 2- Test of Gates in Mode 26

- ☐ **Check for acceptance of test Verify System Response to Opening a Gate in Mode 26**

1.5 Verify Entry gates are securely locked in Mode 24

- ☐ **PLACE** **Peer 9 in Mode 24**
☐ **VERIFY** **MCR sees Peer 9 in No Access** **MODE 24**
WAIT For **Beam Imminent Alarm** to stop sounding

OPEN Gate **4GE1** with **#10 RF CA Key** and **Simultaneous Release**
☐ **VERIFY** Attempt to open gate **4GE1** with **#10 RF CA Key** and **Sim. Rel.** **FAIL**
OPEN Gate **4GE1** with **#11 RF Sweep Key** and **Simultaneous Release**
☐ **VERIFY** Attempt to open gate **4GE1** with **#11 RF Sweep Key** and **Sim. Rel.** **FAIL**
OPEN Gate **4GE1** with **Blue Card**
☐ **VERIFY** Attempt to open gate **4GE1** with **Blue Card** **FAIL**

☐ **Check for test acceptance of Verify Entry gates are securely locked in Mode 24**

1.6 Verify Entry gates are securely locked in Mode 26

- ☐ **PLACE** **Peer 9 in Mode 26**
☐ **VERIFY** **MCR sees Peer 9 in No Access** **MODE 26**
WAIT For **Beam Imminent Alarm** to stop sounding

OPEN Gate **4GE2** with **#10 RF CA Key** and **Simultaneous Release**
☐ **VERIFY** Attempt to open gate **4GE2** with **#10 RF CA Key** and **Sim. Rel.** **FAIL**
OPEN Gate **4GE2** with **#11 RF Sweep Key** and **Simultaneous Release**
☐ **VERIFY** Attempt to open gate **4GE2** with **#11 RF Sweep Key** and **Sim. Rel.** **FAIL**
OPEN Gate **4GE2** with **Blue Card**
☐ **VERIFY** Attempt to open gate **4GE2** with **Blue Card** **FAIL**

☐ **Check for test acceptance of Verify Entry gates are securely locked in Mode 26**

1.7 Verify System Response to Pulling a Crash Cord while in Mode 24

Test of Zone 4Z1

- | | | | |
|--------------------------|---------------|---|-----------------|
| <input type="checkbox"/> | VERIFY | CD Key switch for | XY ARCS |
| | PLACE | Peer 9 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
| | WAIT | For Beam Imminent Alarm to stop sounding | |
| <input type="checkbox"/> | VERIFY | MCR sees RF CD on CD page | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RF CD inhibit | OFF |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | PULL | Any Zone 4Z1 crash cord [System #: _____] | |
| <input type="checkbox"/> | VERIFY | Peer 9 goes to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees Sweep is | NO SWEEP |
| <input type="checkbox"/> | VERIFY | MCR sees RF CD on CD page | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RF CD inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | ON |
| | REARM | Crash device | |
| | RESET | Crash at MCR | |
| <input type="checkbox"/> | VERIFY | Crash is | RESET |
| | PLACE | Peer 9 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Beam Imminent Mode | MODE 24 |
| | PULL | Any Zone 4Z1 crash cord [System #: _____] when alarm starts sounding | |
| <input type="checkbox"/> | VERIFY | Beam Imminent alarm | STOPS |
| <input type="checkbox"/> | VERIFY | Peer 9 has moved to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees Zone 4Z1 | CRASHED |
| | PLACE | Peer 9 in Mode 8 (Restricted Access) | |
| <input type="checkbox"/> | VERIFY | Attempt to go to Mode 8 | FAIL |
| | REARM | Crash device | |
| | RESET | Crash at MCR | |
| <input type="checkbox"/> | VERIFY | Crash is | RESET |
| | PLACE | Peer 9 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Restricted Access | MODE 8 |

Test of Zone 4Z2

- | | | | |
|--------------------------|---------------|-------------------------------------|----------------|
| | PLACE | Peer 9 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |

- | | | |
|--|---|----------------|
| PULL | Any Zone 4Z2 crash cord [System #: _____] when alarm starts sounding | |
| <input type="checkbox"/> VERIFY | Beam Imminent alarm | STOPS |
| <input type="checkbox"/> VERIFY | Peer 9 has moved to | MODE 2 |
| <input type="checkbox"/> VERIFY | MCR sees Zone 4Z2 | CRASHED |
| PLACE | Peer 9 in Mode 8 , Restricted Access | |
| <input type="checkbox"/> VERIFY | Attempt to go to Mode 8 | FAIL |
| REARM | Crash device | |
| RESET | Crash at MCR | |
| <input type="checkbox"/> VERIFY | Crash is | RESET |
| PLACE | Peer 9 in Mode 8 | |
| <input type="checkbox"/> VERIFY | MCR sees Peer 9 in Restricted Access | MODE 8 |
|
 | | |
| <input type="checkbox"/> | Check for test acceptance of Verify System Response to Pulling a Crash Cord while in Mode 24 | |

1.8 Verify System Response to Pulling a Crash Cord while in Mode 26

Test of Zone 4Z1

- | | | |
|--|---|-----------------|
| PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> VERIFY | MCR sees Peer 9 in No Access | MODE 26 |
| WAIT | For Beam Imminent Alarm to stop sounding | |
|
 | | |
| <input type="checkbox"/> VERIFY | MCR sees RF CD on CD page | ENABLED |
| <input type="checkbox"/> VERIFY | MCR sees RF CD inhibit | OFF |
|
 | | |
| PULL | Any Zone 4Z1 crash cord [System #: _____] | |
|
 | | |
| <input type="checkbox"/> VERIFY | Peer 9 goes to | MODE 2 |
| <input type="checkbox"/> VERIFY | MCR sees Sweep is | NO SWEEP |
| <input type="checkbox"/> VERIFY | MCR sees RF CD on CD page | DISABLED |
| <input type="checkbox"/> VERIFY | MCR sees RF CD inhibit | ON |
|
 | | |
| REARM | Crash device | |
| RESET | Crash at MCR | |
| <input type="checkbox"/> VERIFY | Crash is | RESET |
|
 | | |
| PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> VERIFY | Peer 9 is in Beam Imminent Mode | MODE 24 |
|
 | | |
| PULL | Any Zone 4Z1 crash cord [System #: _____] when alarm starts sounding | |
|
 | | |
| <input type="checkbox"/> VERIFY | Beam Imminent alarm | STOPS |
| <input type="checkbox"/> VERIFY | Peer 9 has moved to | MODE 2 |
| <input type="checkbox"/> VERIFY | MCR sees Zone 4Z1 | CRASHED |
| PLACE | Peer 9 in Mode 8 (Restricted Access) | |
| <input type="checkbox"/> VERIFY | Attempt to go to Mode 8 | FAIL |
| REARM | Crash device | |
| RESET | Crash at MCR | |
| <input type="checkbox"/> VERIFY | Crash is | RESET |

- | | | | |
|--------------------------|---------------|---|---------------|
| <input type="checkbox"/> | PLACE | Peer 9 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Restricted Access | MODE 8 |
- Test of Zone 4Z2**
- | | | | |
|--------------------------|---------------|-------------------------------------|----------------|
| <input type="checkbox"/> | PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 26 |
- PULL** Any **Zone 4Z2** crash cord [System #: _____] when alarm starts sounding
- | | | | |
|--------------------------|---------------|---|----------------|
| <input type="checkbox"/> | VERIFY | Beam Imminent alarm | STOPS |
| <input type="checkbox"/> | VERIFY | Peer 9 has moved to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees Zone 4Z2 | CRASHED |
| | PLACE | Peer 9 in Mode 8 (Restricted Access) | |
| <input type="checkbox"/> | VERIFY | Attempt to go to Mode 8 | FAIL |
| | REARM | Crash device | |
| | RESET | Crash at MCR | |
| <input type="checkbox"/> | VERIFY | Crash is | RESET |
| | PLACE | Peer 9 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Restricted Access | MODE 8 |
- ☐ Check for test acceptance of Verify System Response to Pulling a Crash Cord while in Mode 26

1.9 Verify System Response to ODH trip while in Mode 24

- | | | | |
|--------------------------|---------------|--------------------------|----------------|
| <input type="checkbox"/> | VERIFY | CD Key switch for | XY ARCS |
|--------------------------|---------------|--------------------------|----------------|
- | | | | |
|--------------------------|---------------|---|----------------|
| | PLACE | Peer 15 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 15 in No Access | MODE 24 |
| | WAIT | For Beam Imminent Alarm to stop sounding | |
- | | | | |
|--------------------------|---------------|----------------------------------|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees RF CD on CD page | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RF CD inhibit | OFF |
- SET** **RHIC Primary Beam Stop Withdraw command** **OUT**
- | | | | |
|--------------------------|---------------|--|-----------------|
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
- TRIP** **ODH sensor** using test button, following **Table 2**, below

ODH sensor	Trip sensor	Verify Peer 15 stays in Mode 24	Verify RF CD Enabled	Verify Rhic RF inh OFF	Verify BS wdrow cmd OUT	Verify Rhic ring inh OFF	Verify Permit link is enabled	Verify Rhic Inj. Inh OFF	Verify strobe on	Verify sonalert on	Verify fans & vents off	Go to
3AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
3AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
4XAS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
4XAS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
4AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
4AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 3 – Test of ODH sensors in Mode 24

- ☐ Check for test acceptance of Verify System Response to ODH trip while in Mode 24

1.10 Verify System Response to ODH trip while in Mode 26

- | | | |
|--|---|----------------|
| PLACE | Peer 9 in Mode 26 | |
| <input type="checkbox"/> VERIFY | MCR sees Peer 9 in No Access | MODE 26 |
| WAIT | For Beam Imminent Alarm to stop sounding | |
| <input type="checkbox"/> VERIFY | MCR sees RF CD on CD page | ENABLED |
| <input type="checkbox"/> VERIFY | MCR sees RF CD inhibit | OFF |
| TRIP | ODH sensor using test button, following Table 4, below | |

ODH sensor	Trip sensor	Verify Peer 9 goes to Mode 2	Verify RF CD disabled	Verify Rhic RF inh ON	Verify strobe on	Verify sonalert on	Verify fans & vents ON below	Reset ODH alarm	Place Peer 9 in Mode 26	Verify RF CD Enab	Verify Rhic RF inh OFF	Verify Strobe & sonalrt OFF	Go to
3AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
3AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
4XAS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
4XAS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
4AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Div B
4AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 4 – Test of ODH sensors in Mode 26

**** _____ ** Item is not on screen and must be verified locally.**

3AS1A	Fans: 3EF2 <input type="checkbox"/>	Vents: 3AV2 <input type="checkbox"/>
3AS1B	Fans: 3EF2 <input type="checkbox"/>	Vents: 3AV2 <input type="checkbox"/>
4XAS1A	Fans: 4XEF1 <input type="checkbox"/>	Vents: 3AV2 <input type="checkbox"/> 4XAV1 <input type="checkbox"/>
4XAS1B	Fans: 4XEF1 <input type="checkbox"/>	Vents: 3AV2 <input type="checkbox"/> 4XAV1 <input type="checkbox"/>
4AS1A	Fans: 4EF1 <input type="checkbox"/>	Vents: **4AV1** <input type="checkbox"/> **4XAV2** <input type="checkbox"/>
4AS1B	Fans: 4EF1 <input type="checkbox"/>	Vents: **4AV1** <input type="checkbox"/> **4XAV2** <input type="checkbox"/>

☐ Check for test acceptance of Verify System Response to ODH trip while in Mode 26

1.11 Test Emergency fan ON/OFF controls at 4GE2 in Mode 24

<input type="checkbox"/>	PLACE	Peer 9 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	PRESS	Emergency fan ON button at gate 4GE2	
	WAIT	For 90 sec timeout counter	
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4AV1** is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4XAV2** is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4XAV3** is	OPEN

PRESS Emergency fan **OFF** button at gate **4GE2**
WAIT For **90 sec** timeout counter

<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	OFF
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent **4AV1** is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent **4XAV2** is	CLOSED
<input type="checkbox"/>	VERIFY	Vent **4XAV3** is	CLOSED

- ☐ Check for acceptance of Test Emergency fan ON/OFF controls at 4GE2 in Mode 24

1.12 Test Emergency fan ON/OFF controls at 4GE2 in Mode 26

<input type="checkbox"/>	PLACE	Peer 9 in Mode 26	
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 in No Access	MODE 26
	WAIT	For Beam Imminent Alarm to stop sounding	

PRESS Emergency fan **ON** button at gate **4GE2**
WAIT For **90 sec** timeout counter

<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4AV1** is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4XAV2** is	OPEN
<input type="checkbox"/>	VERIFY	Vent **4XAV3** is	OPEN

PRESS Emergency fan **OFF** button at gate **4GE2**
WAIT For **90 sec** timeout counter

<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	OFF
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent **4AV1** is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED

- ☐ **VERIFY** Vent ****4XAV2**** is **CLOSED**
- ☐ **VERIFY** Vent ****4XAV3**** is **CLOSED**
- ☐ **Check for acceptance of Test Emergency fan ON/OFF controls at 4GE2 in Mode 26**

1.13 Test MCR reset of Emergency ON/OFF at 4GE2 in Mode 24

- ☐ **VERIFY** MCR sees **Peer 9** in **No Access** **MODE 24**
- PRESS** Emergency fan **ON** button at gate **4GE2**
- WAIT** For **90 sec** timeout counter
- ☐ **VERIFY** Fan **3EF2** is **ON**
- ☐ **VERIFY** Fan **4EF1** is **ON**
- ☐ **VERIFY** Fan **5EF1** is **ON**
- ☐ **VERIFY** Fan **4XEF1** is **ON**
- ☐ **VERIFY** Fan **4XEF2** is **ON**
- ☐ **VERIFY** Vent **3AV2** is **OPEN**
- ☐ **VERIFY** Vent **3AV3** is **OPEN**
- ☐ **VERIFY** Vent ****4AV1**** is **OPEN**
- ☐ **VERIFY** Vent **4XAV1** is **OPEN**
- ☐ **VERIFY** Vent ****4XAV2**** is **OPEN**
- ☐ **VERIFY** Vent ****4XAV3**** is **OPEN**
- PRESS** Emergency fan **OFF** button at **MCR**
- WAIT** For **90 sec** timeout counter
- ☐ **VERIFY** Fan **3EF2** is **OFF**
- ☐ **VERIFY** Fan **4EF1** is **OFF**
- ☐ **VERIFY** Fan **5EF1** is **OFF**
- ☐ **VERIFY** Fan **4XEF1** is **OFF**
- ☐ **VERIFY** Fan **4XEF2** is **OFF**
- ☐ **VERIFY** Vent **3AV2** is **CLOSED**
- ☐ **VERIFY** Vent **3AV3** is **CLOSED**
- ☐ **VERIFY** Vent ****4AV1**** is **CLOSED**
- ☐ **VERIFY** Vent **4XAV1** is **CLOSED**
- ☐ **VERIFY** Vent ****4XAV2**** is **CLOSED**
- ☐ **VERIFY** Vent ****4XAV3**** is **CLOSED**
- ☐ **Check for acceptance of Test MCR reset of Emergency ON/OFF at 4GE2 in Mode 24**

1.14 Test MCR reset of Emergency ON/OFF at 4GE2 in Mode 26

- ☐ **VERIFY** MCR sees **Peer 9** in **No Access** **MODE 26**
- PRESS** Emergency fan **ON** button at gate **4GE2**
- WAIT** For **90 sec** timeout counter
- ☐ **VERIFY** Fan **3EF2** is **ON**
- ☐ **VERIFY** Fan **4EF1** is **ON**
- ☐ **VERIFY** Fan **5EF1** is **ON**

- | | | | |
|--------------------------|--|---|---------------|
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 4XEF2 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent **4AV1** is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent **4XAV2** is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent **4XAV3** is | OPEN |
|
 | | | |
| | PRESS | Emergency fan OFF button at MCR | |
| | WAIT | For 90 sec timeout counter | |
|
 | | | |
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent **4AV1** is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent **4XAV2** is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent **4XAV3** is | CLOSED |
|
 | | | |
| <input type="checkbox"/> | Check for acceptance of Test MCR reset of Emergency ON/OFF at 4GE2 in Mode 26 | | |

1.15 Test local fan controls in service building 1004B Mode 24

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
|
 | | | |
| | PRESS | Fan ON button at fan box | |
| <input type="checkbox"/> | VERIFY | 1004B fan is | ON |
| <input type="checkbox"/> | VERIFY | 1004B vent is | OPEN |
|
 | | | |
| | TURN OFF | 1004B fan using MCR Fan OFF button | |
| <input type="checkbox"/> | VERIFY | Attempt to turn off 1004B fan using MCR Fan OFF button | FAIL |
|
 | | | |
| | PRESS | Fan OFF button at fan box | |
| <input type="checkbox"/> | VERIFY | 1004B fan is | OFF |
| <input type="checkbox"/> | VERIFY | 1004B vent is | CLOSED |
|
 | | | |
| <input type="checkbox"/> | Check for acceptance of Test local fan controls in service building 1004B Mode 24 | | |

1.16 Test local fan controls in service building 1004B Mode 26

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 26 |
| | PRESS | Fan ON button at fan box | |
| <input type="checkbox"/> | VERIFY | 1004B fan is | ON |
| <input type="checkbox"/> | VERIFY | 1004B vent is | OPEN |
| | TURN OFF | 1004B fan using MCR Fan OFF button | |
| <input type="checkbox"/> | VERIFY | Attempt to turn off 1004B fan using MCR Fan OFF button | FAIL |
| | PRESS | Fan OFF button at fan box | |
| <input type="checkbox"/> | VERIFY | 1004B fan is | OFF |
| <input type="checkbox"/> | VERIFY | 1004B vent is | CLOSED |
| <input type="checkbox"/> | Check for acceptance of Test local fan controls in service building 1004B Mode 26 | | |

1.17 Test Division A loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|----------------|--|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 9A | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div A CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div A go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC rhbk latch | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg B/S G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 9A | |
| | RESET | NG CRIT I/O condition at MCR | |

- ☐ **VERIFY** **MCR sees CD RIO** **OK**
- PLACE** **Peer 9 in Mode 2**
- ☐ **VERIFY** **MCR sees Peer 9 in Safe Access** **MODE 2**
- PLACE** **Peer 9 in Mode 16**
- ☐ **VERIFY** **MCR sees Peer 9 in Controlled Access** **MODE 16**
-
- ☐ **Check for test acceptance of Division A loss of Remote I/O in Mode 24**

1.18 Test Division A loss of Remote I/O in Mode 26

- ☐ **VERIFY** **CD Key switch is set for** **XY ARCS**
- ☐ **VERIFY** **MCR sees Peer 9 in No Access** **MODE 24**
- ☐ **VERIFY** **MCR sees RHIC RF CD on CD pg** **ENABLED**
- ☐ **VERIFY** **MCR sees RHIC RF inhibit** **OFF**
- UNPLUG** **Remote I/O cable from Scanner module in Peer 9A**
- ☐ **VERIFY** **MCR sees Peer 9 Div A CD RIO on H/W pg** **FAULT**
- ☐ **VERIFY** **MCR sees Peer 9 Div A go to** **MODE 2**
- ☐ **VERIFY** **MCR sees RHIC RF CD on CD pg** **DISABLED**
- ☐ **VERIFY** **MCR sees RHIC RF inhibit** **OFF**
- ☐ **VERIFY** **MCR sees on CD pg W** **REACHBACK**
- ☐ **VERIFY** **MCR sees on CD pg RHIC** **REACHBACK**
- ☐ **VERIFY** **MCR sees on CD pg BS G3** **IN**
- REPLACE** **Remote I/O cable at Scanner module in Peer 9A**
- RESET** **NG CRIT I/O condition at MCR**
- ☐ **VERIFY** **MCR sees CD RIO** **OK**
- PLACE** **Peer 9 in Mode 2**
- ☐ **VERIFY** **MCR sees Peer 9 in Safe Access** **MODE 2**
- PLACE** **Peer 9 in Mode 16**
- ☐ **VERIFY** **MCR sees Peer 9 in Controlled Access** **MODE 16**
-
- ☐ **Check for test acceptance of Division A loss of Remote I/O in Mode 26**

1.19 Test Division B loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|--|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 9B | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div B CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div B go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC rhbk latch | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 9B | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |
| | PLACE | Peer 9 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Safe Access | MODE 2 |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division B loss of Remote I/O in Mode 24 | | |

1.20 Test Division B loss of Remote I/O in Mode 26

- | | | | |
|--------------------------|--|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in No Access | MODE 24 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 9B | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div B CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 Div B go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC RF inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 9B | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |
| | PLACE | Peer 9 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Safe Access | MODE 2 |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 9 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division B loss of Remote I/O in Mode 26 | | |

1.21 Sweep tests in Mode 24

- | | | | |
|--------------------------|---------------|---|----------------|
| | CLOSE | Peer 9 gate: 5GS1 | |
| | RESET | Peer 9 gates: 3GI1, 3EL1, 4GE1, 4MD1, 4MD2, 4GE2, 4GI1, 4GE3, 4EL1 and 4ED1 | |
| <input type="checkbox"/> | VERIFY | Peer 9 gates: <input type="checkbox"/> 3GI1, <input type="checkbox"/> 3EL1, <input type="checkbox"/> 4GE1, <input type="checkbox"/> 4MD1, <input type="checkbox"/> 4MD2, <input type="checkbox"/> 4GE2, <input type="checkbox"/> 4GI1, <input type="checkbox"/> 4GE3, <input type="checkbox"/> 4EL1 and <input type="checkbox"/> 4ED1 are | RESET |
| | SWEEP | Peer 9 Zones: 4Z1, 4Z2 | |
| <input type="checkbox"/> | VERIFY | Peer 9 Zones: <input type="checkbox"/> 4Z1, <input type="checkbox"/> 4Z2 are | SWEPT |
| | PLACE | Peer 9 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in No Access | MODE 24 |
| | PLACE | Peer 9 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Controlled Access | MODE 16 |
| | FOLLOW | Test Schedule in Table 5, below | |

Zone	Gate	Open gate	Verify sweep NO SWEEP	Verify cannot sweep with gate open	Close gate	Force sweep	Verify cannot go to Mode 24	Reset gate	Verify can go to Mode 24	Go to Mode 16 & next gate
4Z1	4GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
4Z2	4GE3		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	End of test

Table 5 – Sweep tests in Mode 24

- ☐ Check for test acceptance of Sweep tests in Mode 24

1.22 Sweep tests in Mode 26

- CLOSE** Peer 9 gate: 5GS1
RESET Peer 9 gates: 3GI1, 3EL1, 4GE1, 4MD1, 4MD2, 4GE2, 4GI1, 4GE3, 4EL1 and 4ED1
☐ **VERIFY** Peer 9 gates: ☐ 3GI1, ☐ 3EL1, ☐ 4GE1, ☐ 4MD1, ☐ 4MD2, ☐ 4GE2, ☐ 4GI1, ☐ 4GE3, ☐ 4EL1 and ☐ 4ED1 are **RESET**
SWEEP Peer 9 Zones: 4Z1, 4Z2
☐ **VERIFY** Peer 9 Zones: ☐ 4Z1, ☐ 4Z2 are **SWEPT**
PLACE Peer 9 in Mode 26
☐ **VERIFY** Peer 9 is in No Access **MODE 26**
PLACE Peer 9 in Mode 16
☐ **VERIFY** Peer 9 is in Controlled Access **MODE 16**
FOLLOW Test Schedule in Table 6, below

Zone	Gate	Open gate	Verify sweep NO SWEEP	Verify cannot sweep with gate open	Close gate	Force sweep	Verify cannot go to Mode 26	Reset gate	Verify can go to Mode 26	Go to Mode 16; End of test
4Z1	4GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	

Table 6 – Sweep tests in Mode 26

- ☐ Check for test acceptance of Sweep tests in Mode 26

1.23 Chipmunk Tests in Mode 24

- PLACE** **Peer 9 in Mode 24**
- ☐ **VERIFY** **MCR sees Peer 9 in No Access** **MODE 24**
- WAIT** **For Beam Imminent Alarm to stop sounding**
-
- ☐ **VERIFY** **MCR sees RHIC RF CD on CD pg** **ENABLED**
- ☐ **VERIFY** **MCR sees RHIC RF inhibit** **OFF**
-
- PRESS** **RHIC Primary Beam Stop Withdraw button in MCR**
-
- ☐ **VERIFY** **MCR sees RHIC Permit Link** **ENABLED**
- ☐ **VERIFY** **MCR sees RHIC Injection inhibit** **OFF**
- ☐ **VERIFY** **MCR sees RHIC ring inhibit** **OFF**
-
- ATTACH** **Test Box to Chipmunk prior to test**
- FOLLOW** **Tests in Tables 7, 8, 9 and 10 below**

C'munk	Press & verify div A trip	Verify Peer 9 stays in mode 24	Verify RF CD enabled & RF Inh OFF	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. Inh ON	Cycle pmry BS wdraw OUT	Verify div A Rhic ring inh OFF	Verify div A Rhic permit link enabled	Verify div A Rhic Ijn. Inh OFF	Goto table 8 for div B trip
C51	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C52	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 7 – Division A trip test in Mode 24

C'munk	Press & verify div B trip	Verify Peer 9 stays in mode 24	Verify RF CD enabled & RF Inh OFF	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. inh ON	Cycle pmry BS with-draw	Verify div B Rhic ring inh OFF	Verify div B Rhic permit link enabled	Verify div B Rhic Ijn. Inh OFF	Goto table 9 for div A fails
C51	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C52	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 8 – Division B Trip test in Mode 24

C'munk	Press & verify div A fails	Verify Peer 9 goes to mode 2	Verify div A RF CD disabled & RF Inh ON	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. inh ON	Place Peer 9 in mode 24 & alarm stop	Verify RF CD enabled & RF Inh OFF	Press pmry BS with-draw	Verify div A Rhic ring inh OFF	Verify div A Rhic permit link enabled	Verify div A Rhic Ijn. Inh OFF	Goto table 10 for div B fails
C51	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C52	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 9 – Division A Fails test in Mode 24

C'munk	Press & verify div B fails	Verify Peer 9 goes to mode 2	Verify div B RF CD disabled & RF Inh ON	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. inh ON	Place Peer 9 in mode 24 & alarm stop	Verify RF CD enabled & RF Inh OFF	Press pmry BS with-draw	Verify div B Rhic ring inh OFF	Verify div B Rhic permit link enabled	Verify div B Rhic Ijn. Inh OFF	See end of test instrns below
C51	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C52	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 10 – Division B Fails test in Mode 24

End of Test Instructions:

- DETACH**

CONNECT

RESET

☐ **VERIFY**

Test Box from Chipmunk after test

Cable to Chipmunk

Chipmunk faults at MCR

MCR sees Chipmunk

OK
- ATTACH**

START

Test Box to next Chipmunk for test / or end Chipmunk test

Test sequence at Table 7
- ☐ Check for test acceptance of Chipmunk Tests in Mode 24

1.24 Chipmunk Tests in Mode 26

- ☐ **PLACE** Peer 9 in Mode 26
☐ **VERIFY** MCR sees Peer 9 in No Access **MODE 26**
WAIT For Beam Imminent Alarm to stop sounding

☐ **VERIFY** MCR sees RHIC RF CD on CD pg **ENABLED**
☐ **VERIFY** MCR sees RHIC RF inhibit **OFF**

ATTACH Test Box to Chipmunk prior to test
FOLLOW Tests in Tables 11, 12, 13 and 14 below

C'munk	Press & verify div A trip	Verify Peer 9 stays in mode 26	Verify div A Rhic RF CD disabled	Verify div A Rhic RF CD inh ON	Reset & verify Trip reset	Verify div A Rhic RF CD enabled	Verify div A Rhic RF CD inh OFF	Goto table 12 for div B trip
C50	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 11 – Division A trip test in Mode 26

C'munk	Press & verify div B trip	Verify Peer 9 stays in mode 26	Verify div B Rhic RF CD disabled	Verify div B Rhic RF CD inh ON	Reset & verify Trip reset	Verify div B Rhic RF CD enabled	Verify div B Rhic RF CD inh OFF	Goto table 13 for div A fails
C50	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 12 – Division B Trip test in Mode 26

C'munk	Press & verify div A fails	Verify Peer 9 goes to mode 2	Verify div A Rhic RF CD disabled	Verify div A Rhic RF CD inh ON	Reset & verify Trip reset	Place Peer 9 in mode 26 & alarm stop	Verify div A Rhic RF CD enabled	Verify div A Rhic RF CD inh OFF	Goto table 14 for div B fails
C50	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	

Table 13 – Division A Fails test in Mode 26

C'munk	Press & verify div B fails	Verify Peer 9 goes to mode 2	Verify div B Rhic RF CD disabled	Verify div B Rhic RF CD inh ON	Reset & verify Trip reset	Place Peer 9 in mode 26 & alarm stop	Verify div B Rhic RF CD enabled	Verify div B Rhic RF CD inh OFF	See end of test instrns below
C50	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	

Table 14 – Division B Fails test in Mode 26

End of Test Instructions:

- DETACH** Test Box from **Chipmunk** after test
CONNECT Cable to **Chipmunk**
RESET Chipmunk faults at **MCR**
☐ **VERIFY** MCR sees **Chipmunk** **OK**
- ATTACH** Test Box to next **Chipmunk** for test / or end **Chipmunk** test
START Test sequence at **Table 11**
- ☐ Check for test acceptance of **Chipmunk** Tests in **Mode 26**

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____