

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.4.f 4 O’Clock (PEER 9) Chipmunk Tests from MCR

C-A-OPM Procedures in which this Attachment is used.		
4.120.4		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____
 Collider-Accelerator Department Chairman _____ Date _____

V. Castillo

4.120.4.f 4 O’Clock (PEER 9) Chipmunk Tests from MCR

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1	TEST	Do Divisions in series	
		Chipmunk C250 located at 4GI1 – RF in MODE 2	
<input type="checkbox"/>	VERIFY	Chipmunk calibration date [____/____/____] is	VALID
<input type="checkbox"/>	VERIFY	Chipmunk is in good physical condition and is	CHIRPING
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> as	O.K.
	DETACH	Cable from Chipmunk	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	TRIP & FAILSAFE
<input type="checkbox"/>	VERIFY	Attempt to reset Trip & Failsafe at MCR	FAIL
	CONNECT	Chipmunk Test box to the Chipmunk cable	
	RESET	Interlock & Failsafe at MCR	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> as	O.K.
	PRESS	A Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div A as	RAD
	PRESS	B Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div B as	RAD
	RESET	Rad Interlock at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C250 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	PRESS	A Div Fail button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div A as	FAILSAFE
	PRESS	B Div Fail button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div B as	FAILSAFE
	RESET	Failsafe at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C250 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	DETACH	Chipmunk Test box from cable	
	CONNECT	Chipmunk to cable	
<input type="checkbox"/>	VERIFY	Chipmunk is	CHIRPING
	RESET	Interlock & Failsafe at MCR	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> as	O.K.
<input type="checkbox"/>	Check for acceptance of Test Chipmunk C250 in Mode 2		

1.2	TEST	Chipmunk C251 located at 1005S 4GE3 labyrinth in MODE 2	
<input type="checkbox"/>	VERIFY	Chipmunk calibration date [____/____/____] is	VALID
<input type="checkbox"/>	VERIFY	Chipmunk is in good physical condition and is	CHIRPING
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> as	O.K.
	DETACH	Cable from Chipmunk	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	TRIP & FAILSAFE
<input type="checkbox"/>	VERIFY	Attempt to reset Trip & Failsafe at MCR	FAIL
	CONNECT	Chipmunk Test box to the Chipmunk cable	
	RESET	Interlock & Failsafe at MCR	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> as	O.K.
	PRESS	A Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div A as	RAD
	PRESS	B Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk Div B as	RAD
	RESET	Rad Interlock at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C251 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK

- ☐ **PRESS** **A Div Fail** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div A** as **FAILSAFE**
- ☐ **PRESS** **B Div Fail** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div B** as **FAILSAFE**
- ☐ **RESET** **Failsafe** at **MCR**
- ☐ **VERIFY** **MCR** sees C251 **Div A** ☐ and **Div B** ☐ are **OK**

- ☐ **DETACH** Chipmunk **Test box** from cable
- ☐ **CONNECT** **Chipmunk** to cable
- ☐ **VERIFY** **Chipmunk** is **CHIRPING**
- ☐ **RESET** **Interlock & Failsafe** at **MCR**
- ☐ **VERIFY** **MCR** sees **Chipmunk: Div A** ☐ and **Div B** ☐ as **O.K.**

- ☐ **Check for acceptance of Test Chipmunk C251 in Mode 2**

1.3 **TEST** Chipmunk C252 located at 1004A – 4GE2 in **MODE 2**

- ☐ **VERIFY** Chipmunk calibration date [____/____/____] is **VALID**
- ☐ **VERIFY** Chipmunk is in good physical condition and is **CHIRPING**
- ☐ **VERIFY** **MCR** sees Chipmunk: **Div A** ☐ and **Div B** ☐ as **O.K.**
- ☐ **DETACH** Cable from Chipmunk
- ☐ **VERIFY** **MCR** sees Chipmunk as **TRIP & FAILSAFE**
- ☐ **VERIFY** Attempt to **reset Trip & Failsafe** at **MCR** **FAIL**
- ☐ **CONNECT** Chipmunk **Test box** to the **Chipmunk cable**
- ☐ **RESET** **Interlock & Failsafe** at **MCR**
- ☐ **VERIFY** **MCR** sees Chipmunk: **Div A** ☐ and **Div B** ☐ as **O.K.**
- ☐ **PRESS** **A Div Trip** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div A** as **RAD**
- ☐ **PRESS** **B Div Trip** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div A** as **RAD**
- ☐ **RESET** **Rad Interlock** at **MCR**
- ☐ **VERIFY** **MCR** sees C252 **Div A** ☐ and **Div B** ☐ are **OK**

- ☐ **PRESS** **A Div Fail** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div A** as **FAILSAFE**
- ☐ **PRESS** **B Div Fail** button on the **test box**
- ☐ **VERIFY** **MCR** sees the Chipmunk **Div B** as **FAILSAFE**
- ☐ **RESET** **Failsafe** at **MCR**
- ☐ **VERIFY** **MCR** sees C252 **Div A** ☐ and **Div B** ☐ are **RESET**

- ☐ **DETACH** Chipmunk **Test box** from cable
- ☐ **CONNECT** **Chipmunk** to cable
- ☐ **VERIFY** **Chipmunk** is **CHIRPING**
- ☐ **RESET** **Interlock & Failsafe** at **MCR**
- ☐ **VERIFY** **MCR** sees **Chipmunk: Div A** ☐ and **Div B** ☐ as **O.K.**

- ☐ **Check for acceptance of Test Chipmunk C252 in Mode 2**

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____