

If you are using a printed copy of this procedure, and not the on-screen version, then you MUST make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.4.h 4 O’Clock (PEER 9) ODH Tests from MCR

C-A-OPM Procedures in which this Attachment is used.		
4.120.4		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.4.h 4 O’Clock (PEER 9) ODH Tests from MCR

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

- 1.1 Conduct a visual check on Peer 9 Crash and Crash/ODH boxes following Table 1 below
 √ = ok, x = problem

BOXES		Verify mechan condn. ok	Verify elec. condn. ok	Crash/ODH boxes only				Verify all X's corrected
CRASH	Crash/ODH			Division A		Division B		
				Lcd Rdg	Tp2 – Tp4 Vltg	Lcd Rdg	Tp2 – Tp4 Vltg	
3CB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	3CB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
3CB3		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	3CB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
4XCB1		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	4XCB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
4XCB3		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	4XCB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	4XCB5	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
4XCB6		<input type="checkbox"/>	<input type="checkbox"/>	N/A	N/A	N/A	N/A	<input type="checkbox"/>
	4CB1	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	4CB2	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
	4XCB7 in 1004B	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>

Table 1 – Summary of visual check on Crash and Crash/ODH boxes in Peer 9

- 1.2 Verification of valid calibration of ODH sensors in Peer 9, following Table 2 below
 √ = ok, x = problem

ODH sensor	Verify valid calibration	Record calibration date	Verify all x's corrected	Record new calibration date
3AS1	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
3AS2	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4XAS1	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4XAS2	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4XAS3	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4XAS4	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4AS1	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /
4AS2	<input type="checkbox"/>	/ /	<input type="checkbox"/>	/ /

Table 2 – Verification of valid calibration of ODH sensors in Peer 9

1.3 Test of ODH sensor 3AS1 in 3CB2

	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 3AS1	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 3AS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 3AS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 3CB2 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 3CB2 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 3AS1	
	WAIT	For 3AS1 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 3CB2 are	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 3AS1	

1.4 Test of ODH sensor 3AS2 in 3CB4

	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 3AS2	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 3AS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 3AS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 3CB4 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 3CB4 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 4XEF1is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 3AS2	
	WAIT	For 3AS2 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 3CB4 are	OFF

<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 3AS2	

1.5 Test of ODH sensor 4XAS1 in 4XCB2

	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 4XAS1	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 4XAS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4XAS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 4XCB2 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 4XCB2 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 4XAS1	
	WAIT	For 4XAS1 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 4XCB2 are	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 4XAS1	

1.6 Test of ODH sensor 4XAS2 in 4XCB4

	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 4XAS2	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 4XAS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4XAS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 4XCB4 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 4XCB4 are	SOUNDING

<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 4XAS2	
	WAIT	For 4XAS2 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 4XCB4 are	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	OFF
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	CLOSED
	JUMPER	Tp2 and Tp4 on the Div A pcb in 4XCB4	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 4XCB4	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 4XCB4	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 4XCB4	
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 4XAS2	

1.7 Test of ODH sensor 4XAS3 in 4XCB5

<input type="checkbox"/>	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 4XAS3	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 4XAS3 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4XAS3 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 4XCB5 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 4XCB5 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 4XAS3	
	WAIT	For 4XAS3 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 4XCB5 are	OFF
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	CLOSED

<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	CLOSED
	JUMPER	Tp2 and Tp4 on the Div A pcb in 4XCB5	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 4XCB5	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 4XCB5	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 4XCB5	
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 4XAS3	

1.8 Test of ODH sensor 4AS1 in 4CB1

<input type="checkbox"/>	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 4AS1	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 4AS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4AS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 4CB1 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 4CB1 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 4AS1	
	WAIT	For 4AS1 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 4CB1 are	OFF
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of sensor 4AS1	

1.9 Test of ODH sensor 4AS2 in 4CB2

<input type="checkbox"/>	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	FLOW	Helium (or Nitrogen) gas across 4AS2	
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	MCR sees 4AS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4AS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Div A & B strobes on 4CB2 are	FLASHING
<input type="checkbox"/>	VERIFY	Div A & B sonalerts on 4CB2 are	SOUNDING
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	ON
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	HALT	Flow of gas on 4AS2	
	WAIT	For 4AS2 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	Div A & B strobes and sonalerts on 4CB2 are	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET

Check for Test Acceptance of sensor 4AS2

1.10 10-minute Activation test of sensor 3AS1 in sector 3

<input type="checkbox"/>	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	JUMPER	Tp2 and Tp4 on the Div A pcb in 3CB2	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 3CB2	
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees 3AS1 Div A	TRIPPED

- | | | | |
|--------------------------|--|---|-------------------|
| <input type="checkbox"/> | VERIFY | MCR sees 3AS1 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is immediately | ON |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is immediately | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is immediately | OPEN |
| | AFTER | ~ 30 secs | |
| | TURN | Bypass Switch to Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/> | STOP |
| | TURN | Bypass Switch from Bypass | |
| <input type="checkbox"/> | VERIFY | Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/> | CONTINUE |
| | BEGIN | 10-minute timer | |
| | AFTER | ~ 10 minutes | |
| | RECORD | Duration of timer | _____ mins |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | OPEN |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div A pcb in 3CB2 | |
| | REMOVE | Jumper between Tp2 and Tp4 on the Div B pcb in 3CB2 | |
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Fan 2EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 2EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 3EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 2AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 2XAV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | CLOSED |
| | RESET | ODH in MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees ODH as | RESET |
| <input type="checkbox"/> | Check for Test Acceptance of 10-minute Activation Test of sensor 3AS1 in sector 3 | | |

1.11 Test Activation of multiple sensors, 3AS2 and 4XAS1, in sector 3

	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	JUMPER	Tp2 and Tp4 on the Div A pcb in 3CB4	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 3CB4	
	JUMPER	Tp2 and Tp4 on the Div A pcb in 4XCB2	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 4XCB2	
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees 3AS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 3AS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4XAS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4XAS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
	AFTER	~ 30 secs	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/>, Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 3CB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 3CB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 3CB4	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 3CB4	
<input type="checkbox"/>	VERIFY	Fan 2EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 2EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	OFF
<input type="checkbox"/>	VERIFY	Vent 2AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 2XAV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	CLOSED

RESET **ODH in MCR**
 VERIFY **MCR sees ODH as** **RESET**

 Check for Test Acceptance of Activation of multiple sensors 3AS2 and 4XAS1 in sector 3

1.12 10-minute Activation test of sensor 4AS1 in sector 4

PLACE **Peer 9 in Mode 8**
 VERIFY **Peer 9 is in Restricted Access** **MODE 8**

JUMPER **Tp2 and Tp4 on the Div A pcb in 4CB1**
JUMPER **Tp2 and Tp4 on the Div B pcb in 4CB1**

BEGIN **10-minute timer**

VERIFY **MCR sees Peer 9 is in** **MODE 2**
 VERIFY **MCR sees 4AS1 Div A** **TRIPPED**
 VERIFY **MCR sees 4AS1 Div B** **TRIPPED**
 VERIFY **Fan 4EF1 is immediately** **ON**
 VERIFY **Locally, Vent 4AV1 is immediately** **OPEN**
 VERIFY **Locally, Vent 4XAV2 is immediately** **OPEN**

AFTER **~ 10 minutes**
RECORD **Duration of timer** _____ **mins**

VERIFY **Fan 4XEF2 is** **ON**
 VERIFY **Fan 5EF1 is** **ON**
 VERIFY **Locally, Fan 5EF2 is** **ON**
 VERIFY **Fan 5EF3 is** **ON**
 VERIFY **Fan 5EF4 is** **ON**
 VERIFY **Vent 4XAV1 is** **OPEN**
 VERIFY **Locally, Vent 4XAV3 is** **OPEN**
 VERIFY **Locally, Vent 5AV1 is** **OPEN**
 VERIFY **Vent 5AV2 is** **OPEN**
 VERIFY **Vent 5AV3 is** **OPEN**

REMOVE **Jumper between Tp2 and Tp4 on the Div A pcb in 4CB1**
REMOVE **Jumper between Tp2 and Tp4 on the Div B pcb in 4CB1**

VERIFY **Fan 4EF1 is** **OFF**
 VERIFY **Locally, Vent 4AV1 is** **CLOSED**
 VERIFY **Locally, Vent 4XAV2 is** **CLOSED**
 VERIFY **Fan 4XEF2 is** **OFF**
 VERIFY **Fan 5EF1 is** **OFF**
 VERIFY **Locally, Fan 5EF2 is** **OFF**
 VERIFY **Fan 5EF3 is** **OFF**
 VERIFY **Fan 5EF4 is** **OFF**
 VERIFY **Vent 4XAV1 is** **CLOSED**
 VERIFY **Locally, Vent 4XAV3 is** **CLOSED**
 VERIFY **Locally, Vent 5AV1 is** **CLOSED**

<input type="checkbox"/>	VERIFY	Vent 5AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	CLOSED
	RESET	ODH in MCR	
<input type="checkbox"/>	VERIFY	MCR sees ODH as	RESET
<input type="checkbox"/>		Check for Test Acceptance of 10-minute Activation Test of sensor 4AS1 in sector 4	

1.13 Test Activation of multiple sensors 4AS1 and 4AS2 in sector 4.

<input type="checkbox"/>	PLACE	Peer 9 in Mode 8	
<input type="checkbox"/>	VERIFY	Peer 9 is in Restricted Access	MODE 8
	JUMPER	Tp2 and Tp4 on the Div A pcb in 4CB1	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 4CB1	
	JUMPER	Tp2 and Tp4 on the Div A pcb in 4CB2	
	JUMPER	Tp2 and Tp4 on the Div B pcb in 4CB2	
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees 4AS1 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4AS1 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4AS2 Div A	TRIPPED
<input type="checkbox"/>	VERIFY	MCR sees 4AS2 Div B	TRIPPED
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	ON
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 9 is in Safe Mode	MODE 2
	AFTER	~ 30 secs	
	TURN	Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~90secs) <input type="checkbox"/>	STOP
	TURN	Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	Strobes <input type="checkbox"/> , Sonalerts <input type="checkbox"/> and Fans (after ~30secs) <input type="checkbox"/>	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 4CB1	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 4CB1	
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 4CB2	
	REMOVE	Jumper between Tp2 and Tp4 on the Div B pcb in 4CB2	
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	OFF

- VERIFY** Fan **5EF1** is **OFF**
- VERIFY** Locally, Fan 5EF2 is **OFF**
- VERIFY** Fan **5EF3** is **OFF**
- VERIFY** Fan **5EF4** is **OFF**
- VERIFY** Locally, Vent 4AV1 is **CLOSED**
- VERIFY** Vent **4XAV1** is **CLOSED**
- VERIFY** Locally, Vent 4XAV2 is **CLOSED**
- VERIFY** Locally, Vent 4XAV3 is **CLOSED**
- VERIFY** Locally, Vent 5AV1 is **CLOSED**
- VERIFY** Vent **5AV2** is **CLOSED**
- VERIFY** Vent **5AV3** is **CLOSED**

- RESET** **ODH in MCR**
- VERIFY** **MCR sees ODH as** **RESET**
- Check for Test Acceptance of Activation of multiple sensors 4AS1 and 4AS2 in sector 4**

1.14 Test Manual fan ON/OFF controls in Alcove 3C

- PLACE** **Peer 9 in Mode 8**
- VERIFY** **Peer 9 is in Restricted Access** **MODE 8**

- PRESS** Fan **ON** button in **Alcove 3C**
- BEGIN** **90-sec timer**

- VERIFY** Fan **3EF2** is **ON**
- VERIFY** Fan **4XEF1** is **ON**
- VERIFY** Vent **3AV1** is **OPEN**
- VERIFY** Vent **3AV2** is **OPEN**
- VERIFY** Vent **3AV3** is **OPEN**

- PRESS** Fan **OFF** button in **Alcove 3C**
- AFTER** **90 secs** from **ON** command

- VERIFY** Fan **3EF2** is **OFF**
- VERIFY** Fan **4XEF1** is **OFF**
- VERIFY** Vent **3AV1** is **CLOSED**
- VERIFY** Vent **3AV2** is **CLOSED**
- VERIFY** Vent **3AV3** is **CLOSED**
- Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 3C**

1.15 Test Manual fan ON/OFF controls at Experimental area fan control box

- PLACE** **Peer 9 in Mode 8**
- VERIFY** **Peer 9 is in Restricted Access** **MODE 8**

- PRESS** Fan **ON** button in **Experimental area fan control box**
- BEGIN** **90-sec timer**

- VERIFY** Fan **4XEF2** is **ON**
- VERIFY** Vent **4XAV1** is **OPEN**

PRESS Fan **OFF** button in **Experimental area fan control box**
AFTER **90 secs** from **ON** command

- VERIFY** Fan **4XEF2** is **OFF**
- VERIFY** Vent **4XAV1** is **CLOSED**
- Check for Test Acceptance of Manual fan ON/OFF controls at Experimental area fan control box**

1.16 Test Manual fan ON/OFF controls in Alcove 5A

- PLACE** **Peer 9** in **Mode 8**
- VERIFY** **Peer 9** is in **Restricted Access** **MODE 8**

PRESS Fan **ON** button in **Alcove 5A**
BEGIN **90-sec timer**

- VERIFY** Fan **4EF1** is **ON**
- VERIFY** Fan **5EF1** is **ON**
- VERIFY** Locally, Fan **5EF2** is **ON**
- VERIFY** Fan **5EF3** is **ON**
- VERIFY** Fan **5EF4** is **ON**
- VERIFY** Locally, Vent **4AV1** is **OPEN**
- VERIFY** Locally, Vent **4XAV2** is **OPEN**
- VERIFY** Locally, Vent **4XAV3** is **OPEN**
- VERIFY** Locally, Vent **5AV1** is **OPEN**
- VERIFY** Vent **5AV2** is **OPEN**
- VERIFY** Vent **5AV3** is **OPEN**

PRESS Fan **OFF** button in **Alcove 5A**
AFTER **90 secs** from **ON** command

- VERIFY** Fan **4EF1** is **OFF**
- VERIFY** Fan **5EF1** is **OFF**
- VERIFY** Locally, Fan **5EF2** is **OFF**
- VERIFY** Fan **5EF3** is **OFF**
- VERIFY** Fan **5EF4** is **OFF**
- VERIFY** Locally, Vent **4AV1** is **CLOSED**
- VERIFY** Locally, Vent **4XAV2** is **CLOSED**
- VERIFY** Locally, Vent **4XAV3** is **CLOSED**
- VERIFY** Locally, Vent **5AV1** is **CLOSED**
- VERIFY** Vent **5AV2** is **CLOSED**
- VERIFY** Vent **5AV3** is **CLOSED**
- Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 5A**

1.17 Test Manual fan ON/OFF controls in Alcove 5B

- PLACE** **Peer 9** in **Mode 8**
- VERIFY** **Peer 9** is in **Restricted Access** **MODE 8**

PRESS Fan **ON** button in **Alcove 5B**

	BEGIN	90-sec timer	
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	ON
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	OPEN
	PRESS	Fan OFF button in Alcove 5B	
	AFTER	90 secs from ON command	
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	OFF
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	OFF
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	CLOSED
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	CLOSED
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	CLOSED
<input type="checkbox"/>		Check for Test Acceptance of Manual fan ON/OFF controls in Alcove 5B	

1.18 Test of Manual fan OFF controls in MCR

	PRESS	Fan ON button in Alcove 3C	
	PRESS	Fan ON button in Alcove 5A	
	PRESS	Fan ON button in Experimental area fan control box	
	BEGIN	90-sec timer	
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN

- | | | | |
|--------------------------|---------------|--|---------------|
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Locally, Vent 5AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 5AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 5AV3 is | OPEN |
| | PRESS | Fan OFF button in MCR | |
| | AFTER | 90 secs from ON command | |
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Locally, Fan 5EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF4 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 5AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 5AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 5AV3 is | CLOSED |
| <input type="checkbox"/> | | Check for Test Acceptance of Manual fan OFF controls in MCR | |

1.19 Test of Emergency fan ON/OFF controls at 4GE2

- | | | | |
|--------------------------|---------------|---|-------------|
| | PRESS | Emergency fan ON button at gate 4GE2 | |
| | BEGIN | 90-sec timer | |
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 4EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 4XEF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 5EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Locally, Fan 5EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 5EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 5EF4 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV3 is | OPEN |

- VERIFY** Locally, Vent 5AV1 is **OPEN**
- VERIFY** Vent 5AV2 is **OPEN**
- VERIFY** Vent 5AV3 is **OPEN**

- PRESS** **Emergency fan OFF button at gate 4GE2**
- AFTER** **90 secs from ON command**

- VERIFY** Fan 3EF2 is **OFF**
- VERIFY** Fan 4EF1 is **OFF**
- VERIFY** Fan 4XEF1 is **OFF**
- VERIFY** Fan 4XEF2 is **OFF**
- VERIFY** Fan 5EF1 is **OFF**
- VERIFY** Locally, Fan 5EF2 is **OFF**
- VERIFY** Fan 5EF3 is **OFF**
- VERIFY** Fan 5EF4 is **OFF**
- VERIFY** Vent 3AV1 is **CLOSED**
- VERIFY** Vent 3AV2 is **CLOSED**
- VERIFY** Vent 3AV3 is **CLOSED**
- VERIFY** Locally, Vent 4AV1 is **CLOSED**
- VERIFY** Vent 4XAV1 is **CLOSED**
- VERIFY** Locally, Vent 4XAV2 is **CLOSED**
- VERIFY** Locally, Vent 4XAV3 is **CLOSED**
- VERIFY** Locally, Vent 5AV1 is **CLOSED**
- VERIFY** Vent 5AV2 is **CLOSED**
- VERIFY** Vent 5AV3 is **CLOSED**

- Check for Test Acceptance of Emergency fan OFF controls at gate 4GE2**

1.20 Test of MCR reset of Emergency fan ON/OFF at 4GE2

PRESS **Emergency Fan ON button at gate 4GE2**

BEGIN **90-sec timer**

- VERIFY** Fan 3EF2 is **ON**
- VERIFY** Fan 4EF1 is **ON**
- VERIFY** Fan 4XEF1 is **ON**
- VERIFY** Fan 4XEF2 is **ON**
- VERIFY** Fan 5EF1 is **ON**
- VERIFY** Locally, Fan 5EF2 is **ON**
- VERIFY** Fan 5EF3 is **ON**
- VERIFY** Fan 5EF4 is **ON**
- VERIFY** Vent 3AV1 is **OPEN**
- VERIFY** Vent 3AV2 is **OPEN**
- VERIFY** Vent 3AV3 is **OPEN**
- VERIFY** Locally, Vent 4AV1 is **OPEN**
- VERIFY** Vent 4XAV1 is **OPEN**
- VERIFY** Locally, Vent 4XAV2 is **OPEN**
- VERIFY** Locally, Vent 4XAV3 is **OPEN**
- VERIFY** Locally, Vent 5AV1 is **OPEN**
- VERIFY** Vent 5AV2 is **OPEN**

- | | | | |
|--------------------------|--------------------|--|-------------|
| <input type="checkbox"/> | VERIFY | Vent 5AV3 is | OPEN |
| | PRESS AFTER | Emergency fan OFF button in MCR
90 secs from ON command | |

- | | | | |
|--------------------------|---------------|-------------------------------|---------------|
| <input type="checkbox"/> | VERIFY | Fan 3EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 4XEF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Locally, Fan 5EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 5EF4 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 3AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 3AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 4XAV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 4XAV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Locally, Vent 5AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 5AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 5AV3 is | CLOSED |

- | | | | |
|--------------------------|--|---|--|
| <input type="checkbox"/> | | Check for Test Acceptance of MCR reset of Emergency fan ON/OFF at 4GE2 | |
|--------------------------|--|---|--|

1.21 Test of ODH sensor 4XAS4 in 4XCB7 in 1004B service building

- | | | | |
|--------------------------|---------------------------|---|----------------------|
| | PLACE | Peer 9 in Mode 8 | |
| <input type="checkbox"/> | VERIFY | Peer 9 is in Restricted Access | MODE 8 |
| | FLOW RECORD RECORD | Helium (or Nitrogen) gas across 4XAS4
Oxygen trip level for Div A
Oxygen trip level for Div B |
_____%
_____% |
| <input type="checkbox"/> | VERIFY | MCR sees 4XAS4 Div A | TRIPPED |
| <input type="checkbox"/> | VERIFY | MCR sees 4XAS4 Div B | TRIPPED |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 4XCB7 are | FLASHING |
| <input type="checkbox"/> | VERIFY | Div A & B sonalerts on 4XCB7 are | SOUNDING |
| <input type="checkbox"/> | VERIFY | 1004B fans: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | 1004B vents: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are | OPEN |
| | HALT WAIT | Flow of gas on 4XAS4
For 4XAS4 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes and sonalerts on 4XCB7 are | OFF |
| <input type="checkbox"/> | VERIFY | 1004B fans: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | 1004B vents: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are | CLOSED |
| | JUMPER JUMPER | Tp2 and Tp4 on the Div A pcb in 4XCB7
Tp2 and Tp4 on the Div B pcb in 4XCB7 | |
| <input type="checkbox"/> | VERIFY | Div A & B strobes on 4XCB7 are | FLASHING |

- VERIFY** **Div A & B sonalerts** on 4XCB7 are **SOUNDING**
- VERIFY** **1004B fans: PS** , **VBxNo** and **VBxSo** are **ON**
- VERIFY** **1004B vents: PS** , **VBxNo** and **VBxSo** are **OPEN**

- TURN** Bypass Switch to Bypass
- VERIFY** **Strobes** , **Sonalerts** and (after ~90secs) **1004B fans: PS** ,
VBxNo and **VBxSo** **STOP**

- RESET** **ODH** in **MCR**
- VERIFY** **MCR** sees **ODH** as **RESET**
- Check for Test Acceptance of sensor 4XAS4 in 4XCB7 in 1004B service building**

1.22 Test of Manual fan controls at 1004B

	PRESS	Fan ON button at Fan Control box	
<input type="checkbox"/>	VERIFY	1004B fans: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are	ON
	SHUT	1004B fans OFF with MCR Fan OFF control	
<input type="checkbox"/>	VERIFY	Attempt to shut 1004B fans OFF with MCR Fan OFF control	FAIL
	SHUT	1004B fans OFF with 4GE2 Fan OFF control	
<input type="checkbox"/>	VERIFY	Attempt to shut 1004B fans OFF with 4GE2 Fan OFF control	FAIL
	PRESS	Fan OFF button at Fan Control box	
<input type="checkbox"/>	VERIFY	1004B fans: PS <input type="checkbox"/> , VBxNo <input type="checkbox"/> and VBxSo <input type="checkbox"/> are	OFF
<input type="checkbox"/>		Check for Test Acceptance of Manual fan controls at 1004B	

1.23 Test air flow at fan intakes and vents in sector 4

	PRESS	Emergency fan ON button at gate 4GE2	
	BEGIN	90-sec timer	
<input type="checkbox"/>	VERIFY	Fan 3EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 4EF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF1 is	ON
<input type="checkbox"/>	VERIFY	Fan 4XEF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF1 is	ON
<input type="checkbox"/>	VERIFY	Locally, Fan 5EF2 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF3 is	ON
<input type="checkbox"/>	VERIFY	Fan 5EF4 is	ON
<input type="checkbox"/>	VERIFY	Vent 3AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 3AV3 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 4XAV1 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV2 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 4XAV3 is	OPEN
<input type="checkbox"/>	VERIFY	Locally, Vent 5AV1 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV2 is	OPEN
<input type="checkbox"/>	VERIFY	Vent 5AV3 is	OPEN
	RECORD	Volume of air-flow at the inlet of fan 3EF2	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	<i>2078 LFM</i>
	RECORD	Volume of air-flow at the inlet of fan 4EF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	<i>1592 LFM</i>
	RECORD	Volume of air-flow at the inlet of fan 4XEF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	<i>1592 LFM</i>
	RECORD	Volume of air-flow at the upper inlet of fan 4XEF2	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	<i>1592 LFM</i>
	RECORD	Volume of air-flow at the inlet of fan 5EF1	_____ LFM
		<i>Target flow value ($\pm 10\%$)</i>	<i>1923 LFM</i>
	RECORD	Volume of air-flow at the lower inlet of fan 4XEF2	_____ LFM
		<i>Target flow value ($\pm 10\%$) is the sum of both ducts</i>	<i>2169 LFM</i>
<input type="checkbox"/>	VERIFY	Air flow at tell-tale of vent 3AV2 is	ADEQUATE

- VERIFY** Air flow at tell-tale of vent **3AV3** is **ADEQUATE**
- VERIFY** Air flow at tell-tale of Locally, Vent 4AV1 is **ADEQUATE**
- VERIFY** Air flow at tell-tale of vent **4XAV1** is **ADEQUATE**
- VERIFY** Air flow at tell-tale of Locally, Vent 4XAV2 is **ADEQUATE**
- VERIFY** Air flow at tell-tale of Locally, Vent 4XAV3 is **ADEQUATE**

PRESS Emergency fan **OFF** button at gate **4GE2**

- VERIFY** Fan **3EF2** is **OFF**
- VERIFY** Fan **4EF1** is **OFF**
- VERIFY** Fan **4XEF1** is **OFF**
- VERIFY** Fan **4XEF2** is **OFF**
- VERIFY** Fan **5EF1** is **OFF**
- VERIFY** Locally, Fan **5EF2** is **OFF**
- VERIFY** Fan **5EF3** is **OFF**
- VERIFY** Fan **5EF4** is **OFF**
- VERIFY** Vent **3AV1** is **CLOSED**
- VERIFY** Vent **3AV2** is **CLOSED**
- VERIFY** Vent **3AV3** is **CLOSED**
- VERIFY** Locally, Vent 4AV1 is **CLOSED**
- VERIFY** Vent **4XAV1** is **CLOSED**
- VERIFY** Locally, Vent 4XAV2 is **CLOSED**
- VERIFY** Locally, Vent 4XAV3 is **CLOSED**
- VERIFY** Locally, Vent 5AV1 is **CLOSED**
- VERIFY** Vent **5AV2** is **CLOSED**
- VERIFY** Vent **5AV3** is **CLOSED**

- Check for Test Acceptance of air-flow at fan intakes and vents in sector 4**

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____ / ____ / ____

TTL: Sign for completion of final testing: _____

Date: ____ / ____ / ____