

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.8.e 8 O’Clock (PEER 17) Mode 24 Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.8		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.8.e 8 O’Clock (PEER 17) Mode 24 Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1 Verify necessary conditions for Mode 24

<input type="checkbox"/>	SET	CD Key switch for	XY ARCS
<input type="checkbox"/>	VERIFY	CD Key switch for	XY ARCS
<input type="checkbox"/>	PLACE	Peer 17 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 17 is in Controlled Access	MODE 16
	CLOSE	Peer 17 gates: Plug door, 9GS1	
	RESET	Peer 17 gates: 7GS1, 7EL1, 7GE1, 7MD1, 8GE1, 8GE2, 8MD1, 8EL1, 8ED1 and 8ED2	
<input type="checkbox"/>	VERIFY	Peer 17 gates: <input type="checkbox"/> 7GS1, <input type="checkbox"/> 7EL1, <input type="checkbox"/> 7GE1, <input type="checkbox"/> 7MD1, <input type="checkbox"/> 8GE1, <input type="checkbox"/> 8GE2, <input type="checkbox"/> 8MD1, <input type="checkbox"/> 8EL1, <input type="checkbox"/> 8ED1 and <input type="checkbox"/> 8ED2 are	RESET
	SWEEP	Peer 17 Zones: 7Z1, 8Z1, 8Z2	
<input type="checkbox"/>	VERIFY	Peer 17 Zones: <input type="checkbox"/> 7Z1, <input type="checkbox"/> 8Z1, <input type="checkbox"/> 8Z2 are	SWEPT
<input type="checkbox"/>	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Peer 17 is in No Access	MODE 24
	RECORD	Duration [_____ secs] of Beam Imminent Alarm	
<input type="checkbox"/>	VERIFY	Red No Access Light at Gate 8GE1	ON
<input type="checkbox"/>	PLACE	Peer 17 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 17 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE	Reset from gate 8GE1	
<input type="checkbox"/>	VERIFY	MCR sees gate 8GE1 is	NOT RESET
<input type="checkbox"/>	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Attempt to place Peer 17 in No Access Mode	FAIL
<input type="checkbox"/>	RESET	Gate 8GE1	
<input type="checkbox"/>	VERIFY	MCR sees gate 8GE1	RESET
<input type="checkbox"/>	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
<input type="checkbox"/>	PLACE	Peer 17 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 17 is in Controlled Access	MODE 16
<input type="checkbox"/>	REMOVE	Sweep from zone 7Z1	
<input type="checkbox"/>	VERIFY	MCR sees zone 7Z1 is	NOT SWEPT
<input type="checkbox"/>	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Attempt to place Peer 17 in No Access Mode	FAIL
<input type="checkbox"/>	SWEEP	Zone 7Z1	
<input type="checkbox"/>	VERIFY	MCR sees zone 7Z1	SWEPT
<input type="checkbox"/>	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
<input type="checkbox"/>	PLACE	Peer 17 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 17 is in Controlled Access	MODE 16
<input type="checkbox"/>	Check for test acceptance of Verify necessary conditions for Mode 24		

1.2 Verify System Response to Opening a Gate while in Mode 24

- ☐ **VERIFY** **CD Key switch for** **XY ARCS**
- PLACE** **Peer 17 in Mode 24**
- ☐ **VERIFY** **MCR sees Peer 17 in No Access** **MODE 24**
- WAIT** For **Beam Imminent Alarm** to stop sounding
- ☐ **VERIFY** **MCR sees RHIC Injection CD** **DISABLED**
- ☐ **VERIFY** **MCR sees RHIC Injection inhibit** **OFF**
- SET** **RHIC Primary BS withdraw command** **OUT**
- ☐ **VERIFY** **MCR sees RHIC ring inhibit** **OFF**
- ☐ **VERIFY** **MCR sees RHIC Permit Link** **ENABLED**
- FOLLOW** Test schedule in Table 1, below

Open gate	Verify Peer 17 go to Mode 2	Verify sweep lost	Verify RHIC ring inh ON	Verify Peer 17 Permit Link is disabled	Verify RHIC Inj. Inh ON	Place Peer 17 in Mode 24 & alarm stop	Set RHIC prmy BS w/draw cmd OUT	Verify RHIC ring inh OFF	Verify Peer 17 Permit Link is enabled	Verify RHIC Inj. Inh OFF	Goto next gate
7MD1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
8GE1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
8GE2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 1- Test of Gates in Mode 24

- ☐ Check for test acceptance of System Response to Opening a Gate while in Mode 24

1.3 Verify Entry gates are securely locked in Mode 24

- PLACE** **Peer 17 in Mode 24**
- ☐ **VERIFY** **MCR sees Peer 17 in No Access** **MODE 24**
- WAIT** For **Beam Imminent Alarm** to stop sounding
- OPEN** Gate **7GE1** with **#14 Key** and **Simultaneous Release**
- ☐ **VERIFY** Attempt to open gate **7GE1** with **#14 Key** and **Simultaneous Release** **FAIL**
- OPEN** Gate **7GE1** with **Blue Card**
- ☐ **VERIFY** Attempt to open gate **7GE1** with **Blue Card** **FAIL**
- ☐ Check for test acceptance of Verify Entry gates are securely locked in Mode 24

1.4 Verify System Response to Pulling a Crash Cord while in Mode 24

Test in Zone 7Z1

<input type="checkbox"/>	VERIFY	CD Key switch for	XY ARCS
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	OFF
	PULL	Any Zone 7Z1 crash cord [System #: _____]	
<input type="checkbox"/>	VERIFY	Peer 17 goes to	MODE 2
<input type="checkbox"/>	VERIFY	Sweep is	LOST
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	ON
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Peer 17 is in Beam Imminent Mode	MODE 24
	PULL	Any Zone 7Z1 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/>	VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/>	VERIFY	Peer 17 has moved to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees Zone 7Z1	CRASHED
	PLACE	Peer 17 in Mode 8 (Restricted Access)	
<input type="checkbox"/>	VERIFY	Attempt to go to Mode 8	FAIL
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 8	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in Restricted Access	MODE 8

Test in Zone 8Z1

	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	SET	RHIC Primary Beam Stop Withdraw command	OUT

<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	OFF
	PULL	Any Zone 8Z1 crash cord [System #: _____]	
<input type="checkbox"/>	VERIFY	Peer 17 goes to	MODE 2
<input type="checkbox"/>	VERIFY	Sweep is	LOST
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	ON
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Peer 17 is in Beam Imminent Mode	MODE 24
	PULL	Any Zone 8Z1 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/>	VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/>	VERIFY	Peer 17 has moved to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees Zone 8Z1	CRASHED
	PLACE	Peer 17 in Mode 8 (Restricted Access)	
<input type="checkbox"/>	VERIFY	Attempt to go to Mode 8	FAIL
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 8	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in Restricted Access	MODE 8
Test in Zone 8Z2			
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	OFF
	PULL	Any Zone 8Z2 crash cord [System #: _____]	
<input type="checkbox"/>	VERIFY	Peer 17 goes to	MODE 2
<input type="checkbox"/>	VERIFY	Sweep is	LOST

<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	ON
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	ON
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	Peer 17 is in Beam Imminent Mode	MODE 24
	PULL	Any Zone 8Z2 crash cord [System #: _____] when alarm starts sounding	
<input type="checkbox"/>	VERIFY	Beam Imminent alarm	STOPS
<input type="checkbox"/>	VERIFY	Peer 17 has moved to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees Zone 8Z2	CRASHED
	PLACE	Peer 17 in Mode 8 (Restricted Access)	
<input type="checkbox"/>	VERIFY	Attempt to go to Mode 8	FAIL
	REARM	Crash device	
	RESET	Crash at MCR	
<input type="checkbox"/>	VERIFY	Crash is	RESET
	PLACE	Peer 17 in Mode 8	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in Restricted Access	MODE 8
	PLACE	Peer 17 in Mode 24	
<input type="checkbox"/>	VERIFY	MCR sees Peer 17 in No Access	MODE 24
	WAIT	For Beam Imminent Alarm to stop sounding	
	SET	RHIC Primary Beam Stop Withdraw command	OUT
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection CD	DISABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Permit Link	ENABLED
<input type="checkbox"/>	VERIFY	MCR sees RHIC Injection inhibit	OFF
<input type="checkbox"/>	VERIFY	MCR sees RHIC ring inhibit	OFF
<input type="checkbox"/>	Check for test acceptance of Verify System Response to Pulling a Crash Cord while in Mode 24		

1.5 Verify System Response to ODH trip while in Mode 24

- ☐ **PLACE** Peer 17 in Mode 24
- ☐ **VERIFY** MCR sees Peer 7 in No Access **MODE 24**
- WAIT** For Beam Imminent Alarm to stop sounding
- SET** RHIC Primary Beam Stop Withdraw command **OUT**
- ☐ **VERIFY** MCR sees RHIC Injection CD on CD pg **DISABLED**
- ☐ **VERIFY** MCR sees RHIC Permit Link **ENABLED**
- ☐ **VERIFY** MCR sees RHIC Injection inhibit **OFF**
- ☐ **VERIFY** MCR sees RHIC ring inhibit **OFF**
- TRIP** ODH sensor using test button, following Table 2, below

ODH sensor	Trip sen-sor	Verify peer 17 stays in Mode 24	Verify BS with-draw cmd OUT	Verify Rhic ring inh OFF	Verify Permit link is enabled	Verify Rhic Inj. Inh OFF	Verify strobe on	Verify son-alert on	Verify fans & vents off	Go to next test
7AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
7AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
8AS1/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8AS1/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next ODH
8AS4/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8AS4/B		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 2 – Test of ODH sensors in Mode 24

- ☐ Check for test acceptance of Verify System Response to ODH trip while in Mode 24

1.6 Test Emergency fan ON/OFF controls at 7GE1 in Mode 24

- | | | |
|--|---|----------------|
| PLACE | Peer 17 in Mode 24 | |
| <input type="checkbox"/> VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| WAIT | For Beam Imminent Alarm to stop sounding | |
| PRESS | Emergency fan ON button at gate 7GE1 | |
| WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> VERIFY | Fan 7EF2 is | ON |
| <input type="checkbox"/> VERIFY | Fan 7EF3 is | ON |
| <input type="checkbox"/> VERIFY | Vent 7AV1 is | OPEN |
| <input type="checkbox"/> VERIFY | Vent 7AV2 is | OPEN |
| <input type="checkbox"/> VERIFY | Vent 7AV3 is | OPEN |
| <input type="checkbox"/> VERIFY | Vent 7AV4 is | OPEN |
| <input type="checkbox"/> VERIFY | Vent 7AV5 is | OPEN |
| PRESS | Emergency fan OFF button at gate 7GE1 | |
| WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> VERIFY | Fan 7EF2 is | OFF |
| <input type="checkbox"/> VERIFY | Fan 7EF3 is | OFF |
| <input type="checkbox"/> VERIFY | Vent 7AV1 is | CLOSED |
| <input type="checkbox"/> VERIFY | Vent 7AV2 is | CLOSED |
| <input type="checkbox"/> VERIFY | Vent 7AV3 is | CLOSED |
| <input type="checkbox"/> VERIFY | Vent 7AV4 is | CLOSED |
| <input type="checkbox"/> VERIFY | Vent 7AV5 is | CLOSED |
- ☐ **Check for acceptance of Test of Emergency fan ON/OFF controls at 7GE1 in Mode 24**

1.7 Test MCR reset of Emergency ON/OFF at 7GE1 in Mode 24

- | | | | |
|--------------------------|---------------|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | PRESS | Emergency fan ON button at gate 7GE1 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 7EF2 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 7EF3 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 7AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 7AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 7AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 7AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 7AV5 is | OPEN |
| | PRESS | Emergency fan OFF button at MCR | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 7EF2 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 7EF3 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 7AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 7AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 7AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 7AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 7AV5 is | CLOSED |
- ☐ Check for acceptance of Test of MCR reset of Emergency fan ON/OFF controls at 7GE1 in Mode 24

1.8 Test Emergency fan ON/OFF controls at 8GE2 in Mode 24

- | | | | |
|--------------------------|---------------|---|----------------|
| | PLACE | Peer 17 in Mode 24 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | WAIT | For Beam Imminent Alarm to stop sounding | |
| | PRESS | Emergency fan ON button at gate 8GE2 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 8EF0 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 8EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 9EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 8AV0 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | OPEN |
| | PRESS | Emergency fan OFF button at gate 8GE2 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 8EF0 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 8EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 9EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 8AV0 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | CLOSED |
- ☐ Check for acceptance of Test of Emergency fan ON/OFF controls at 8GE2 in Mode 24

1.9 Test MCR reset of Emergency ON/OFF at 8GE2 in Mode 24

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | PRESS | Emergency fan ON button at gate 8GE2 | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 8EF0 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 8EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Fan 9EF1 is | ON |
| <input type="checkbox"/> | VERIFY | Vent 8AV0 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV1 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV2 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV3 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 8AV4 is | OPEN |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | OPEN |
| | PRESS | Emergency fan OFF button at MCR | |
| | WAIT | For 90 sec timeout counter | |
| <input type="checkbox"/> | VERIFY | Fan 8EF0 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 8EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Fan 9EF1 is | OFF |
| <input type="checkbox"/> | VERIFY | Vent 8AV0 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV1 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV2 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV3 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 8AV4 is | CLOSED |
| <input type="checkbox"/> | VERIFY | Vent 9AV1 is | CLOSED |
| <input type="checkbox"/> | Check for acceptance of Test of MCR reset of Emergency fan ON/OFF controls at 8GE2 in Mode 24 | | |

1.10 Test local fan controls in service building 1008B Mode 24

- | | | | |
|--------------------------|--|--|----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | PRESS | Fan ON button at fan box | |
| <input type="checkbox"/> | VERIFY | 1008B fan is | ON |
| <input type="checkbox"/> | VERIFY | 1008B vent is | OPENED |
| | TURN OFF | 1008B fan using MCR Fan OFF button | |
| <input type="checkbox"/> | VERIFY | Attempt to turn off 1008B fan using MCR Fan OFF button | FAIL |
| | PRESS | Fan OFF button at fan box | |
| <input type="checkbox"/> | VERIFY | 1008B fan is | OFF |
| <input type="checkbox"/> | VERIFY | 1008B vent is | CLOSED |
| <input type="checkbox"/> | Check for acceptance of Test local fan controls in service building 1008B Mode 24 | | |

1.11 Test Division A loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|--|--|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 17A | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 Div A CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 Div A go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div A RHIC rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 17A | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |
| | PLACE | Peer 17 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in Safe Access | MODE 2 |
| | PLACE | Peer 17 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division A loss of Remote I/O in Mode 24 | | |

1.12 Test Division B loss of Remote I/O in Mode 24

- | | | | |
|--------------------------|---|---|------------------|
| <input type="checkbox"/> | VERIFY | CD Key switch is set for | XY ARCS |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in No Access | MODE 24 |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |
| | UNPLUG | Remote I/O cable from Scanner module in Peer 7B | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 Div B CD RIO on H/W pg | FAULT |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 Div B go to | MODE 2 |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD on CD pg | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Permit Link | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Injection inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC ring inhibit | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC Injn rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Div B RHIC rhbk latch | ON |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg W | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg RHIC | REACHBACK |
| <input type="checkbox"/> | VERIFY | MCR sees on CD pg BS G3 | IN |
| | REPLACE | Remote I/O cable at Scanner module in Peer 7B | |
| | RESET | NG CRIT I/O condition at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees CD RIO | OK |
| | PLACE | Peer 17 in Mode 2 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in Safe Access | MODE 2 |
| | PLACE | Peer 17 in Mode 16 | |
| <input type="checkbox"/> | VERIFY | MCR sees Peer 17 in Controlled Access | MODE 16 |
| <input type="checkbox"/> | Check for test acceptance of Division B loss of Remote I/O in Mode 24 | | |

1.13 Sweep tests in Mode 24

- CLOSE** **Peer 17 gates:** Plug door, 9GS1
- RESET** **Peer 17 gates:** 7GS1, 7EL1, 7GE1, 7MD1, 8GE1, 8GE2, 8MD1, 8EL1, 8ED1 and 8ED2
- ☐ **VERIFY** **Peer 17 gates:** ☐ 7GS1, ☐ 7EL1, ☐ 7GE1, ☐ 7MD1, ☐ 8GE1, ☐ 8GE2, ☐ 8MD1, ☐ 8EL1, ☐ 8ED1 and ☐ 8ED2 are **RESET**
- SWEEP** **Peer 17 Zones:** 7Z1, 8Z1, 8Z2
- ☐ **VERIFY** **Peer 17 Zones:** ☐ 7Z1, ☐ 8Z1, ☐ 8Z2 are **SWEPT**
- PLACE** **Peer 17 in Mode 24**
- ☐ **VERIFY** **Peer 17 is in No Access** **MODE 24**
- PLACE** **Peer 17 in Mode 16**
- ☐ **VERIFY** **Peer 17 is in Controlled Access** **MODE 16**
- FOLLOW** **Test Schedule in Table 3, below**

Zone	Gate	Open gate	Verify sweep lost	Verify cannot sweep with gate open	Close gate	Force sweep	Verify cannot go to Mode 24	Reset gate	Verify can go to Mode 24	Go to Mode 16 & next gate
7Z1	7GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
8Z1	8GE1		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	
8Z2	8GE2		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>	

Table 3 – Sweep tests in Mode 24

- ☐ **Check for test acceptance of Sweep tests in Mode 24**

1.14 Chipmunk Tests in Mode 24

- | | | | |
|--------------------------|------------------------------------|--|-----------------|
| <input type="checkbox"/> | VERIFY
ATTACH
PLACE | CD Key switch for
Test Box to Chipmunk prior to test
Peer 17 in Mode 24 | XY ARCS |
| <input type="checkbox"/> | VERIFY
WAIT | MCR sees Peer 17 in No Access
For Beam Imminent Alarm to stop sounding | MODE 24 |
| | SET | RHIC Primary Beam Stop Withdraw command | OUT |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection CD | DISABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Permit Link | ENABLED |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC Injection inhibit | OFF |
| <input type="checkbox"/> | VERIFY | MCR sees RHIC ring inhibit | OFF |

C'munk	Press & verify div A trip	Verify peer 17 stays in mode 24	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. Inh ON	Reset all Systems & cycle BS cmd to OUT	Verify div A Rhic ring inh OFF	Verify div A Rhic permit link enabled	Verify div A Rhic Inj. Inh OFF	Goto table 5 for div B trip
C112		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C113		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C114		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 4 – Division A trip test in Mode 24

C'munk	Press & verify div B trip	Verify peer 17 stays in mode 24	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. Inh ON	Reset all Systems & cycle BS cmd to OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. inh OFF	Goto table 6 for div A fails
C112		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C113		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C114		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 5 – Division B Trip test in Mode 24

C'munk	Press & verify div A fails	Verify peer 17 divA goes to mode 2	Verify div A Rhic ring inh ON	Verify div A Rhic permit link disabled	Verify div A Rhic Inj. Inh ON	Reset all systms & place peer 17 div A & B in Mode 2	Place peer 7 in mode 24 & alarm stop	Verify pmry BS with-draw cmd is OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. Inh OFF	Go to table 7 for div B fails
C112		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C113		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C114		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 6 – Division A Fails test in Mode 24

C'munk	Press & verify div B fails	Verify peer 17 divB goes to mode 2	Verify div B Rhic ring inh ON	Verify div B Rhic permit link disabled	Verify div B Rhic Inj. Inh ON	Reset all systms & place peer 17 div A & B in Mode 2	Place peer 7 in mode 24 & alarm stop	Verify pmry BS with-draw cmd is OUT	Verify div A & B Rhic ring inh OFF	Verify div A & B Rhic permit link enabled	Verify div A & B Rhic Inj. Inh OFF	See end of test instrns below
C112		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C113		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C114		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 7 – Division B Fails test in Mode 24

End of Test Instructions:

- DETACH** Test Box from **Chipmunk** after test
CONNECT Cable to **Chipmunk**
RESET **Chipmunk** faults at **MCR**
☐ **VERIFY** **MCR** sees **Chipmunk** **OK**
- ATTACH** Test Box to next **Chipmunk** for test / or end **Chipmunk** test
START Test sequence at **Table 4**
- ☐ Check for acceptance of **Chipmunk** Tests in **Mode 24**

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____