

If you are using a printed copy of this procedure, and not the on-screen version, then you MUST make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.54.f U-Down & V-Primary (PEER 25) Chipmunk Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.54		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.54.f U-Down & V-Primary (PEER 25) Chipmunk Tests

PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 Test of Chipmunks for Radiation Interlock and Fail-Safe Responses

- PLACE** Peer 25 in Safe Access (Mode 2)
- VERIFY** MCR sees Peer 25 in **MODE 2**
- PRESS** Test button on Chipmunk for **Radiation Interlock** check
- REMOVE** Power from Chipmunk for **Fail-Safe** check
- FOLLOW** Tests in **Table 1**, below

Chipmunk Unit NMO #	Press button for interlock & release	Verify Radiation interlock		Remove power from Chipmunk	Verify Fail-Safe interlock		Restore power to Chipmunk	Clear Alarms	
		Div A	Div B		Div A	Div B			
219 (Top of WD7 U/S)		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>			End of test

Table 1 – Test of Chipmunks for Radiation Interlock and Fail-Safe Responses

- Check for acceptance of Test of Chipmunks for Radiation Interlock and Fail-Safe Responses

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____