

*If you are using a printed copy of this procedure, and not the on-screen version, then you MUST make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are available by contacting the ESSHQ Procedures Coordinator, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

15.3.1.6 AGS Sextupole Magnet Test Procedure

(Booster/AGS Ring Power Supply Systems Group Procedure EPS-A-006)

Text Pages 3 through 3

Note: This document was formerly a C-A Group Procedure. The content of the group procedure was reviewed by the Technical Supervisor. All approvals and/or issue dates of the original group procedure are maintained for present use.

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ *Signature on File* \_\_\_\_\_  
Collider-Accelerator Department Chairman Date

M. Bannon

Booster/AGS Ring Power Supply Systems  
Group Procedure EPS-A-006  
Revision 00

### 15.3.1.6 AGS SEXTUPOLE MAGNET TEST PROCEDURE

**EQUIPMENT REQUIRED:** *BIDDLE 500VDC MEGGER*  
*AGS PSG RINGER- #2*  
*TEKTRONIX ISOLATION PROBES-MODEL #P5200*  
*LECROY OSCILLISCOPE W/PRINTER*  
**GROUNDING STICK**  
**HIGH VOLTAGE RUBBER GLOVES**  
**SAFETY GLASSES**

**NOTE: HIGH VOLTAGE RUBBER GLOVES MUST BE WORN FOR MEGGER**

#### **A) MEGGER TEST**

Separate magnet under test from the magnet string by disconnecting dc cables.  
Short both ends of magnet coils where the dc cables were attached to each other.  
Connect the **POSITIVE** lead of the **MEGGER** to one end of the magnet coil.  
Connect the **NEGATIVE** lead of the **MEGGER** to ground.  
Turn **MEGGER** on for 30 seconds and record the resistance on the **MAGNET EVALUATION SHEET**.

#### **B) PULSE CHECK (COIL RINGING)**

**NOTE: USE A LECROY SCOPE WITH A TEKTRONIX ISOLATION PROBE AND PRINT A COPY TO INCLUDE WITH THE MAGNET EVALUATION SHEET.**

Set up the **DC POWER SUPPLY** for **500VDC**.  
Connect the **POSITIVE** lead of the **RINGER AND ISOLATION PROBE** to one end of the magnet.  
Connect the **NEGATIVE** lead of the **RINGER AND ISOLATION PROBE** to the other end of the magnet.  
Turn on the **DC POWER SUPPLY**.  
Turn on the **RINGER**.  
Push the **RED TRIGGER BUTTON** on the **RINGER** to ring the coil, and capture it on the **SCOPE**.  
Print out the result and attach it to the **MAGNET EVALUATION SHEET**.


MAGNET LOCATION: \_\_\_\_\_

MEGGER TEST RESULTS \_\_\_\_\_ OHMS

PASS [ ]      FAIL [ ]

PULSE CHECK:

TAPE SCOPE PICTURE TO THIS SHEET



**AGS SEXTUPOLE MAGNET EVALUATION SHEET**

DATE OF TEST: \_\_\_\_\_

PERFORMED BY: \_\_\_\_\_

SEXTUPOLE LOCATION: \_\_\_\_\_

MEGGER TEST @500VDC: \_\_\_\_\_

BIDDLE RESISTANCE TEST: \_\_\_\_\_ MILLIOHMS

KLIXON INSTALLED: YES  NO

KLIXON CONTINUITY TEST TO TERMINAL STRIP: PASSED  FAILED

RING TEST AFTER IT IS ON GIRDER

Attach picture to this form.

Info from pump room on flow per magnet

(note: if individual flow is done by pump room ask them for data)

