

C-A OPERATIONS PROCEDURES MANUAL

4.93.2 U-Line Downstream Access Security Gate Subsystem Check

Text Pages 1 through 8

Hand Processed Changes

HPC No.	Date	Page Nos.	Initials
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Revision 01

Approved by: _____
AGS Department Chairman Date

A. McGeary

AGS-OPM 4.93.2 (Y)

Revision 01
July 10, 1998

4.93.2 U-LINE DOWNSTREAM ACCESS SECURITY GATE SUBSYSTEM CHECK

1. Purpose and Scope

This procedure provides directions for the test and validation of the hardware portion of the U-Line downstream gate subsystem of the RHIC Particle Accelerator Safety System (PASS).

2. Responsibilities

- 2.1 The RHIC or AGS Safety Systems Group Leader shall ensure that this procedure is executed, at no greater than six month intervals, or at such times as required by the Radiation Safety Committee (RSC).
- 2.2 The RHIC or AGS Safety Systems Group Leader shall review and initial the completed procedure checklist.
- 2.3 The RSC Chairman (or his designee) shall review the test results and determine when retesting is required after changes in hardware or software have been implemented..
- 2.4 Members of the RHIC or AGS Safety System Group shall, as designated, conduct and document this procedure.
- 2.5 The software engineers shall ensure the configuration control of the software tested.

3. Prerequisites

- 3.1 This procedure may only be executed by members of the AGS or RHIC Safety System Group.
- 3.2 This procedure requires two individuals trained in this procedure for proper execution.
- 3.3 A Restricted Access zero key, Controlled Access #5 key and sweep/reset #4 key.
- 3.4 Standard electrical toolbag.
- 3.5 Proper setup and calibration of the current source boards should have been done before executing this procedure.
- 3.6 Programs loaded Divisions A & B for Peer 25 and recorded in PASS Engineering Change Log Book.

- 3.7 Peer 25 enclosure RSC is RS LOTO by AGS Safety Systems Group Leader Engineers.
Peer 25 (Tag #) _____
Peer 25 (Tag #) _____
RS LOTO Development System Access Connector (Tag #) _____
- 3.8 Prior to the execution of this procedure, the beam line shall be placed in a safe off condition by performing RS LOTO. RS LOTO of Booster F6 and BTA DH2&3 or equivalent approval by chair RSC prior to execution of this procedure.
RS LOTO applied _____
- 3.9 Notify the Operations Coordinator (OC) or the Main Control Room (MCR) supervisor that the U-Line downstream gate system is being tested.
- 3.10 Post Notices in the MCR and at the UGE2, UGI1, UED1, and UGE3 gates that the gate system is being tested.

4. Precautions

None

5. Procedure

This test will verify the following for both A and B divisions:

Door switch and crash glass switch
Strike solenoid and latch switch
Gate reset function and local indication
Sweep check station function and indication
Other indicator lamps at gate
MCR interface - AB Panelview 1400

- 5.1 From PASS Engineering Change Log Book, record software installed Peer 25, both Divisions A & B.

Division A Compiler version _____

Division B Compiler version _____

Peer 25 Div. A Program version _____

Save date _____

Peer 25 Div. B Program version _____

Save date _____

5.2 UGE2 Gate Door switch, Crash Glass and Latch Switch (C1028010).

- 5.2.1 Perform a physical inspection of the gate to confirm its proper mechanical operation, that the position sensing limit switches are properly aligned and the integrity of the wiring. Check for simple exit through the gate by means of the inside doorknob and no entry from outside.
Switch alignment OK _____
Wiring OK _____
Exit by doorknob OK _____
Door locked preventing entry from outside _____
- 5.2.2 MCR Panelview 1400 should display door open/not reset status.
Panelview display OK _____
- 5.2.3 Panelview should indicate OPEN for crash glass switch or latch switch or door switch open. Check A division hardware first, then B division. Note that B division has no latch switch.
Any A division switch open indicates OPEN on Panelview _____
All A division switches closed indicates NOT RESET on Panelview _____
Any B division switch open indicates OPEN on Panelview _____
All B division switches closed indicates NOT RESET on Panelview _____

5.3 UED1 Gate Door switch (C1028011)

- 5.3.1 Perform a physical inspection of the gate to confirm its proper mechanical operation, that the position sensing limit switches are properly aligned and the integrity of the wiring. Check for simple exit through the gate by means of the inside doorknob.
Switch alignment OK _____
Wiring OK _____
Exit by doorknob OK _____
Door locked preventing entry from outside _____
- 5.3.2 MCR Panelview 1400 should display door open/not reset status.
Panelview display OK _____
- 5.3.3 Panelview should indicate OPEN for crash switch or latch switch or door switch open. Check A division hardware first, then B division. Note that B division has no latch switch.
Any A division switch open indicates OPEN on Panelview _____
All A division switches closed indicates NOT RESET on Panelview _____
Any B division switch open indicates OPEN on Panelview _____
All B division switches closed indicates NOT RESET on Panelview _____

5.4 UGE3 Gate Door switch and Crash Glass Switch (C1028012).

- 5.4.1 Perform a physical inspection of the gate to confirm its proper mechanical operation, that the position sensing limit switches are properly aligned and the integrity of the wiring. Check for simple exit through the gate by means of the inside doorknob, and no entry from outside.
Switch alignment OK _____
Wiring OK _____
Exit by doorknob OK _____
Door locked preventing entry from outside _____
- 5.4.2 MCR Panelview 1400 should display door open/not reset status.
Panelview display OK _____
- 5.4.3 Panelview should indicate OPEN for crash glass switch or door switch open.
Check A division hardware first, then B division.
Any A division switch open indicates OPEN on Panelview _____
All A division switches closed indicates NOT RESET on Panelview _____
Any B division switch open indicates OPEN on Panelview _____
All B division switches closed indicates NOT RESET on Panelview _____

5.5 UGE2 Electric Strike and Status Lamps (C1028010)

- 5.5.1 Use Panelview to select Peer25 SAFE STATE.
Check that CONTROLLED ENTRY lamp is lit _____
Check that #5 key with simultaneous release (S/R) will release electric strike but key or S/R alone will not _____
Simultaneous release should be audible at gate _____
Check that zero key is inoperative _____
- 5.5.2 Use Panelview to select Peer25 R/A.
Check that RESTRICTED ACCESS lamp is lit _____
Check that zero key will release electric strike _____
Check that #5 key is inoperative with or without S/R _____
- 5.5.3 Use Panelview to select Peer25 C/A.
Check that CONTROLLED ENTRY lamp is lit _____
Check that #5 key with simultaneous release will release electric strike but key or S/R alone will not _____
Simultaneous release should be audible at gate _____
Check that zero key is inoperative _____

5.6 UED1 Status Lamps (C1028011).

- 5.6.1 Use Panelview to select Peer25 SAFE STATE.
Check that amber CONTROLLED ENTRY lamp is lit at UED1.
CONTROLLED ENTRY lamp at UED1 is lit _____

- 5.6.2 Use Panelview to select Peer25 R/A.
Check that RESTRICTED ACCESS lamp is lit at UED1.
RESTRICTED ENTRY lamp at UED1 is lit _____
- 5.6.3 Use Panelview to select Peer25 C/A.
Check that amber CONTROLLED ENTRY lamp is lit at UED1.
CONTROLLED ENTRY lamp at UED1 is lit _____
- 5.7 UGE3 Electric Strike and Status Lamps (C1028012)
 - 5.7.1 Use Panelview to select Peer25 SAFE STATE.
Check that CONTROLLED ENTRY lamp is lit _____
Check that #5 key with simultaneous release (S/R) will release
electric strike but key or S/R alone will not _____
Simultaneous release should be audible at gate _____
Check that zero key is inoperative _____
 - 5.7.2 Use Panelview to select Peer25 R/A.
Check that RESTRICTED ACCESS lamp is lit _____
Check that zero key will release electric strike _____
Check that #5 key is inoperative with or without S/R _____
 - 5.7.3 Use Panelview to select Peer25 C/A.
Check that CONTROLLED ENTRY lamp is lit _____
Check that #5 key with simultaneous release will release
electric strike but key or S/R alone will not _____
Simultaneous release should be audible at gate _____
Check that zero key is inoperative _____
- 5.8 UGE2 Gate Reset Function (C1028010)
 - 5.8.1 There is no local gate reset function for this remote access gate.
 - 5.8.2 With all but two #4 keys captive, attempt to reset UGE2 Gate using Panelview
button and #4 momentary keyswitch.
Panelview does not indicate UGE2 GATE RESET _____
 - 5.8.3 With all but last #4 key returned and captive reset UGE2 using Panelview button
for UGE2 and #4 momentary keyswitch in the U Down key panel and observe that
Panelview indicates gate reset.
Panelview indicates UGE2 GATE RESET _____

5.8.4 Check that Panelview indicates UGE2 not reset when door is opened. Check indication for both divisions.

Panelview indicates gate not reset in A division for door open _____

Panelview indicates gate not reset in B division for door open _____

5.9 UED1 Gate Reset Function (C1028011)

5.9.1 When #4 key is turned at inside control station and all switches are closed, gate should reset. Panelview should indicate UED1 GATE RESET.

5.9.2 GATE RESET lamps inside and outside should light to indicate that UED1 gate is reset.

Reset lamp lights _____

Panelview indicates UED1 GATE RESET _____

5.9.3 Check that Panelview indicates UED1 not reset when door is opened. Check indication for both divisions.

Panelview indicates gate not reset in A division for door open _____

Panelview indicates gate not reset in B division for door open _____

5.10 UGE3 Gate Reset Function (C1028012)

5.10.1 There is no local gate reset function for this remote access gate.

5.10.2 With all but two #4 keys captive, attempt to reset UGE3 Gate using Panelview button and #4 momentary keyswitch.

Panelview does not indicate UGE3 GATE RESET _____

5.10.3 With all but last #4 key returned and captive, reset UGE3 using Panelview button for UGE3 and #4 momentary keyswitch in the U Down key panel and observe that Panelview indicates gate reset.

Panelview indicates UGE3 GATE RESET _____

5.10.4 Check that Panelview indicates UGE3 not reset when door is opened. Check indication for both divisions.

Panelview indicates gate not reset in A division for door open _____

Panelview indicates gate not reset in B division for door open _____

5.11 Sweep Check Station Function, CS1 through CS5, passage through gate while sweep is maintained, loss of sweep on R/A when door is opened, and loss of sweep for crash cord operated.

5.11.1 Use Panelview to select Peer25 R/A.

5.11.2 At CS1 at end of spur, turn #4 key.

Sweep lamp does not light _____

- 5.11.3 Use Panelview to select Peer25 C/A.
- 5.11.4 At CS1 at end of spur, turn #4 key.
Sweep lamp flashes momentarily to indicate correct sweep sequence_____
- 5.11.5 At CS2 inside of UGE3 gate, turn #4 key.
Sweep lamp flashes momentarily to indicate correct sweep sequence_____
- 5.11.6 At CS3 at UED1 gate, turn #4 key.
Sweep lamp flashes momentarily to indicate correct sweep sequence_____
- 5.11.7 At CS4 at UGI1 gate, turn #4 key.
Sweep lamp flashes momentarily to indicate correct sweep sequence_____
- 5.11.8 At CS5 inside of UGE2 gate, turn #4 key.
Sweep lamp lights and stays on to indicate completion of sweep_____
- 5.11.9 Observe that Panelview 1400 indicates that the U-Line downstream
area is swept _____
- 5.11.10 Exit UGE2 with S/R and observe sweep lamp remains on _____
- 5.11.11 Reenter area with S/R and observe sweep lamp remains on _____
- 5.11.12 Exit area without S/R and observe loss of sweep _____
- 5.11.13 Repeat steps 5.11.4 through 5.11.8 except skip one station. AREA SWEPT lamp
will not light and Panelview will indicate SWEEP NO GOOD.
Panelview and lamps at gate do not light _____
- 5.11.14 Go back to the skipped station and turn #4 key.
Sweep lamp does not light _____
- 5.11.15 Re-sweep area, go to R/A and open gate.
Sweep is lost when gate is opened on R/A _____
- 5.11.16 Re-sweep area on C/A and operate crash cord observe loss of sweep_____
- 5.12 Restore area to original configuration.
 - 5.12.1 Notify MCR OC that the system test is complete.
 - 5.12.2 Remove posted notices in MCR and at UGE2, UGI1, UED1, and UGE3.
 - 5.11.3 Remove LOTO of critical devices for this area.

5.13 The certification of the system is completed when the Safety System Group Leader and the RSC Chair approve the completed checkout sheets.

6. Documentation

Completed U-Line Downstream Access Security Gate Subsystem Check (this procedure)

7. References

None

8. Attachments

None