

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.*

The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.

Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ

Training Office, Bldg. 911A.

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.16.f NASA / A3 Access Control Test

C-A-OPM Procedures in which this Attachment is used.		
4.16		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
Collider-Accelerator Department Chairman Date

V. Castillo

4.16.f.1 Test of SEB A-Line and A Primary at Enclosure 4874 (No. wall of East Expt area, A-Line)

PLACE	SEB A-Line on Controlled Access	
VERIFY	Relay 4874-K01 is	ON
REMOVE	SEB A-Line from Controlled Access	
VERIFY	Relay 4874-K01 is	OFF
PLACE	A Primary Line safely OFF	
VERIFY	Relay 4874-K02 is	ON
REMOVE	A Primary Line from safely OFF	
VERIFY	Relay 4874-K02 is	OFF

4.16.f.2 Test of Power Supplies: A1D3, A1D4, A1D5-7

PLACE	A1 D3 Power Supply safely OFF	
VERIFY	Relay 4874-K04 is	ON
REMOVE	A1 D3 Power Supply safely OFF	
VERIFY	Relay 4874-K04 is	OFF
PLACE	A1 D4 Power Supply safely OFF	
VERIFY	Relay 4874-K08 is	ON
REMOVE	A1 D4 Power Supply safely OFF	
VERIFY	Relay 4874-K08 is	OFF
SET	A1D3 current less than Maximum	
VERIFY	Relay 4874-K30 is	ON
VERIFY	Relay 24I-K12 is	ON
SET	A1D3 current greater than Maximum	
VERIFY	Relay 4874-K30 is	OFF
VERIFY	Relay 24I-K12 is	OFF
SET	A1D3 current less than Minimum	
VERIFY	Relay 4874-K30 is	OFF
VERIFY	Relay 24I-K12 is	OFF
SET	A1D3 current greater than Minimum	
VERIFY	Relay 4874-K30 is	ON
VERIFY	Relay 24I-K12 is	ON
SET	A1D4 current less than Maximum	
VERIFY	Relay 4874-K11 is	ON
VERIFY	Relay 24F-K14 is	ON
SET	A1D4 current greater than Maximum	
VERIFY	Relay 4874-K11 is	OFF
VERIFY	Relay 24F-K14 is	OFF
SET	A1D4 current greater than Minimum	
VERIFY	Relay 4874-K11 is	ON
VERIFY	Relay 24F-K14 is	ON

SET	A1D4 current less than Minimum	
VERIFY	Relay 4874-K11 is	OFF
VERIFY	Relay 24F-K14 is	OFF
SET	A1D5 current greater than Minimum and less than Maximum	
SET	A1D6 current greater than Minimum and less than Maximum	
SET	A1D7 current greater than Minimum and less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D5 current greater than Maximum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D5 current less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D5 current greater than Minimum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D5 current less than Minimum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D5 current greater than Minimum and less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D6 current greater than Maximum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D6 current less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D6 current greater than Minimum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D6 current less than Minimum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D6 current greater than Minimum and less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D7 current greater than Maximum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D7 current less than Maximum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D7 current greater than Minimum	
VERIFY	Relay 4874-K15 is	ON
SET	A1D7 current less than Minimum	
VERIFY	Relay 4874-K15 is	OFF
SET	A1D7 current greater than Minimum and less than Maximum	
VERIFY	Relay 4874-K15 is	ON

4.16.f.3 Test of Chipmunks

SET	A3 Down Stream Chipmunk O.K.	
VERIFY	Relay 4874-K17 is	ON
SET	A3 Down Stream Chipmunk not O.K.	
VERIFY	Relay 4874-K17 is	OFF
SET	A2 East Wall Chipmunk O.K.	
VERIFY	Relay 4874-K35 is	ON
SET	A2 East Wall Chipmunk not O.K.	
VERIFY	Relay 4874-K35 is	OFF
SET	A3 Cave Top Chipmunk O.K.	
VERIFY	Relay 4874-K33 is	ON
SET	A3 Cave Top Chipmunk not O.K.	
VERIFY	Relay 4874-K33 is	OFF
SET	A3 East Down Stream Chipmunk O.K.	
VERIFY	Relay 4874-K34 is	ON
SET	A3 East Down Stream Chipmunk not O.K.	
VERIFY	Relay 4874-K34 is	OFF
SET	A3 East Up Stream Chipmunk O.K.	
VERIFY	Relay 4874-K27 is	ON
SET	A3 East Up Stream Chipmunk not O.K.	
VERIFY	Relay 4874-K27 is	OFF
SET	A3 West Up Stream Chipmunk O.K.	
VERIFY	Relay 4874-K23 is	ON
SET	A3 West Up Stream Chipmunk not O.K.	
VERIFY	Relay 4874-K23 is	OFF

4.16.f.4 Test of Heavy Ion Mode selection from Enclosures 4874 and 5482

SELECT	AGS in Heavy Ion Mode for Primary	
VERIFY	Relay 5482-KA is	ON
VERIFY	Relay 5482-KC is	ON
DESELECT	AGS in Heavy Ion Mode for Primary	
VERIFY	Relay 5482-KA is	OFF
VERIFY	Relay 5482-KC is	OFF
SELECT	AGS in Heavy Ion Mode for Redundant	
VERIFY	Relay 5482-KB is	ON
VERIFY	Relay 5482-KD is	ON
DESELECT	AGS in Heavy Ion Mode for Redundant	
VERIFY	Relay 5482-KB is	OFF
VERIFY	Relay 5482-KD is	OFF
SELECT	Heavy Ion Mode for Primary	
VERIFY	Relay 4874-K28 is	ON
DESELECT	Heavy Ion Mode for Primary	
VERIFY	Relay 4874-K28 is	OFF
SELECT	Heavy Ion Mode for Redundant	
VERIFY	Relay 4874-K32 is	ON
DESELECT	Heavy Ion Mode for Redundant	

	VERIFY	Relay 4874-K32 is	OFF
4.16.f.5	Test of A Primary gate		
	OPEN	A Primary gate	
	REMOVE	Crash Glass	
	OPEN	Crash Glass switch	
	VERIFY	Crash Glass light is	OFF
	CLOSE	Crash Glass switch	
	VERIFY	Crash Glass light is	ON
	REPLACE	Crash Glass	
	OPEN	Door switch	
	VERIFY	Door switch light is	OFF
	CLOSE	Door switch	
	VERIFY	Door switch light is	ON
	OPEN	Latch switch	
	VERIFY	Latch switch light is	OFF
	CLOSE	Latch switch	
	VERIFY	Latch switch light is	ON
	OPEN	Redundant switch	
	VERIFY	Relay 24AK3 (above MCR cage area) is	OFF
	CLOSE	Redundant switch	
	VERIFY	Relay 24AK3 is	ON
	CLOSE	A Primary gate	
4.16.f.6	Test of A3 Internal gate		
	OPEN	A3 Experiment gate	
	REMOVE	Crash Glass	
	OPEN	Crash Glass switch	
	VERIFY	Crash Glass light is	OFF
	CLOSE	Crash Glass switch	
	VERIFY	Crash Glass light is	ON
	REPLACE	Crash Glass	
	OPEN	Door switch	
	VERIFY	Door switch light is	OFF
	CLOSE	Door switch	
	VERIFY	Door switch light is	ON
	OPEN	Latch switch	
	VERIFY	Latch switch light is	OFF
	CLOSE	Latch switch	
	VERIFY	Latch switch light is	ON

4.16.f.7 Test of A3 Internal Gate Sweep in HI Mode

OPEN	A3 Internal gate	
VERIFY	Ready light on Check Station is	ON
RESET	East Check Station	
VERIFY	Reset light on Check Station is	ON
RESET	West Check Station	
VERIFY	Reset light on Check Station is	ON
EXIT & CLOSE	A3 Internal gate	
RESET	A3 Internal gate	
VERIFY	Reset light at A3 Internal gate is	ON
VERIFY	Not Reset light at A3 Internal gate is	OFF
OPEN	A3 Internal gate	
VERIFY	Sweep is Lost	
VERIFY	Gate not Reset	
VERIFY	Gate can't be Reset	

4.16.f.8 Test of NASA Internal gate in Proton Mode

OPEN	NASA Internal gate	
REMOVE	Crash Glass	
OPEN	Crash Glass switch	
VERIFY	Crash Glass light is	OFF
CLOSE	Crash Glass switch	
VERIFY	Crash Glass light is	ON
REPLACE	Crash Glass	
OPEN	Door switch	
VERIFY	Door switch light is	OFF
CLOSE	Door switch	
VERIFY	Door switch light is	ON
OPEN	Latch switch	
VERIFY	Latch switch light is	OFF
CLOSE	Latch switch	
VERIFY	Latch switch light is	ON

4.16.f.9 Test of NASA Internal Gate Sweep, Proton Mode

CLOSE	NASA Internal gate	
VERIFY	Ready light on Check Station is	ON
RESET	Check Station	
VERIFY	Reset light on Check Station is	ON
EXIT & CLOSE	NASA Internal gate	
RESET	NASA Internal gate	
VERIFY	Reset light at NASA Internal gate is	ON
VERIFY	Not Reset light at NASA Internal gate is	OFF
OPEN	NASA Internal gate	
VERIFY	Sweep is Lost	
VERIFY	Gate not reset	
VERIFY	Gate can't be reset	

4.16.f.10 Reset verification at A Primary gate in HI Mode.

EXIT	A Primary gate with Simultaneous release, leave one person inside	
VERIFY	MCR sweep light (NASA Access Console [NAC]) is	ON
VERIFY	NASA internal gate Reset light at A Primary gate is	ON
VERIFY	A3 internal gate Reset light at A Primary gate is	ON
RESET	A Primary gate	
VERIFY	Reset light is	ON
VERIFY	Relay 23UK5 is	ON
RESET	A Primary Redundant reset from MCR	
VERIFY	Redundant reset light at MCR is	OFF
VERIFY	Relay 24AK13 is	ON
OPEN	A Primary Gate with simultaneous release and 683 key	
CLOSE	Close gate	
VERIFY	Sweep is not lost	
OPEN	A Primary gate from inside	
VERIFY	(NASA sweep is lost) NASA internal gate Reset light is	OFF
VERIFY	(NASA sweep is lost) A3 internal gate Reset light is	ON
VERIFY	MCR Sweep light (NASA Access Console [NAC]) is	OFF
VERIFY	Relay 23UK5 is	OFF
VERIFY	Relay 24AK13 is	OFF
RESET	A Primary Gate with 683 key.	FAIL

4.16.f.11 Test of remote reset from MCR

SWEEP	NASA	
RESET	A primary gate from MCR	
VERIFY	A primary gate Reset light is	ON

4.16.f.12 Test of NASA Remote Access and Iris Scanner

IDENTIFY	Qualified personnel with Iris Scanner	
VERIFY	Release of 1 st Key from Keytree in	≤ 2 secs
VERIFY	In ≤ 2 secs Keytree Enable light is	ON
VERIFY	A Primary gate reset light is	OFF
VERIFY	Redundant reset light at A Primary gate is	OFF
IDENTIFY	Qualified personnel with Iris Scanner	
VERIFY	Release of 2 nd Key from Keytree in	≤ 2 secs
IDENTIFY	Qualified personnel with Iris Scanner	
VERIFY	Release of 3 rd Key from Keytree in	≤ 2 secs
IDENTIFY	Qualified personnel with Iris Scanner	
VERIFY	Release of 4 th Key from Keytree in	≤ 2 secs
IDENTIFY	Qualified personnel with Iris Scanner	
VERIFY	Release of 5 th Key from Keytree in	≤ 2 secs
RETURN	2 nd , 3 rd , 4 th and 5 th key to Keytree	
OPEN	A Primary gate with 1 st Key and Simul. Release from MCR	

CLOSE	A Primary gate maintaining Simul. Release from MCR	
VERIFY	During Simul Release and gate open , Gate Closed light at MCR is	ON
VERIFY	During Simul Release and gate closed , Gate-Closed light at MCR is	OFF
RELEASE	Simultaneous Release at MCR	
VERIFY	Sweep light at MCR NAC is	ON

4.16.f.13 Test of loss of NASA sweep with Dropped Simultaneous Release

OPEN	A Primary gate with 1st Key and Simul. Release from MCR	
DROP	Simultaneous Release while gate is	OPEN
VERIFY	(NASA Sweep is lost) Sweep light at MCR NAC is	OFF
CLOSE	A Primary gate with One person inside	

4.16.f.14 Test of loss of NASA sweep with Exit from A Primary gate without Simultaneous Release

SWEEP	NASA	
VERIFY	NASA is	SWEPT
EXIT	A Primary gate without Simultaneous release	
VERIFY	NASA Sweep is lost and Sweep light at MCR NAC is	OFF

4.16.f.15 Reset verification at A Primary gate in Proton Mode.

SWEEP	NASA and A3	
EXIT	A Primary gate with Simultaneous release, leave one person inside	
VERIFY	MCR Sweep light (NASA Access Console [NAC]) is	ON
VERIFY	NASA internal gate Reset light at A Primary gate is	ON
VERIFY	A3 internal gate Reset light at A Primary gate is	ON
RESET	A Primary gate	
VERIFY	Reset light is	ON
VERIFY	Relay 23UK5 is	ON
RESET	A Primary gate Redundant reset from MCR	
VERIFY	Redundant reset light at MCR is	OFF
VERIFY	Relay 24AK13 is	ON
OPEN	A Primary gate from inside	
VERIFY	(A3 sweep is lost) A3 internal Sweep lights are	OFF
VERIFY	(A3 sweep is lost) NASA internal gate Reset light is	ON
VERIFY	MCR Sweep light (NASA Access Console [NAC]) is	OFF
VERIFY	Relay 23UK5 is	OFF
RESET	A Primary gate with 683 key	FAIL
VERIFY	Relay 24AK13 is	OFF

4.16.f.16 Test of Interlock on A Primary

SET	Interlock on A Primary beam clearance o.k.	
VERIFY	Relay 4874-K26 is	ON
VERIFY	Relay 23M-K1 is	ON
SET	Interlock on A Primary beam clearance not o.k.	
VERIFY	Relay 4874-K26 is	OFF
VERIFY	Relay 23M-K1 is	OFF

4.16.f.17 Test of Logic, Ref. Schematic D40-E348

VERIFY	Logic for 110 AC Power at Terminal 4874-B13 (Reset Functn) is	VALID
VERIFY	Logic for Relay 4874-K18 (NASA primary interlock on Primary beam) is	VALID
VERIFY	Logic for Relay 4874-K22 (NASA redundant interlock on Primary beam) is	VALID
VERIFY	Logic for Relay 4874-K29 (Restricted Access) is	VALID
VERIFY	Logic for Relay 4874-K26 (A1 Primary interlock) is	VALID
VERIFY	Logic for 110 AC Power at Terminal 4874-D12 (NASA gate primary Bypass) is	VALID
VERIFY	Logic for 110 AC Power at Terminal 4874-D14 (NASA gate redundant Bypass) is	VALID

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____ / ____ / ____

TTL: Sign for completion of final testing: _____

Date: ____ / ____ / ____

C-AD AGS Acceptance Test Procedure: NASA/A3 Access Control Test

C-A-OPM 4.16.f NASA/A3 Access Control Test

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: _____

Acceptance test procedure complete (following repairs and re-testing, if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: _____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: _____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: _____