

*Official copies of these procedures are maintained at this website.
Before using a printed copy, verify that it is the most current
version by checking the document issue date on this website. Signed
copies of these official procedures are maintained at the Training Office.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

8.33.a J10 Power Supply Start-up Check Off List

Text Pages 2

C-A OPM Procedures in which this Attachment is used.
--

8.33		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature On File _____
Collider-Accelerator Department Chairman Date

P. Rosas

J10 Dump Bump Power Supply START-UP Check Off List

1. Request permission from the **C-A Main Control Room Coordinator** to energize the J10 Power Supply. []
2. Lock all power supply doors and return door Kirk lock key to Power Supply AC Disconnect Switch. []

Verify that the power supply is clear of all personnel prior to energizing the 120 Vac control power.

3. Energize 120 VAC circuit breaker #5 (J10 UPS PLC) on the **RF UPS Distribution** panel. []
4. Place AC disconnect switch in the ON position. []
5. Verify that the AC volts meter is working. []
6. Verify that the AC line voltage indicator lights are ON. []
7. Energize 120 VAC control circuit breaker on the J10 PS. []
8. Set Local / Remote switch to local. []
9. Set power supply to Standby and reset all interlocks. []
10. Set Local / Remote switches to the Remote position. []
11. Notify the **C-A Main Control Room Coordinator** that the J10 power supply is ready for remote operation. []
12. Log on the J10 Power Supply Logbook that the **START-UP** procedure has been finished. []

NOTES:

Completed By: _____

Date: _____