

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are available by contacting the ESSHQ Procedures Coordinator, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.124.a.2 ATF Critical Device - 2 Tests

OPM Procedures in which this Attachment is used.		
4.120.124		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ Signature on File _____
 Physics Department Chair Date

V. Castillo

C-A-OPM-ATT 4.120.124.a.2

1

Revision 01
 February 18, 2008

4.120.124.a.2 ATF Critical Device Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

NOTE

All ATF Control Room (ACR) observations are on the MAIN page of the Panel View except when referred to the Details Page.

1.1 Test of the ATF Chicane Magnet in the OFF state and Not OFF fault for < and > 10 secs respectively.

SET	Chicane Mode Selector Key (CMSK) at ATF Control Room (ACR) to OFF	
<input type="checkbox"/> VERIFY	CMSK is set to	OFF
<input type="checkbox"/> VERIFY	On Details Page ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON (Green)
<input type="checkbox"/> VERIFY	Chicane Main Power Supply (CMPS) is	OFF
<input type="checkbox"/> VERIFY	ACR sees voltages for Chicane Magnet (CM) 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/> VERIFY	Primary ATF Critical Device (CDEV_1) [Laser shutter] is	OUT
<input type="checkbox"/> VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/> VERIFY	ATF Reachback Critical Device (RHK_DV1) [Modulator 1] <input type="checkbox"/> and RHK_DV2 [Modulator2] <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/> VERIFY	ACR sees Not Off fault	OK (Blk)

AT Encl 5805, ACS Chicane Magnet Readback Amplifiers (ACMRA), follow **Push-button** Tests in **Tables 1thru 3** below

P&H for <10 secs Div A P/B	Verify during P&H, for Div A, voltage for				Verify for Div A Not Off Fault OK (blue)	Verify			Verify Audible Alarm OFF
	CM1 >0.5V	CM2 >0.5V	CM3 >0.5V	CM4 >0.5V		Cdev_1 Enab OUT	Rhk_Dv1 Enab OFF	Rhk_Dv2 Enab OFF	
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Table –1 Div A Test of Response to Not OFF Magnet voltage fault for <10 secs.

P&H Div B P/B for > 10secs	Verify during P&H, for Div B, voltage for				Verify for Div B Not Off Fault (Red)	Verify on Detls pge						Verify Alarm OFF	Cont'd on Table 3
	CM1 >0.5V	CM2 >0.5V	CM3 >0.5V	CM4 >0.5V		Cdev_1		Rhk_Dv1 Enab Off		Rhk_Dv2 Enab Off			
						Div A Enab In	Div B Disab In	Div A	Div B	Div A	Div B		
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table-2 Div B Test of Response to Not OFF Magnet voltage fault for >10 secs.

Clear Not Off fault with RHF	Verify voltage for Div B				Verify for Div B Not Off OK	Verify on Detls pge						Verify Alarm OFF	Go to next switch in Table 2
	CM1 0 ± .5V	CM2 0 ± .5V	CM3 0 ± .5V	CM4 0 ± .5V		Cdev_1		Rhk_Dv1 Enab Off		Rhk_Dv2 Enab Off			
						Div A Enab Out	Div B Enab Out	Div A	Div B	Div A	Div B		
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of Test

Table-3 Continuation of Div B Test of Response to Not Off Magnet voltage fault for >10 secs.

- ☐ Check for acceptance of Test of the ATF Chicane Magnet in the OFF State and Not OFF Magnet Voltage fault for < and > 10 secs respectively.

1.2 Test of Div A Power-up

<input type="checkbox"/>	VERIFY	CMSK is set to	OFF
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages for CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees >10% fault	OK
Turn OFF			
<input type="checkbox"/>	VERIFY	AC Power to Div A Field Rack PLC	TURNED OFF
	WAIT	AC Power to Div A Field Rack PLC is 30 Secs	
Turn ON			
<input type="checkbox"/>	VERIFY	AC Power to Div A Field Rack PLC is	TURNED ON
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	A<>B
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	A<>B
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to silence Alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge R I/O Fault : Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge R I/O Fault : Div B	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div B	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div A	Ng Cmms
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div B	OK
<input type="checkbox"/>	VERIFY	Attempt to clear R I/O fault with RHF	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to clear Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge R I/O Fault : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div A Power-up		

1.3 Test of Div B Ng RI/O with the ATF Chicane Magnet in the OFF state.

<input type="checkbox"/>	VERIFY	CMSK is set to	OFF
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages for CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
	REMOVE	RI/O from Div B Field rack Module 7	
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	A<>B
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	A<>B
<input type="checkbox"/>	VERIFY	ACR sees Reachback Div B	nd
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset RI/O fault with Reset H/Ware Fault (RHF)	UNSUCCESSFUL
	REPLACE	RI/O from Div B Field rack Module 7	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RI/O Fault , Div B	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 , Div A	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 , Div B	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Div B Cmms	Ng Cmms
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div B	Fault
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback	UNSUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset RI/O fault with RHF	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RI/O Fault	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div B Ng RI/O with the ATF Chicane Magnet in the OFF state.		

1.4 Test of Div A Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the OFF state.

<input type="checkbox"/>	VERIFY	CMSK is set to	OFF
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages for: CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT

<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
	P&H	At encl 5805, ACMRA , Div A S1 for >10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Not Off Fault , Div A	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div B	Enabled IN
	P&H	At encl 5806, CIB , Div A Laser Shutter Test button for > 2secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	Audio Alarm is	OFF
<input type="checkbox"/>	VERIFY	Attempt to Reset Not Off fault with RHF	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div A Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the OFF state.		

1.5 Test of Div A Incorrect Reachback Critical Device 1 Response with the ATF Chicane Magnet in the OFF state.

<input type="checkbox"/>	VERIFY	CMSK is set to	OFF
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Off: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages CM 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
	P&H	At encl 5805, ACMRA , Div A S2 for >10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Not Off Fault , Div A	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div B	Enabled IN
	PRESS	At encl 5806, CIB , Div A Lsr Shtr Test button, till Reachback	
	PRESS	At encl 5806, CIB , Div A Mod 1 Test button till Bad reachback	

<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Bad Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback and Bad Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge: Reachback <input type="checkbox"/> and Bad Reachback <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Attempt to Reset Not Off Fault	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Not Off Fault	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div A Incorrect Reachback Critical Device 1 Response with the ATF Chicane Magnet in the OFF state.		

1.6 Test of Div B Incorrect Reachback Critical Device 2 Response with the ATF Chicane Magnet in the OFF state.

<input type="checkbox"/>	VERIFY	CMSK is set to	OFF
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages CM 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
	P&H	At encl 5805 , ACMRA , Div B S3 for > 10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Not Off Fault , Div B	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Disabled IN
	PRESS	At encl 5806 , CIB , Div B Lsr Shtr Test button, till Reachback	
	PRESS	At encl 5806 , CIB , Div B Mod 1 Test button till Bad reachback	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div B	Fault

<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Bad Reachback Div B	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Disabled OFF
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback and Bad Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge: Reachback <input type="checkbox"/> and Bad Reachback <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Attempt to Reset Not Off Fault	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Not Off Fault	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Main pge CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Main pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div B Incorrect Reachback Critical Device 2 Response with the ATF Chicane Magnet in the OFF state.		

1.7 Test of the ATF Chicane Magnet in the ON state and >10% fault for < and > 10 secs respectively.

	SET	Chicane Mode Selector Key (CMSK) at ATF Control Room (ACR) to ON	
<input type="checkbox"/>	VERIFY	CMSK is set to	ON
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW ON : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON (Green)
<input type="checkbox"/>	VERIFY	Chicane Power Supplies (CPS) 1 <input type="checkbox"/> , CPS2 <input type="checkbox"/> , CPS3 <input type="checkbox"/> and CPS4 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	ACR sees voltages for Chicane Magnet (CM) 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	Primary ATF Critical Device (CDEV_1) [Laser shutter] is	OUT
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ATF Reachback Critical Device (RHK_DV1) [Modulator 1] <input type="checkbox"/> and RHK_DV2 [Modulator2] <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees >10% fault	OK (Blue)
	AT	Encl 5805 , ACS Chicane Magnet Readback Amplifiers (ACMRA), follow Push-button Tests in Tables 4 thru 6 below	

P&H for <10 secs Div B P/B	Verify during P&H, for Div B, voltage for				Verify for Div B >10% Fault OK	Verify			Verify Audible Alarm OFF
	CM1 >0.5V	CM2 >0.5V	CM3 >0.5V	CM4 >0.5V		Cdev_1 Enab OUT	RHK_DV1 Enab OFF	RHK_DV2 Enab OFF	
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Table –4 Div B Test of Response to >10% Magnet voltage fault for <10 secs.

P&H Div A P/B for > 10secs	Verify during P&H, for Div A, voltage for				Verify for Div A >10% Fault Fault (Red)	Verify on Detls pge						Verify Alarm OFF	Cont'd on Table 6
	CM1 >0.5V	CM2 >0.5V	CM3 >0.5V	CM4 >0.5V		Cdev_1		Rhk_Dv1 Enab Off		Rhk_Dv2 Enab Off			
						Div A Disab In	Div B Enab In	Div A	Div B	Div A	Div B		
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table–5 Div A Test of Response to >10% Magnet voltage fault for >10 secs.

Reset >10% fault	Verify voltage for				Verify for Div A >10% Fault OK	Verify on Detls pge						Verify Alarm OFF	Go to next switch in Table 5
	CM1 0 ± .5V	CM2 0 ± .5V	CM3 0 ± .5V	CM4 0 ± .5V		Cdev_1		Rhk_Dv1 Enab Off		Rhk_Dv2 Enab Off			
						Div A Enab Out	Div B Enab Out	Div A	Div B	Div A	Div B		
S1	<input type="checkbox"/>	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S2	N/A	<input type="checkbox"/>	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S3	N/A	N/A	<input type="checkbox"/>	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
S4	N/A	N/A	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of Test

Table-6 Div A Test of Response to >10% Magnet voltage fault for >10 secs Continued.

- ☐ Check for acceptance of Test of the ATF Chicane Magnet in the ON state and >10% fault for < and > 10 secs respectively.

1.8 Test of Div B Power-up

- | | | | |
|--------------------------|-----------------|--|---------------------|
| <input type="checkbox"/> | VERIFY | CMSK is set to | OFF |
| <input type="checkbox"/> | VERIFY | On Detls Pge ACR sees Key SW Off : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | ACR sees voltages for CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are | 0 ± .5 V |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees >10% fault | OK |
| | Turn OFF | AC Power to Div B Field Rack PLC | |
| <input type="checkbox"/> | VERIFY | AC Power to Div B Field Rack PLC is | TURNED OFF |
| | WAIT | 30 Secs | |
| | Turn ON | AC Power to Div B Field Rack PLC | |
| <input type="checkbox"/> | VERIFY | AC Power to Div B Field Rack PLC is | TURNED ON |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | A<>B |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | A<>B |
| <input type="checkbox"/> | VERIFY | Audio Alarm | ON |
| <input type="checkbox"/> | VERIFY | Attempt to silence Alarm | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A | Enabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div B | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Disabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge R I/O Fault : Div A | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge R I/O Fault : Div B | Fault |

<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div A	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div B	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div A	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div B	Ng Cmms
<input type="checkbox"/>	VERIFY	Attempt to clear R I/O fault with RHF	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to clear Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge R I/O Fault : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Cmms : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div B Power-up		

1.9 Test of Div A Ng RI/O with the ATF Chicane Magnet in the ON state.

<input type="checkbox"/>	VERIFY	CMSK is set to	ON
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW ON : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages for Chicane Magnet (CM) 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
	REMOVE	RI/O from Div A Field rack Module 6	
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	A<>B
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	A<>B
<input type="checkbox"/>	VERIFY	ACR sees Reachback Div A	nd
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset RI/O fault with RHF	UNSUCCESSFUL
	REPLACE	RI/O from Div A Field rack Module 6	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RI/O Fault , Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 , Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 , Div B	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Div A Cmms	Ng Cmms

- | | | | |
|--------------------------|---|---|---------------------|
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge Reachback Div A | Fault |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback | UNSUCCESSFUL |
| <input type="checkbox"/> | VERIFY | Attempt to Reset RI/O fault with RHF | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RI/O Fault | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge Cmms : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | OK |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge Reachback : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | OK |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | Check for acceptance of Test of Div A Ng RI/O with the ATF Chicane Magnet in the ON state. | | |

1.10 Test of Div B Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the ON state.

- | | | | |
|--------------------------|----------------|--|---------------------|
| <input type="checkbox"/> | VERIFY | CMSK is set to | ON |
| <input type="checkbox"/> | VERIFY | On Detls Pge ACR sees Key SW ON : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | ACR sees voltages for: CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are | 0 ± .5 V |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees Reachback | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| | P&H | At encl 5805 , ACMRA , Div B S1 for > 10 secs | |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge > 10% Fault , Div B | FAULT |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A | Enabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div B | Disabled IN |
| | P&H | At encl 5806 , CIB , Div B Laser Shutter Test button for > 2secs | |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Disabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees Reachback Div B | Fault |
| <input type="checkbox"/> | VERIFY | Audio Alarm | OFF |
| <input type="checkbox"/> | VERIFY | Attempt to Reset > 10% fault | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Enabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |

- ☐ **Check for acceptance of Test of Div B Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the ON state.**

1.11 Test of Div A Incorrect Reachback Critical Device 2 Response with the ATF Chicane Magnet in the ON state.

<input type="checkbox"/>	VERIFY	CMSK is set to	ON
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW ON : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages CM 1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
	P&H	At encl 5805 , ACMRA , Div A S3 for >10 secs	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge >10% Fault , Div A	FAULT
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Enabled IN
	PRESS	At encl 5806 , CIB , Div A Lsr Shtr Test button, till Reachback	
	PRESS	At encl 5806 , CIB , Div A Mod 2 Test button till Bad reachback	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Bad Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div B	Enabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback and Bad Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge: Reachback <input type="checkbox"/> and Bad Reachback <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Attempt to Reset >10% Fault	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge >10% Fault	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Enabled OUT
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF

- ☐ **Check for acceptance of Test of Div A Incorrect Reachback Critical Device 2 Response with**

the ATF Chicane Magnet in the ON state.

1.12 Test of Normal setup of the ATF Chicane Magnet with Chicane Mode Selector key (CMSK) set to Degauss

- | | | | |
|--------------------------|---|---|--------------------|
| | SET | CMSK at ATF Control Room (ACR) to Degauss | |
| <input type="checkbox"/> | VERIFY | CMSK is set to | DEGAUSS |
| <input type="checkbox"/> | VERIFY | On Details Page ACR sees Key SW Degauss: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | ACR sees voltages for Chicane Magnet CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are | 0 ± .5 V |
| <input type="checkbox"/> | VERIFY | Primary ATF Critical Device CDEV_1 is | INSERTED |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | Check for acceptance of Test of Normal setup of the ATF Chicane Magnet with the CMSK set to Degauss. | | |

1.13 Test of Div A Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the Degauss state.

- | | | | |
|--------------------------|----------------|---|---------------------|
| <input type="checkbox"/> | VERIFY | CMSK is set to | DEGAUSS |
| <input type="checkbox"/> | VERIFY | On Detls Pge ACR sees Key SW Degauss: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | ACR sees voltages for: CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are | 0 ± .5 V |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees Reachback | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| | P&H | At encl 5806, CIB, Div A Laser Shutter Test button for > 2secs | |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Disabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees Reachback Div A | Fault |
| <input type="checkbox"/> | VERIFY | Audio Alarm | OFF |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Disabled IN |

- ☐ **VERIFY** ACR sees **RHK_DV1** ☐ and **RHK_DV2** ☐ are Enabled OFF
- ☐ **Check for acceptance of Test of Div A Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the Degauss state.**

1.14 Test of Div B Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the Degauss state.

- ☐ **VERIFY** CMSK is set to DEGAUSS
- ☐ **VERIFY** On Detls Pge ACR sees **Key SW Degauss**: Div A ☐ and Div B ☐ ON
- ☐ **VERIFY** ACR sees voltages for: **CM1** ☐, **CM2** ☐, **CM3** ☐ and **CM4** ☐ are 0 ± .5 V
- ☐ **VERIFY** ACR sees **CDEV_1** Disabled IN
- ☐ **VERIFY** ACR sees **RHK_DV1** ☐ and **RHK_DV2** ☐ are Enabled OFF
- ☐ **VERIFY** ACR sees **Reachback** OK
- ☐ **VERIFY** ACR sees on Detls pge **CDEV_1**: Div A ☐ and Div B ☐ Disabled IN
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div A Enabled OFF
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div B Enabled OFF
- P&H** At encl 5806, CIB, Div B Laser Shutter Test button for > 2secs
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div A Enabled OFF
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div B Disabled OFF
- ☐ **VERIFY** ACR sees **Reachback** Div B Fault
- ☐ **VERIFY** Audio Alarm OFF
- ☐ **VERIFY** Attempt to Reset Reachback SUCCESSFUL
- ☐ **VERIFY** ACR sees on Detls pge **CDEV_1**: Div A ☐ and Div B ☐ Disabled IN
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div A Enabled OFF
- ☐ **VERIFY** ACR sees on Detls pge **RHK_DV1** ☐ and **RHK_DV2** ☐, Div B Enabled OFF
- ☐ **VERIFY** ACR sees **CDEV_1** Disabled IN
- ☐ **VERIFY** ACR sees **RHK_DV1** ☐ and **RHK_DV2** ☐ are Enabled OFF
- ☐ **Check for acceptance of Test of Div B Incorrect Primary Critical Device Response with the ATF Chicane Magnet in the Degauss state.**

1.15 Test of Div A Incorrect Reachback Critical Device 1 Response with the ATF Chicane Magnet in the Degauss state.

- ☐ **VERIFY** CMSK is set to DEGAUSS
- ☐ **VERIFY** On Detls Pge ACR sees **Key SW Degauss**: Div A ☐ and Div B ☐ ON
- ☐ **VERIFY** ACR sees voltages **CM1** ☐, **CM2** ☐, **CM3** ☐ and **CM4** ☐ are 0 ± .5 V
- ☐ **VERIFY** ACR sees **CDEV_1** Disabled IN

<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Disabled IN
	PRESS	At encl 5806, CIB, Div A Lsr Shtr Test button, till Reachback	
	PRESS	At encl 5806, CIB, Div A Mod 1 Test button till Bad reachback	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Bad Reachback Div A	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Disabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	Audio Alarm	ON
<input type="checkbox"/>	VERIFY	Attempt to Silence Audio alarm	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Attempt to Reset Reachback and Bad Reachback	SUCCESSFUL
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge: Reachback <input type="checkbox"/> and Bad Reachback <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	Check for acceptance of Test of Div A Incorrect Reachback Critical Device 1 Response with the ATF Chicane Magnet in the Degauss state.		

1.16 Test of Div B Incorrect Reachback Critical Device 2 Response with the ATF Chicane Magnet in the Degauss state.

<input type="checkbox"/>	VERIFY	CMSK is set to	DEGAUSS
<input type="checkbox"/>	VERIFY	On Detls Pge ACR sees Key SW Degauss: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	ACR sees voltages CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are	0 ± .5 V
<input type="checkbox"/>	VERIFY	ACR sees CDEV_1	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are	Enabled OFF
<input type="checkbox"/>	VERIFY	ACR sees Reachback	OK
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Disabled IN
	PRESS	At encl 5806, CIB, Div B Lsr Shtr Test button, till Reachback	
	PRESS	At encl 5806, CIB, Div B Mod 1 Test button till Bad reachback	
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Reachback Div B	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge Bad Reachback Div B	Fault
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge CDEV_1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	Disabled IN
<input type="checkbox"/>	VERIFY	ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A	Enabled OFF

- | | | | |
|--------------------------|---|--|---------------------|
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Disabled OFF |
| <input type="checkbox"/> | VERIFY | Audio Alarm | ON |
| <input type="checkbox"/> | VERIFY | Attempt to Silence Audio alarm | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback and Bad Reachback | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge: Reachback <input type="checkbox"/> and Bad Reachback <input type="checkbox"/> | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Main pge CDEV_1 | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Main pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | Check for acceptance of Test of Div B Incorrect Reachback Critical Device 2 Response with the ATF Chicane Magnet in the Degauss state. | | |

1.17 Test of Laser Shutter for Middle indication utilizing the Disabled In condition for the Magnet Degauss state.

- | | | | |
|--------------------------|--|---|---------------------|
| <input type="checkbox"/> | VERIFY | CMSK is set to | DEGAUSS |
| <input type="checkbox"/> | VERIFY | On Detls Pge ACR sees Key SW Degauss : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | ACR sees voltages CM1 <input type="checkbox"/> , CM2 <input type="checkbox"/> , CM3 <input type="checkbox"/> and CM4 <input type="checkbox"/> are | 0 ± .5 V |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Disabled IN |
| P & H | | | |
| | | At encl 5806 , CIB , Div A & Div B Lsr Shtr Test buttons simultaneously | |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Disabled OUT |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Disabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Disabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Main pge CDEV_1 | MIDDLE |
| RELEASE | | | |
| | | Div A & Div B Lsr Shtr Test buttons | |
| <input type="checkbox"/> | VERIFY | Attempt to Reset Reachback | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge Reachback : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | OK |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge CDEV_1 : Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div A | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees on Detls pge RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> , Div B | Enabled OFF |
| <input type="checkbox"/> | VERIFY | ACR sees CDEV_1 | Disabled IN |
| <input type="checkbox"/> | VERIFY | ACR sees RHK_DV1 <input type="checkbox"/> and RHK_DV2 <input type="checkbox"/> are | Enabled OFF |
| <input type="checkbox"/> | Check for acceptance of Test of Laser Shutter for Middle indication utilizing the Disabled In condition for the Magnet Degauss state. | | |

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____