If you are using a printed copy of this procedure, and not the on-screen version, then you <u>MUST</u> make sure the dates at the bottom of the printed copy and the on-screen version match.

The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.

Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ

Training Office, Bldg. 911A.

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.56.bb BAF Stub Tunnel (Z3) Sweep Checklist

| | C-A-OPM Pro | cedures in | which t | his Attac | chment is | used. |
|----------|------------------------------------|------------|----------|-----------|-----------------------|-----------------|
| | 4.56 | | | | | |
| | | | | | | |
| | | | | | | |
| <u> </u> | | Hand P | rocessed | l Change | <u>es</u> | |
| HPC No. | <u>Date</u> | | | Page Nos. | | <u>Initials</u> |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | Approved: <u>Signature on File</u> | | | | | |
| | | Collid | ler-Acce | lerator D | epartmen ¹ | t Chairman |

P. Ingrassia

BAF STUB TUNNEL (Z3) SWEEP CHECKLIST

| (Team le | eader) |
|--------------------|---|
| Time: | Date: |
| | Warning: |
| comple should b | ny personnel are encountered during the sweep, THEN determine whether their work will be ted in a short time. IF the work will take a long time, THEN contact the OC to see if the sweep e aborted or the workers asked to leave to obtain a EB024 key. IF the work will be completed in RT time, THEN write the name(s) of the workers at the end of the checklist and verify that they leave the enclosure WITH the sweep team. |
| Prerequi | <u>sites</u> |
| • I • 1 | Done person to perform the sweep, BAF Stub Tunnel Sweep Checklist for C-A-OPM-ATT 4.56.bb (one sheet) TLD Keys: Sweep/Reset (EB025) key, Controlled Access (CA) (EB024) key. BAF Stub Tunnel set to Controlled Access. |
| | |
| <u>Check</u> | Team Leader contacts MCR to verify that BAF stub tunnel is on Controlled Access. |
| 2. | Operator goes to BAF stub tunnel gate (BGI2). |
| 3. | Operator requests simultaneous release from MCR. |
| 4. | Operator opens BGI2 gate turning the CA(EB024) key clockwise, in the OPEN key-switch. |
| 5. | Operator enters the gate and closes the door behind. |
| 6. | Operator walks to the upstream end of the tunnel and stops opposite RQ1. |
| 7. | Operator starts the sweep by resetting the check station 3CS1 with the S/R(EB025) key in the SWEEP key switch. |
| 8. | Observe the amber AREA SECURED light will be lit for 2 seconds. |
| 9. | Operator sweeps downstream to access labyrinth and checks that fan grating is in place. |
| 10. | Operator sweeps through access labyrinth to BGI2 gate |
| 11. | Operator ends sweep by resetting check station 3CS2 with the S/R(EB025) key in the SWEEP key switch. |
| 12. | Observe the amber AREA SECURED light will be lit. |

Operator requests simultaneous release from MCR.

Observe the GATE RESET light will be lit and remain on.

Observe the amber AREA SECURED light will be lit and remain on. Operator verifies with operator in MCR that zone is swept and gate reset.

Operator files completed checklist in Completed Sweep Log binder.

Operator sweeps out BGI2.

RESET key-switch.

13.

14.

15.

16.

17.

__18. __19.

2

Operator resets the BGI2 gate at the BGI2 gate box by turning the S/R(EB025) key in the