

*Official copies of these procedures are maintained at this website.  
Before using a printed copy, verify that it is the most current  
version by checking the document issue date on this website. Signed  
copies of these official procedures are maintained at the Training Office.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 5.21.g Tune Meter Checkout

Text page 2

C-A OPM Procedures in which this Attachment is used.

5.21		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ **Signature On File** \_\_\_\_\_  
Collider-Accelerator Department Chairman      Date

P. Sampson

## Tune Meter Checkout

### 1. Booster and AGS Tune meter checkout.

- [1] AGSTuneMeter program operational \_\_\_\_.
- [2] BoosterTuneMeter program operational \_\_\_\_.
- [3] Turn on kickers \_\_\_\_.
  - [3.1] Booster Horizontal kicker on \_\_\_\_.
  - [3.2] Booster Vertical kicker on \_\_\_\_.
  - [3.3] AGS Horizontal kicker on \_\_\_\_.
  - [3.4] AGS Vertical kicker on \_\_\_\_.
- [4] Connect crossbar signals to a scope and check for kicker pulses.
  - [4.1] Booster Horizontal O.K. \_\_\_\_.
  - [4.2] Booster Vertical O.K. \_\_\_\_.
  - [4.3] AGS Horizontal O.K. \_\_\_\_.
  - [4.4] AGS Vertical O.K. \_\_\_\_.

Comments/date/time \_\_\_\_\_  
\_\_\_\_\_

Operations Coordinator (OC) Signature \_\_\_\_\_ Date: \_\_\_\_\_